

**Daily Report – for 2/21/13****Tetra Tech**

1. **Directive #1 – Indoor Air**
  - a. Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments and the detailed Work Plan was submitted to DNR on 1/14/13 for comments
  - b. 60 monitor pairs have been installed on 23 properties. No positive alarms of installed monitor pairs to date.
  - c. Indoor air screening continuing, 33 properties surveyed to date with no detections of %LEL or H2S. Seven properties pending for under slab sampling.
  - d. Twelve additional monitor pairs have been received along with five additional transmitters, the total of 27 monitor pairs are available for installation
2. **Directive #2 – Additional Relief Wells**
  - a. Tt overseeing improvements along Rig Road
3. **Directive #3 – Overall Plan**
  - a. Met with DNR/Shaw on 1/24/13, reached agreement on well designs
  - b. Wells ORW-6 will be drilled today with well ORW-5 drilled next
  - c. The access road construction continues to well pads ORW -17, -18 & -19.
  - d. The pipeline right of ways are being crossed this week for access to all wells.
4. **Directive #4 – Operation of All Wells**
  - a. Submitted purchase order for six automated flares
  - b. Preparing temporary air permits for additional flares.
  - c. Well ORW-13 will be cleaned and re-perforated if necessary at the same time as well ORW-9 to determine if there is gas at this location
  - d. Wells ORW-4, -11, -8, -7 and -11 were connected to Flare #3 at 3:15 pm on 2/18/13
5. **Directive #5 – Sinkhole Containment**
  - a. Joint Application to OCM and COE, which included sinkhole containment design and additional ORW wells, was submitted on 2/14/13
  - b. Initial berm containment on the southern berm and the access road on the west side has been completed approximately 95% of their total length.
  - c. Initial berm containment on the northern berm completed 100% of the total length
  - d. The pipeline right of ways are being crossed this week to complete construction of the initial containment system