

Daily Report 8/26/13

Tetra Tech

Directive #1 – Indoor Air

- Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments and the detailed Work Plan was submitted to DNR on 1/14/13 for comments.
- A total of 118 monitor pairs have been installed on 56 properties. No positive alarms of installed monitor pairs have occurred to date.
- A total of ten monitoring pairs and associated transmitters have been provided to Assumption Parish, at their request.
- Under structure sampling probes have been installed at 16 residential properties.
- Indoor air screening continuing, with 45 properties surveyed to date with no detections of %LEL or H2S.
- Under structure pressure monitoring has been completed for 12 probe locations
 installed in 8 properties. Under structure pressure monitoring is currently underway at
 3 probes. Pressure monitoring is being scheduled at 5 additional properties. Barometric
 pressure is also being recorded at a weather station installed at the command center.
- Installed 3" vent piping at 1438 and 1465 Sauce Piquante. Modifications are being implemented to improve system aesthetics for the current and future installations. Built (2) "mock-up" enclosures around vent units at 1433 Sauce Piquante; one using lattice, one using siding.
- Monthly monitor calibration is ongoing.

Directive #2 – Additional Relief Wells and Directive #3 – Overall Plan

- Met with DNR/Shaw on 1/24/13, reached agreement on well designs.
- Radius of Influence (ROI) wells are installed at well pads ORW-5 & ORW-9.
- The field portion ROI testing was completed July 21st. Report is being finalized.
- TT/AAI Completed CPT-87.
- Thompson Engineering completed CPT-86R. 87 CPT borings have been completed to date.
- Drilled and installed ORW-43 on the MRAA-06 pad.
- Planning to have the Tt AAI CPT rig re-push CPT-15 or CPT-9 today.
- Planning to secure the Thompson rig to the barge and mobilize to CPT-115W today.
- Planning to drill ORW-48, (associated with CPT-109) today.

Directive #4 – Operation of All Wells

- Flares #2, #3, #4, and #5, are operating. Two additional flares have been received and will be available as needed.
- Well work overs are ongoing for all low-producing and non-flowing wells.
- Barton meters have been installed on flowing wells.



Directive #5 – Sinkhole Containment

- Joint Application to OCM and COE, which included sinkhole containment design and additional ORW wells, was submitted on 2/14/13.
- Initial containment of the sinkhole area completed.
- A pre-construction meeting was held on-site on March 27th for TBC and contractors
- Construction of the containment system began April 1st
- North Levee final containment system installation is approximately 98% complete.
- Completed 8 soil density tests on the south berm; this completes the compaction testing. South Levee final containment system installation is at final clay elevation and approximately 75% complete, overall.
- West Levee (new alignment) final containment system installation is approximately 98 % complete.
- East levee along TBC access road and plant approximately 98%.