

# Project Progress Update

**FALSE RIVER ECOSYSTEM RESTORATION  
PHASE I - SOUTH FLATS**

DATE:

**9/10/2015**

**16.5 ACRE CONTAINMENT DIKE CONSTRUCTED**

**FRONT FACE OF DIKE IS PROTECTED WITH MATTING**

**160,000+ CUBIC YARDS OF DREDGED MATERIAL IN CONTAINMENT**

**75,000 + CUBIC YARDS OF SEDIMENTS TO CONSTRUCT DIKE**

**TOTAL: 235,000 + CUBIC YARDS OF SEDIMENT STORED ON 16.5 ACRES**

**(6.35 MILLION CUBIC FEET OR 22 FOOTBALL FIELDS, 5 FOOT HIGH)**

**41.6 ACRES OF SHALLOW FLATS DREDGED TO 6 FT OR MORE IN DEPTH**

**3550 LINEAR FEET OF NEW EDGE HABITAT CREATED**

**TOTAL PROJECT COST = \$1,838,926.00**



**Professional Engineering  
Consultants Corporation**

7600 Innovation Park Drive  
Baton Rouge, LA 70820  
225.769.2810

# Estimated Project Schedule

FALSE RIVER ECOSYSTEM RESTORATION  
PHASE II - NORTH FLATS

DATE:

9/10/2015

**DRAFT**

Preliminary Engineering Analysis and Evaluation	<i>October 31, 2015</i>
Geotechnical Investigations	<i>November 30, 2015</i>
Public Informational Meeting	<i>Early January, 2016</i>
Final Engineering Design	<i>March 15, 2016</i>
Permitting (this time will depend on the disposal option chosen)	<i>June 30, 2016</i>
Final Approval by False River Watershed Commission	<i>July 7, 2016</i>
Final Approval by Pointe Coupee Parish	<i>July 12, 2016</i>
Facility Planning Review and Approval	<i>July 26, 2016</i>
Advertise for Bids	<i>August 4, 2016</i>
Open Bids	<i>August 30, 2016</i>
Contract Award	<i>September 13, 2016</i>
Begin Construction (180 Calendar Days)	<i>October 1, 2016</i>
End Construction	<i>March 29, 2017</i>



Professional Engineering  
Consultants Corporation

7600 Innovation Park Drive  
Baton Rouge, LA 70820  
225.769.2810