

**Pointe Coupee Parish Police Jury  
M-1 Channel Improvements  
Project Update of July 12, 2017  
PEC Project No. 11139.01**

- M-1 Channel Improvements bid on March 16, 2017
- Contract awarded by the Police Jury on March 28, 2017
- Preconstruction Conference on May 4, 2017
- Notice to Proceed issued for June 1, 2017
- (High water on the Mississippi River has delayed delivery of Class 130 Rip Rap from Genevieve, Missouri). Expected delivery in 1-2 weeks at Moreau's material yard.
- Neal Construction onsite this week preparing the locations on Coulon Jumonville Property.
- Contract End Date is September 28, 2017
- Change Order No. 1 for Baffles Nos. 1 & 2 and Weir No. 3 on Louisiana Generating property for the M-2 Channel work. \$114,100.00 and 60 calendar days to be presented at the Police Jury meeting on July 25.
- Baffle No. 1 will need to be relocated to stay on Louisiana Generating Property.
- There are 2 other weirs for the M-2 Channel and agreements are needed. Neal Construction will help us with the 2 others.
- NRG has signed the access agreement which is good for 3 of the 5 weirs/baffles.