

**Pointe Coupee Parish Police Jury
M-1 & M-2 Channel Improvements
Project Update of August 23, 2017
PEC Project No. 11139.01**

- M-1 Channel Improvements were bid on March 16, 2017
- Contract awarded by the Police Jury on March 28, 2017
- Preconstruction Conference on May 4, 2017
- Notice to Proceed was issued for June 1, 2017
- High water on the Mississippi River has delayed delivery of Class 130 Rip Rap from Genevieve, Missouri for the M-1 Channel work.
- Neal Construction has completed all weirs and baffles on the M-1 and East Lateral Channels as of August 18, 2017.
- Louisiana Generating has signed the access agreement which is good for 3 of the 5 weirs/baffles for the M-2 Channel.
- Change Order No. 1 for Baffles Nos. 1 & 2 and Weir No. 3 on Louisiana Generating property for the M-2 Channel was approved by the Police Jury on July 25 in the amount of \$114,100.00 and 60 calendar days.
- Baffle No. 1 on Louisiana Generating property will be relocated 1,400 feet upstream to have both banks on Louisiana Generating Property. A permit amendment is under consideration at the COE.
- Neal Construction is mobilizing and preparing access for a haul route via La Hwy 10 to the M-2 Channel.
- There are two (2) other weirs on the lower reach for the M-2 Channel and access agreements are needed. Neal Construction has contacted a local cattleman for the land owner names and access routes. The Assessor maps are not 100% clear on this.
- Contract End Date is November 27, 2017