INCIDENT ACTION PLAN

Be brief and concise with your entries

Location
Bayou Corne
Sink Hole

Control Level **Company Supervisory**

Operational Period

From 9/10/13

To 9/11/13

1.0 SITUATION

Disease, community, environment

PROMPTS:

Weather, disease trends, Resources, Hazards & safety

REFERENCE:

Maps, weather reports, Sitreps, appreciation, warnings, alerts

CURRENT

Sunshine

PREDICTION

Except for a few afternoon clouds, mainly sunny. A stray shower or thunderstorm is possible. 20% chance of precipitation. High Temperature near 93.

2.0 OBJECTIVES (or MISSION)

PROMPTS: Time & space

REFERENCE:

Appreciation - control options, courses open to disease

CURRENT

Objective 1 - Demonstrating sinkhole containment and determining if additional sinkholes could form.

Objective 2 - Locating and mitigating the risk posed by the presence of shallow gas.

Objective 3 - Confirming the broader stability of the Napoleonville Salt Dome.

Current Actions:

(For planning purposes only, all activities are subject to change.)

ORW, MRAA, and PMW wells

- Conduct daily well readings and flare maintenance
- Drill MRAA 5M
- Open chokes at ORWs 28 and 38

Air Monitoring/Under-slab Ventilation

- Remove computer from 116 Crawfish Stew
- Conduct vapor and pressure testing of ventilation systems at 134 Crawfish Stew
- Complete installation of ventilation systems at 174 Crawfish Stew
- Retrofit new profile blowers on ventilation systems at 1438 Sauce Piguante

CPT Well/MIHPT/DPVE

- Drill DPVE 47-3
- Grout DPVE 47-2
- Advance and complete CPTs 66 and 67
- Advance and complete MIHPT 44R and 45
- Continue testing pump on DPVE system

Tomorrow's Activities

- Continue under-slab pressure monitoring
- Conduct daily well readings and flare maintenance
- Continue MIHPT
- Continue DPVE operations
- Continue retrofitting vent systems with new profile blowers
- Begin construction of new north access road and pad.

Sinkhole Activity – Code 1

3.0 EXECUTION add safety information as appropriate		
Safety Information: See Attached Safe Work Rules Reference IAP dated 8/9/12 Additional to our Safe Work Rules for this project we are adding the awareness of insects, reptiles and animals. Inspect location for flammability Daily Safety Meetings PPE Required on site: Respirator w/ VOC Cartridge, Gloves for sampling, eye protection, life preservers, hearing protection.		
NA		
Same as above		
Texas Brine Grand Bayou Facility will be used as staging area.		
4.0 ADMINISTRATION (Logistics support) PROMPTS: Unit names, locations, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised, stand by, enroute)		
NA		
NA Cell Phone & Landline Communications:		

COMMUNICATIONS Installation, maintenance,	Kenneth Blanchard – Area Manager – (Caraca (Ca		
technical advice	Scott Borne – Facility Manager – (()		
	sborne@texasbrine.com		
	Joel Miller, PE – Consultant – () joel.miller@cox-internet.com		
	Bruce Martin – Operations/PR – (Company)		
	bmartin@texasbrine.com Mark Cartwright – Technical/Engineering – ***********************************		
	mcartwright@unitedbrine.com		
	Scott Whitelaw – Environmental/Safety – ***********************************		
STAGING AREA/	Texas Brine Grand Bayou Facility		
FCP Setting up, communications,	1301 Hwy 70 South, Belle Rose, La 70341		
staffing			
5.0 ADMINISTRATION (Logistics services)			
PROMPTS: Unit names, locations stand by, enroute)	, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised,		
FACILITIES			
Security, waste, cleaning	NA		
CATERING	NA		
OH&S/MEDICAL Medical plan, first aid plan	Call 911		
Medical plan, first ald plan			
FINANCE	NA		
I IIV IIV			
TRAVEL	NA		
INAVLL	INA		
INDLICTION/	NA .		
INDUCTION/ TRAINING	NA NA		
TIVALIVITO			
ACCOMMODATION	NA		
6.0 CONTROL, COORDINATION & COMMUNICATION			
<u> </u>			

CONTROL & COORDINATION STRUCTURE	Plant Management Supervision / Contractor Work
REFERENCE Structural Chart	
COORDINATION & LIAISON	NA
Local knowledge, police, agency reps, emergency mgt reps	
COMMUNICATIONS PROMPTS Communications structure, operational comms plan, information mgt	Plant Management – Contractor Communication via Cell Phone

EXTRAS		
Attachments PROMPTS:: maps, weather, organisational charts, resources, comms diagram	Current Weather Safe Work Rules	
Plan developers PROMPTS PO, Logs Mgr, Controller	NA	
Approval Controller, Ops Director	TBC Company Rep: William Booher FOSC: SOSC: POSC:	

Belle Rose, Louisiana, United States

Today's Forecast: Tuesday, 10 Sep 2013

93°F 73°F

Sky Conditions: Mostly Sunny **Sunrise:** 6:46 AM **Sunset:** 7:15 PM

Wind: E (85°) @ 9Mph Precipitation Probability: 20%

View your complete Local Weather »



Extended Forecast Full 10-Day Forecast »



Detailed Forecast

Today:

Except for a few afternoon clouds, mainly sunny. A stray shower or thunderstorm is possible. High 93F. Winds E at 5 to 10 mph.

Tonight:

A stray thunderstorm is possible through the evening. Some clouds early will give way to generally clear conditions overnight. Low 73F. Winds light and variable.

Tomorrow:

Plenty of sun. Highs in the low 90s and lows in the low 70s.

Site Safety for Sinkhole and Surrounding Area

In an effort to provide for a safe work environment in and around the Sink Hole, this procedure has been put in place to inform workers of their allowed Work Areas. This procedure is only guidance and should not exclude any other observation or safety precautions in place that may cause any danger to anyone. All workers entering the Texas Brine facility should be informed of the risks that are posed by this ongoing event.

This system has been developed using a Code System and is defined as follows:

Code 1:

Is an all clear, with restriction to OXY pad 3 and the North pad area as indicated in the map below due to the concerns raised by Itaska.



Code 2:

Restrict all activity from inside the Berm, but not the Berm itself or outside; recommend that all operations in the immediate vicinity of the sinkhole be halted immediately. The Inside Berm is defined as indicated on the map below in red.



Code 3:

Restrict activity from inside and on the Berm, no work activity shall occur until Code level has been changed to allow. Continued monitoring of the berm for cracks and venting wells located adjacent to the berm. At this code level immediate notification shall be made of any changes that occur on sinkhole, swamp around sinkhole, or any changes to berm area. The Berm is defined as indicated in yellow on the map below.



Communication:

All workers working in conjunction with this ongoing event shall be informed of these codes and communication protocol developed to inform everyone when codes may change at any time.