


Texas Brine Company, LLC 1301 Highway 70

Belle Rose, LA 70341





November 5, 2013

Commissioner James H. Welsh P.O. Box 94275 Baton Rouge, LA 70804

RE: In response to State of Louisiana Department of Natural Resources Office of Conservation's Second Amendment to Declaration of Emergency and Directive

Commissioner Welsh,

In response to the Second Amendment and Declaration of Emergency and Directive order issued by the Louisiana Department of Natural Resources (LDNR), Office of Conservation on September 25, 2012, Texas Brine Company, LLC (TPC) understands the seven items listed in the document.

In the above mentioned, TBC was specifically directed and ordered to perform certain tasks outlined in the above mentioned document. Below are the required responses, as directed.

- 1. TBC's counsel provided LDNR legal counsel with a response to Directives 1-3 on September 28, 2012.
- 2. TBC understands Directive 4, which is to provide all daily logs and field notes from all contractors conducting investigation into subsidence and natural gas bubbling. The Daily Action Summary and results for current information can be found in the Attachment section of this report.
- 3. TBC understands Directive 5, which directs TBC to immediately allow for split or share any sample taken on site related to Well 3A (Serial Number 974265), the cavern, other wells facilities or other site locations. The Daily Action Summary of today's collection can be found in Attachment section of this report.
- 4. TBC understands Directive 6, which directs TBC to immediately report the results (final and preliminary) of any tests, logs samples or data collection performed on Well 3A, the cavern, other wells, facilities or site locations that indicate a change in any previously known conditions related to the investigation of the subsidence or natural gas bubbling

- events, and continue to report any such results. The Daily Action Summary and the Results related to this Directive can be found in Attachment section of this report.
- 5. TBC understands the Directive 7, which states that TBC will provide a daily summary of all tests, or logs performed or samples taken from Well 3A and the cavern as well as any results of those tests or logs, including preliminary as of September 25, 2012 and going forward. The Daily Summary and Results related to this Directive can be found in Attachment section of this report.

Please note that the drilling rig used for the Observation Well 3A has been removed and the site is being rigged down and returned to pre-drilling condition. As such, daily drilling reports for this well have ceased. Plans are being made for longer term potential gas venting/flaring requirements and possible hydrocarbon material recover from Well 3A.

In addition, previous daily summary reports issued to LDNR have included significant duplicate information as there is a fair amount of overlap in the information requested in each of the Directives included in the September 25, 2012 order. All requested information associated with the Directives issued in the September 25, 2012 order are included in the Attachment section of this report.


TBC believes that the submittal of this report satisfies the requirements of the Declaration of Emergency and Directive issued on September 25, 2012. As directed this report is submitted by email to conservationorder@la.gov, ref. "Emergency Declaration-Texas Brine Company LLC-9/25/2012.

Bruce E. Martin


Vice President, Operations

Bana EMart

Texas Brine Company, LLC



			TBC Oxy Gran	d Bayou Data Manage	ment-Enviro	nmental					
Contractor	Responsibilities	Coll	lected By	Date Collect	ed	Delivered to Lab	Results from Lab	Laboratory	Method	Date to Ag	encies
Sage	Stationary Air Monitoring		ki - 08:00 - 10:45 de Red) - 07:00 - 17:00	11/4/2013	3	NA	NA	NA	NA	11/5/20	
	Residential Air Monitoring	bimonthly resident Therefore, Sage	Sage has been requested to suspend bimonthly residential air monitoring. Therefore, Sage will discontinue these activities.			NA	NA	NA	NA NA		
	Gas Seep Sampling	No wor	k performed	11/4/2013	3	NA	NA	NA	NA	NA	
	Well Gas Sampling	No wor	k performed	11/4/2013	3	NA	NA	NA	NA	NA	
	Under Slab Gas Sampling	No wor	k performed	11/4/2013	3	NA	NA	NA	NA	NA	
	Indoor Air Monitoring	No wor	k performed	11/4/2013	3	NA	NA	NA	NA	NA	
Respec	Inclinometers/Tilt Meters/Transducers	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	InSAR Reflector Installations	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	Subsidence Survey-Fenstermaker	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	Shallow Geophone Installation	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	Deep Geophone Installation	11/4/2013	No work Conducted	NA	NA	NA	NA	NA		NA	NA
	Amendment #3, Directive #2	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	Expansion of geoprobe gas sampling locations	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	DPVE Pilot Test	11/4/2013	No work Conducted	NA	NA	NA	NA		NA	NA	NA
	МІНРТ	11/4/2013	Collect GPS coordinates	P. Smith	NA.	NA	NA		NA	NA	NA
Miller	Weekly Stability Survey	11, 1, 2010	NA	November 4,		NA NA	NA NA	NA	NA NA	NA NA	1
-	Misc. Survey Work		NA	November 4,		NA NA	NA NA	NA	NA	NA.	
-	Sinkhole Hydro/Perimeter Survey		NA	November 4,		NA NA	NA NA	NA NA	NA	NA.	
Pisani	Surface Water	See atta	iched reports	10/29 - 11/4/2		NA.	NA NA	NA	NA	NA.	
_	Sinkhole	See atta	iched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
_	Industrial Well Water		iched reports	10/29 - 11/4/2		NA	NA	NA	NA	NA	
	MRAA Well Water		ched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
	GP/ORW Water	See atta	ched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
	Cavern Water	See atta	ched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
	Discharge/Outfall Water	See atta	ched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
	Geoprobe Wells	See atta	ched reports	10/29 - 11/4/2	2013	NA	NA	NA	NA	NA	
·				Grand Bayou Well	3A						
	Daily Operations at 3A					Summary of	Today's events				
		•				Ox	y 3A				
	11/5/2013	7am 697.27 11/5/2013									
						Relief	Well #1				
	11/5/2013	See ORW-01 Flare Spreadsheet									



Daily Action Summary

November 4, 2013

Stationary Air Monitoring

- Eric Rucinski onsite from 08:00 to 10:45. Changed out the monitors between 08:35 and 10:25. Collected data from the monitoring database and forwarded to Jill Martin in the Baton Rouge office for processing.
- Britt Barnett of Code Red (monitor sub-contractor) onsite from 07:00 to 17:00. Assisted in battery change outs and maintenance of the monitoring equipment.

<u>NOTE</u>: A Code 3 was issued for the sink hole work area on 10/25/2013 and continues to remain in effect. Access to ORW-7a and ORW-8a is not allowed during times that a Code 3 is issued; thus, no data is being collected for ORW-7a and ORW-8a at this time.

As discussed on the 11/03/2013 Daily Action Summary, beginning at approximately 10:35 on 11/03/2013, data was not properly transmitted due to a computer malfunction. Available data was retrieved from deployed units equipped with internal data loggers. Efforts are being made so that all units will be equipped with internal data loggers. Additionally, a new monitoring computer is being installed on 11/05/2013.

Additionally, RTU-9, located at ORW-9, began recording elevated VOC readings at approximately 18:41 on 11/04/2013. RTU-2 replaced RTU-9 at 09:12 on 11/05/2013, and readings returned to normal. RTU-9 will be serviced by onsite technician before being redeployed.

Residential Air Monitoring

• Sage has been requested to suspend bimonthly residential air monitoring. Therefore, Sage will discontinue these activities. The last event was conducted on March 26, 2013.

Gas Seep Sampling

• Not Scheduled

Well Gas Sampling

Not Scheduled

Under Slab Gas Sampling

• Not Scheduled

Air Indoor Monitoring

• Not Scheduled

*Time indicates start of time period (ex. 12:00:00 AM gives the time period 12:00:00 AM to 12:59:59 AM)

		Obser	vation Relief	Well -5			Observa	tion Relief	Well - 9		Obs	servation	n Relief We	11 -11			Sc	uth of OG3A	1 -1			0	nsite Trailer	.'S	
			ORW-5a					ORW-9				OR	RW-11a					Pad #9					TR-1		
		Non-					Non-				Non-						Non-					Non-	J	1	i
		Methane					Methane				Methar	ne					Methane					Methane	J	1	i
Date-Time *	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm) VOC (pp	m) H2	S (ppm) I	LEL (%)	O2 (%)	SO2 (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)
11/04/2013 01:00:00 AM	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 02:00:00 AN	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 03:00:00 AN	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 04:00:00 AM	1 Data not j	properly tran	smitted due to	o computer r	nalfunction	0.0	0.0	0.0	0.0	20.9	Data not properly t	transmitt	tted due to co	omputer m	alfunction	Data not	properly tran	smitted due to	o computer n	nalfunction	0.0	0.0	0.0	0.0	20.9
11/04/2013 05:00:00 AN	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 06:00:00 AN	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 07:00:00 AN	1					0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 08:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 09:00:00 AN	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 10:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 11:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 12:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 01:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 02:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	.0	0.0	0.0	21.2	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 03:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	21.3	0.0	0.0	<1.0	0.0	21.0	0.0	0.0	<1.0	0.0	20.9
11/04/2013 04:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	21.1	0.0	.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	21.0	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 05:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 06:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	1.9	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 07:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	41.4	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 08:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	107.4	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	1.7	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 09:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	125.6	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	2.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 10:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	213.9	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	2.2	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 11:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	177.3	0.0	0.0	20.9	0.0	.0	0.0	0.0	20.9	0.0	1.8	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 12:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	136.2	0.0	0.0	20.9	0.0 0.	.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9

Notes

A Code 3 was issued for the sink hole work area on 10/25/2013 and continues to remain in effect. Access to ORW-7a and ORW-8a is not allowed during times that a Code 3 is issued, thus no data is being collected for ORW-7a and ORW-8a at this time.

RTU-9, located at ORW-9, began recording elevated VOC readings at approximately 06:41 PM on 11/04/2013. RTU-2 replaced RTU-9 at 09:12 AM on 11/05/2013, and readings returned to normal. RTU-9 will be serviced by onsite technician before being redeployed.

Beginning at approximately 10:35 AM on 11/03/2013, data was not properly transmitted due to a computer malfunction. Available data was retrieved from deployed units equipped with internal data loggers. Efforts are being made so that all units will be equipped with internal data loggers. Additionally, a new monitoring computer is being installed on 11/05/2013.

*Time indicates start of time period (ex. 12:00:00 AM gives the time period 12:00:00 AM to 12:59:59 AM)

		Observat	ion Relief	Well -5			Observ	ation Relief	Well - 9			Observa	tion Relief V	Well -11			Sc	outh of OG3A	A-1			(Onsite Traile	rs	
			ORW-5a					ORW-9					ORW-11a					Pad #9					TR-1		
		Non-					Non-					Non-					Non-					Non-			
		Methane					Methane					Methane					Methane					Methane			1
Date-Time *	CO (ppm)	VOC (ppm) H	I2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	SO2 (ppm) V	OC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)
11/04/2013 05:00:00 AM						0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 06:00:00 AM	Data not	properly transm	nitted due to	o computer n	nalfunction	0.0	0.0	0.0	0.0	20.9	Data not	properly transi	mitted due t	o computer m	alfunction	Data not pr	operly tran	smitted due to	o computer n	nalfunction	0.0	0.0	0.0	0.0	20.9
11/04/2013 07:00:00 AM						0.0	0.0	0.0	0.0	20.9											0.0	0.0	0.0	0.0	20.9
11/04/2013 08:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 09:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 10:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 11:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 12:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 01:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 02:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 03:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	21.3	0.0	0.0	<1.0	0.0	21.0	0.0	0.0	<1.0	0.0	20.9
11/04/2013 04:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	21.1	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	21.0	<1.0	0.0	<1.0	0.0	20.9
11/04/2013 05:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 06:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	1.9	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 07:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	41.4	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 08:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	107.4	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.7	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 09:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	125.6	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	2.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 10:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	213.9	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	2.2	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/04/2013 11:00:00 PM	<1.0	0.0	0.0	0.0	20.9	0.0	177.3	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.8	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 12:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	136.2	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 01:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	78.6	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 02:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	55.1	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 03:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	64.8	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	<1.0	0.0	<1.0	0.0	20.9
11/05/2013 04:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	99.7	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.5	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9
11/05/2013 05:00:00 AM	<1.0	0.0	0.0	0.0	20.9	0.0	123.5	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	1.6	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9

A Code 3 was issued for the sink hole work area on 10/25/2013 and continues to remain in effect. Access to ORW-7a and ORW-8a is not allowed during times that a Code 3 is issued, thus no data is being collected for ORW-7a and ORW-8a at this time.

RTU-9, located at ORW-9, began recording elevated VOC readings at approximately 06:41 PM on 11/04/2013. RTU-2 replaced RTU-9 at 09:12 AM on 11/05/2013, and readings returned to normal. RTU-9 will be serviced by onsite technician before being redeployed.

Beginning at approximately 10:35 AM on 11/03/2013, data was not properly transmitted due to a computer malfunction. Available data was retrieved from deployed units equipped with internal data loggers. Efforts are being made so that all units will be equipped with internal data loggers. Additionally, a new monitoring computer is being installed on 11/05/2013.

RESPEC Consulting & Services

Texas Brine, L.L.C.

Assumption Parish, Louisiana

Daily Field Report

Report By:	David Gnage	Date:	11/4/13
Company:	RESPEC	Job #:	02241

Personnel	Company	Job Title
Peter Smith, CPG	RESPEC	Staff Geologist

Time Onsite: Start Time:	7:1 <u>5</u>	End Time:	17:00
--------------------------	--------------	-----------	-------

DAILY ACTIVITY:

Attended Daily Contractor meeting.

DPVE pilot program:

Demobilizing equipment from NSDBS#47 pilot study site.

MiHPT Program:

Collected GPS data for MiHPT boring locations.

Instrumentation Program:

No Work Conducted.

PROPOSED SCHEDULE:

DPVE pilot program:

Continue demobilization.

Other Programs:

Conduct preliminary abandoned casing survey with a Schonstedt magnetic locator.

Company: MP&A Work Order # 80-05 Health and Safery Meeting V YES NO Weather: 88 F Partly Cloudy Personnel Company Job Title Patrick Ritchie MP&A Environmental Scientist Erick Kocken MP&A Environmental Scientist Brick Kocken MP&A Environmental Scientist Erick Kocken MP&A Environmental Scientist Brick House A Environmental Scientist Equipment On-site: Airboat Daily Activity: Monitor cavern operations: on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells and MRAA wells Measure reverse and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Download transucer and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Download transucer data Estimated time of completion: On-going	Company	Patrick Ritchie	•				80-05
Weather: 88 F Partly Cloudy Personnel Personnel Personnel MP&A Environmental Scientist Env	Company:	MP&A			WOLK OL	Jei #	80-03
Personnel Company Job Title Patrick Ritchie MP&A Environmental Scientist Erick Kocken MP&A Environmental Scientist Erick Kocken MP&A Environmental Scientist Environmental Scientist Environmental Scientist Environmental S	Health and S	Safety Meeting y	YES	NO			
Patrick Ritchie	Weather:	88 F Partly Cloudy					
Patrick Ritchie		Personnel		Company	Ioh '	Title .	
Erick Kocken MP&A Environmental Scientist Site Activities: Start Time 7:00 End Time 17:00 Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going Entrinated time of completion: On-going Entrinated time of completion: On-going	Patrick Ritch		MP&A	Company			
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Equipment On-site: Airboat Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Site Acti	vities: Start Time	7:00	End Time 17:0	0		
Daily Activity: Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	2100 11001						
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Equipment	On-site: Airboat					
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Monitor cavern operations; on stand by for H2S field screening of brine liquids Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Daily Activi	itv•					
Observe, video, measure bubble sites Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells of laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going			ov for H2S f	ield screening of bri	ne liquids		
Collect laboratory samples from Outfall #2 Download transucer data Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going				iolo sereeming or on			
Measure water level for the MRAA wells Measure pressure at TBC#3 Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Download tr	ansucer data					
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going			vells				
Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Measure pre	ssure at TBC#3					
Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Estimated tin	me of completion:					
Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going		-					
Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going							
Download transucer data Estimated time of completion: On-going				iter wells			
On-going Control of the Control of t							
On-going Control of the Control of t							
		me of completion:					
	On-going				T 1,1 4		DMD

Report By: Company:	Patrick Ritchie MP&A			Date: Work Order #	10/30/2013
Health and S	Safety Meeting Y	YES	NO		
Weather:					-
	Personnel		Company	Job Title	
Site Acti	vities: Start Time	E	nd Time		
Equipment	On-site:				
Daily Activi	itx.				
Monitor cav	ern operations; on stand b	y for H2S field	d screening of brine lic	quids	
No Field Ac	tivities				
Estimated ti	me of completion:				
On-going					
Proposed so	chedule:				
	situ monitoring of industri				
	ter level for the industrial essure and water level at T				
	ratory samples from the in				
	leo, measure bubble sites				
Download tr	ransucer data				
	me of completion:				
On-going				Tuitiala.	DMD
				Initials:	PMR

Report By:	Patrick Ritchie	•			e: 10/31/2013
Company:	MP&A			Work Order	# 80-05
Health and S	Safety Meeting V	YES	NO NO		
Weather:	84 F Partly Cloudy				_
	Personnel		Company	Job Title	2
Patrick Ritch		MP&A		Environmental Scientis	
Eric Kocken		MP&A		Environmental Scientis	
Site Acti	vities: Start Time	8:30	End Time 15:15		
Equipment	On-site:				
Daily Activi					
	ern operations; on stand l			e liquids	
_	ssure and water level at	_			
Measure pre	ssure and water level at 0	CBI Geoprobe	e locations		
F .: . 1.:	C 1				
	me of completion:				
On-going					
Duonessal	hadular				
Proposed so		i o 1 . vvo 4 o 11	lo.		
	situ monitoring of industrater level for the industrial				
_	ssure and water level at 7	_			
	ratory samples from the i leo, measure bubble sites		EI WEIIS		
	ansucer data				
DOWINGAU II	ansucei uata				
Estimated tir	me of completion:				
On-going	me of completion.				
511 501115				Initials:	PMR
				minimis.	

Report By: Company:	Patrick Ritchie MP&A			Date: # Work Order	
Health and S	Safety Meeting V	YES	NO NO		
Weather:					-
	Personnel	C	ompany	Job Title	
Site Acti	vities: Start Time	Er	nd Time		
Equipment	On-site:				
D 21 A 42 2					
	ern operations; on stand b	by for H2S field	screening of brine liq	uids	
No Field Ac	tivities				
Estimated ti	me of completion:				
On-going					
Proposed so	chedule:				
Conduct in-s	situ monitoring of industr				
	ter level for the industrial				
	ssure and water level at Tratory samples from the in				
	leo, measure bubble sites	nuusii iai water	WEIIS		
	ransucer data				
	me of completion:				
On-going				Initials:	PMR
				muais.	1 1711/

Report By:	Patrick Ritchie				_	11/2/2013
Company:	MP&A				Work Order #	80-05
Health and S	Safety Meeting V	YES	NO NO			
Weather:						
	Danconnal	,	7		Inh Tiale	
	Personnel		Company		Job Title	
				_		
				-		
Site Activ	vities: Start Time	F	nd Time			
5100 1 1001	vicios. Start Time			-		
Equipment	On-site:					
	<u> </u>					
Daily Activi	itv•					
	ern operations; on stand b	ov for H2S field	d screening of brine l	iauids		
No Field Act		.,		-1		
Estimated tir	me of completion:					
On-going						
- ·						
Proposed sc		: -1				
	situ monitoring of industrater level for the industrial					
	ssure and water level at T					
_	ratory samples from the in	_				
	leo, measure bubble sites					
Download tr	ansucer data					
	6 1					
	me of completion:					
On-going					Initials:	PMR
					annumi).	4 17111

Health and Safety Meeting Y YES NO Weather: Personnel Company Job Title Site Activities: Start Time End Time Equipment On-site: Daily Activity: No Field Activities Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going Initials: PMR	Report By: Company:	Patrick Ritchie MP&A			Date: Work Order #	11/3/2013 80-05
Personnel Company Job Title Site Activities: Start TimeEnd Time Equipment On-site: Daily Activity: No Field Activities	Health and S	Safety Meeting y	YES	NO		
Equipment On-site: Equipment On-site: Equipment On-site: Daily Activity: No Field Activities Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure pressure and water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Weather:					
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going		Personnel	Compar	ny	Job Title	
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure water level for the industrial water wells of the industrial water wells and the same water level for the industrial water wells observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Site Acti	vities: Start Time	End Tim	ne		
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Equipment	On-site:				
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Daily Activi	ity:				
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
On-going Proposed schedule: Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Estimated ti	ma of completion.				
Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going		me of completion.				
Conduct in-situ monitoring of industrial water wells Measure water level for the industrial water wells and MRAA wells Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going	Proposed so	chedule:				
Measure pressure and water level at TBC Geoprobe locations Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going				A A		
Collect laboratory samples from the industrial water wells Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Observe, video, measure bubble sites Download transucer data Estimated time of completion: On-going						
Estimated time of completion: On-going	Observe, vid	leo, measure bubble sites				
On-going Control of the Control of t	Download tr	ansucer data				
		me of completion:				
	On-going				Initials	PMR

Company:	MP&A				Wo	_ Date: rk Order #	80-05	
Company.	WF&A				VV OI	ik Oldel #_	80-03	
Health and S	Safety Meeting y	YES		NO				
Weather:	70 F Partly Cloudy							
	Personnel		Company			Job Title		
Patrick Ritch		MP&A	Company		Environmenta			•
Charles Trah	han	MP&A			Geologist			•
								•
		· -						-
G., V '.	••	0.20		16.20				
Site Acti	vities: Start Time	9:30	End Time	16:30	-			
.	2 • •							
Equipment	On-site:							
Sonic rig	poly water tank							
Vac truck	pory water talls							
vac truck								
Daily Activi	ity:							
	RAA-8D location.							
Advanced 8	5/8" surface casing to 80)' bgs						
Collect labor	ratory sample from indus	trial wells						
Conduct in-s	situ monitoring of industr	rial wells						
Estimated tip	me of completion:							
On-going	me of completion.							
Proposed sc	chedule:							
Conduct in-s	situ monitoring of industr	ial water w	ells					
Measure was	ter level for the industrial	water well	ls and MRAA	wells				
	essure and water level at							
	ratory samples from the i		ater wells					
	leo, measure bubble sites							
	ransucer data	v2 1						
	5/8" surface casing to 160	o bgs						
On-going	me of completion:							
On-going					T:	itiole:	DMD	