

**Oxy -Geismar Well # 3 A
Drilling Report**

REPORTED BY: Leroy Arabie

REPORT NO: 9

DATE: 08/21/2012

Well TD: 602

Well TD Yesterday: 445

Footage Drilled: 157

Bit No: 1

WGT. on Bit (000's): 3---4

Rotary RPM: 140

Pump SPM: 140

Pump PSI: 400

Pump GPM: 139

Mud System:

Type: FW X SW

Viscosity	39
Mud Weight	8.9
PV	6
YP	20
GEL	3/15

Inclination Surveys	
Depth	Angle
430	3°
462	2.75°
494	1°
525	2.5°

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:			
OPERATIONS: START TIME:		6AM	QUITTING TIME: 6AM
8/22/2012			
ACTIVITIES:			
Held safety meeting.			
Drilling 19.5 Hours			
Surveys 2.5 Hours			
Repair Rotary Chain 2 Hours (Rig down 2 hours repairing rotary chain)			
ESTIMATED TOTAL COST - DAILY:		\$31,697.63	COST TO DATE:
\$504,667.90			
REMARKS:			

