Oxy -Geismar Well # 3 A SERVICES COMPANY **Drilling Report REPORTED BY:** Leroy Arabie 10 **REPORT NO:** 08/22/2012 DATE: Well TD Yesterday: **Footage Drilled:** Well TD: 610 602 8 WGT. on Bit (000's): 0 --- 6 **Rotary RPM:** Bit No: 1 140 Pump SPM: 140 Pump PSI: 628 Pump GPM: 435 **Mud System:** Type: FW Χ SW Csg Depths **Inclination Surveys** GL RKB Depth Angle Viscosity 39 8.9 **Mud Weight** PV 6 ΥP 20 GEL 3/15 **Activities Previous 24 Hours:** SAFETY MEETING:

OPERATIONS: START TIME:	6AM	QUITTING TIME:	6AM	8/23/2012
ACTIVITIES:				
Held safety meeting.				
Drlg f / 602' t / 610'				
Pump high vis pill and circulate hole				
Rig up Fesco wireline and ran gyro lo	og.			
Rig down wireline and gyro tools.				
Pull out of hole to log.				
Held safety meeting with Baker Atlas	wireline and			
ran Gamma Ray ,Neutron density,an	d Hex - mac logs	S.		
Picked up 22" Underreamer and goin	ng in hole to 368'			
Underreaming f / 368' t / 455'				
# 1 22" U.R. drilled 87' in 6 hrs.				
ESTIMATED TOTAL COST -	DAILY:	COST TO	DATE:	
	\$61,993.21	\$56	66,661.11	
		·		
REMARKS:				

