SERVICES COMPANY

Oxy -Geismar Well # 3 A Drilling Report

			Drilli	ing Report		-		
				REPOR	RTED BY:	Leroy A	rabie	
REPORT NO:	27							_
DATE:	09/08/2012							
Well TD:	2463		Well TD Yesterday:	1863	Footage D	rilled:	600	\rfloor
Bit No:	3		WGT. on Bit (000's):	10 15	Rotary RP	M:	214	
Pump SPM:	160		Pump PSI:	1950	Pump GPI	M:	570	\rfloor
Mud System:								
Type: FW		SW	X					
			Inclination	Surveys		Csg Depths	GL	R

Viscosity	41
Mud Weight	10.1
PV	8
YP	17
GEL	3/15

Inclination Surveys		
Depth	Angle	
1884	40.19°	
1978	42.12°	
2073	41.94°	
2168	39.92°	
2263	36.23°	
2358	31.74°	
2453	27.44°	

Csg Depths	GL	RKB
20"	352	366
16	593	609
10 3/4"	840	856

Activities Previous 24 Hours:				
SAFETY MEETING:				
SAFETT WILLTING.				
OPERATIONS: START TIME:	6:a.m.	QUITTING TIME:	6:a.m.	9/9/2012
ACTIVITIES:				
Held safety meeting				
Drlg,sliding and surveys f / 1863 t / 19				
Drill into gas pocket,cut mud wt. f / 10				
Build mud wt up to 10 ppg and circula		rell.OK		
Drlg,sliding and surveys f / 1958 t / 24	163'			
Stand pipe leaking ,pull up into csg a	nd waiting on w	velder. (2.5 Hrs.)		
# 0 L 'r = 0.7/0 L 'r L 'll = 1.4000 ' = 40	5 1			
# 3 bit 9 7/8" bit drilled 1600' in 43.	5 nrs.			
ESTIMATED TOTAL COST -	DAILY: #REF!	COST T	O DATE: #REF!	
REMARKS:				

