

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY:

REPORT NO:

DATE:

Well TD:

Well TD Yesterday:

Footage Drilled:

Bit No:

WGT. on Bit (000's):

Rotary RPM:

Pump SPM:

Pump PSI:

Pump GPM:

Mud System:

Type: FW SW

Viscosity	26
Mud Weight	10
PV	
YP	
GEL	

Inclination Surveys	
Depth	Angle
778'	1°

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: START TIME: 6AM **QUITTING TIME:** 6AM 9/2/2012

ACTIVITIES:

Held safety meeting.

Survey @ 789'

Drlg f / 789' t / 821'

Change out swivel packing.

Drlg f / 821' t / 853'

Pump high vis pill.

Ran gyro logs.

Pull out of hole w/14.5" bit.

Rig up Baker Atlas wireline.

Ran triple combo logs

1st run Gamma - Ray, 2nd run X-Mac, 3rd,run Duel lateral

Picked up 17.5" underreamer and strap weld same.

Going in hole to 610'

Underream f / 610' t / 635'

1 - 17.5" U.R. drilled 24' in 1.5 hrs.

ESTIMATED TOTAL COST - DAILY:

COST TO DATE:

REMARKS:

