

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY:

Leroy Arabie

REPORT NO:

DATE:

Well TD:

Well TD Yesterday:

Footage Drilled:

Bit No:

WGT. on Bit (000's):

Rotary RPM:

Pump SPM:

Pump PSI:

Pump GPM:

Mud System:

Type: FW

SW

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB
20"	352	366
16"	593	609
10.75"	840	856

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: START TIME: 6am QUITTING TIME: 6am 9/13/2012

ACTIVITIES:

Held safety meeting.

Underreaming 9 7/8" hole to 12.25" f / 2265' t / 2717'

Pump hi vis pill and circulate hole clean.

Pull out of hole with 12.25" Underreamer and laid down same.

Rig up wireline truck, and ran caliper log and rig down same.

Picked up bit and going in hole to 2717' (No fill)

Rigging up to laydown drill pipe and drill collars.

ESTIMATED TOTAL COST - DAILY: #REF! COST TO DATE: #REF!

REMARKS:

