

**Oxy -Geismar Well # 3 A
Drilling Report**

REPORTED BY:

REPORT NO:

DATE:

Well TD: Well TD Yesterday: Footage Drilled:

Bit No: WGT. on Bit (000's): Rotary RPM:

Pump SPM: Pump PSI: Pump GPM:

Mud System:

Type: FW SW

Inclination Surveys	
Depth	Angle

Csg Depths	GL	RKB

Viscosity	34
Mud Weight	10.1
PV	7
YP	11
GEL	3/16

Activities Previous 24 Hours:

SAFETY MEETING:			
OPERATIONS: START TIME: 6AM QUITTING TIME: 6AM 9/21/2012			
ACTIVITIES:			
Held safety meeting.			
Tag top of float collar at 2614'			
Drill float collar, cement, and shoe.			
Drill to 2672' ,tested formation to 70 psi held 1/2 hr OK			
Drlg and sliding f / 2672' t / 3180'			
Bit and/or mud motor stopped drilling.			
Will pull out of hole to check BHA.			
Bit # 4 drilled 463' in 18 hrs.			
ESTIMATED TOTAL COST -		DAILY:	
		<input type="text" value="#REF!"/>	
COST TO DATE:			
<input type="text" value="#REF!"/>			
REMARKS:			

