

NARRATIVE REPORT

DNR/Office of Conservation
Operations Division

Serial Number 974265	Date 08/27/12	Operator Texas Brine Compant LLC (T149)
Lease Name Oxy Geismar 3-A	Address	
Location (Sec, Twp, Rng / Parish) 40-12S-13E/Assumption		
Field Napoleonville (7010)	Phone (985) 236 - 4101	
SNK1 PROJECT	Contact RICELAND RIG 3	

R E M A R K S

On 8-24-2012 16" surface casing was run to a depth of 610' below surface and cemented back to surface by Haliburton Co. with 655 sacks of class 'A' cement. Cement was allowed to set for 36 hrs. then a pressure test on the casing integrity and the pumped cement was performed on 8-26-2012 4:00 PM. The test was successful.

At this time, Texas Brine Company made an evaluation of the forth coming tropical storm 'Isaac' and decided to cease drilling operations and begin the process of securing the well site and equipment for the storm.

At 6:00 AM 8-27-2012 heavy trucking equipment moved in and began moving out nonessential equipment and repositioning essential equipment to be able to lay down the rig's derick.

Plans are to lay the rig derick down at 12:00 noon and begin personnel evacuation.

Return to the drill site will be determined after a safety inspection has been conducted.

