INCIDENT ACTION PLAN

Be brief and concise with your entries

Location		Control Level	Operational Period		
Bayou Corne Sink Hole		Company Supervisory	From 3/11/14	To 3/12/14	
1.0 SITUATION Disease, community, environment PROMPTS: Weather, disease trends, Resources, Hazards & safety REFERENCE: Maps, weather reports, Sitreps,	CURRENT Cloudy PREDICTION Cloudy with occasional rain showers. Thunder possible. 60% chance of precipitation. High Temperature near 66.				
appreciation, warnings, alerts					
2.0 OBJECTIVES (or MISSION)	CURRENT Objective 1 - Demonstrating sinkhole containment and determining if additional sinkholes could form.				
PROMPTS: Time & space	Objective 2 - Locating and mitigating the risk posed by the presence of shallow gas.				
REFERENCE: Appreciation – control options, courses open to disease	Objective 3 - Confirming the broader stability of the Napoleonville Salt Dome.				
	 <u>Current Actions:</u> (For planning purposes only, all activities are subject to change.) <u>ORW, MRAA, CPT and PVW wells</u> Conduct daily well readings and flare maintenance Monitor Bubble site 56 Continue pump test at ORW-21; Water storage tank will be emptied as necessary via truck; Continue 5-day dewatering test at ORW-4 and ORW-14 Investigate pump issues associated with ORW 30 Complete redevelop ORW 26 				
	Air Monitoring/Under-slab Ventilation - Conduct ventilation system inspections - Install in-home detector at 138 Sportsman's Drive - Test signal for internet connection and current repeater				
	Containment/ Roads/ Sinkhole - Stockpile clay (contingent upon weather conditions) - Reinstall light pole at entrance of site				
	Sampling/Surveying/Instrumentation - Continue MRAA sampling				
	Tomorrow's Activities - Continue ventilation system inspections - Conduct daily well readings and flare maintenance - Conduct daily berm inspection - Monitor Bubble site 56 - Continue ORW-21 pump test - Continue ORW dewatering tests Sinkhole Activity – Code 1				

3.0 EXECUTION add safety information as appropriate			
GENERAL OUTLINE PROMPTS: Strategies & tactics (current/proposed/alternate) REFERENCE: Appreciation, Control Options	Safety Information: See Attached Safe Work Rules Reference IAP dated 8/9/12 Additional to our Safe Work Rules for this project we are adding the awareness of insects, reptiles and animals. Inspect location for flammability Daily Safety Meetings PPE Required on site: Respirator w/ VOC Cartridge, Gloves for sampling, eye protection, life preservers, hearing protection.		
GROUPINGS	NA		
TASKS Including PR & Media	Same as above		
COORDINATING INSTRUCTIONS PROMPTS: Timings, routes, assembly areas, staging areas	Texas Brine Grand Bayou Facility will be used as staging area.		
4.0 ADMINISTRATION (Logistics support) PROMPTS: Unit names, locations, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised, stand by, enroute)			
SUPPLY WHO, WHAT, WHERE, WHEN of resources not readily available	NA		
GROUND SUPPORT Transport of personnel, traffic mgt, refuelling, mechanical repair/maintenance	NA		
	Cell Phone & Landline Communications:		

COMMUNICATIONS Installation, maintenance, technical advice	Kenneth Blanchard – Area Manager – kblanchard@texasbrine.com Scott Borne – Facility Manager – sborne@texasbrine.com Joel Miller, PE – Consultant – internet.com Bruce Martin – Operations/PR – bmartin@texasbrine.com Mark Cartwright – Technical/Engineering – mcartwright@unitedbrine.com Scott Whitelaw – Environmental/Safety – swhitelaw@tum.com		
STAGING AREA/ FCP Setting up, communications, staffing	Texas Brine Grand Bayou Facility 1301 Hwy 70 South, Belle Rose, La 70341		
5.0 ADMINISTRAT	ION (Logistics services)		
PROMPTS: Unit names, locations stand by, enroute)	, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised,		
FACILITIES Security, waste, cleaning	ΝΑ		
CATERING	ΝΑ		
OH&S/MEDICAL Medical plan, first aid plan	Call 911		
FINANCE	ΝΑ		
TRAVEL	ΝΑ		
INDUCTION/ TRAINING	ΝΑ		
ACCOMMODATION	ΝΑ		
6.0 CONTROL, COORDINATION & COMMUNICATION			

CONTROL &	Plant Management Supervision / Contractor Work
COORDINATION	
STRUCTURE	
STRUCTURE	
REFERENCE	
Structural Chart	
COORDINATION &	NA
LIAISON	
Local knowledge, police, agency	
reps, emergency mgt reps	
COMMUNICATIONS	Plant Management – Contractor Communication via Cell Phone
PROMPTS	
Communications structure,	
operational comms plan,	
information mgt	

EXTRAS				
Attachments PROMPTS:: maps, weather, organisational charts, resources, comms diagram	Current Weather Safe Work Rules			
Plan developers PROMPTS PO, Logs Mgr, Controller	NA			
Approval Controller, Ops Director	TBC Company Rep: William Booher FOSC: SOSC: POSC:			


Belle Rose, Louisiana, United States

Today's Forecast: Tuesday, 11 Mar 2014 66°F 58°F

Sky Conditions: Showers Sunrise: 7:19 AM Sunset: 7:10 PM Wind: SE (139°) @ 10Mph Precipitation Probability: 60%

View your complete Local Weather »

Extended Forecast Full 10-Day Forecast »



Detailed Forecast

Today:

Cloudy with occasional rain showers. Thunder possible. High 66F. Winds SE at 5 to 10 mph. Chance of rain 60%.

Tonight:

Chance of a shower or two during the evening, followed by partly cloudy skies late. Low 58F. Winds SSW at 5 to 10 mph. Chance of rain 30%.

Tomorrow:

Partly cloudy. Highs in the low 60s and lows in the upper 30s.

Seismic Code	Seismic Activity	Sinkhole Access	Berm Road Access	Work Allowed
1	Minimal to no seismic activity around/below sinkhole; 10 or fewer of the sharp seismic signals associated with rock movement, called mini-earthquakes (MEQs) or the longer signals associated with gas or liquid movement, called Very Long Periods (VLPs) within 24-hour period; allows work on sinkhole and inside berm area to continue	 Approved¹ work allowed only in designated areas of sinkhole. Some areas may be restricted due to unsafe conditions (e.g., leaning trees). Sinkhole grid system shown in Figure 1 will be used to define restricted areas for individual work activities. All vessels must have at least 2 persons. Workers must wear approved PFDs. No work allowed after sunset. Safety boat on standby. 	Access allowed on all berms and roads unless an area is physically barricaded.	Approved work allowed in unrestricted areas. Work area must be cleared of hazards and a Work Permit issued before start.
2	Indicates some increased seismic activity around/below sinkhole but not at a level that indicates imminent threat of sloughing or movement below sinkhole (10 to 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside designated sinkhole area (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	Access allowed on all berms and roads unless an area is physically barricaded.	 Code 1 requirements plus: Each work activity must have a designated person with means to warn all workers of unusual activity on sinkhole.
3	Indicates seismic activity has elevated to a point similar to what has been seen in past monitoring prior to a sloughing on the shore or movement beneath sinkhole (More than 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside the defined containment berm (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	All berm roads are closed except the north berm from the TBC Access road to Rig Road (unless restricted for non- seismic reasons). All other berms open only to UTVs for personnel doing approved work. Anyone on a UTV must have a radio, air horn, and approved PFD.	 Code 1 and 2 requirements plus: Work is allowed on a case by case basis as determined by TBC Operations:

1. All site work must be approved by TBC Response Operations.

2. The Texas Brine access road from Highway 70 to Pad 10 is not considered part of the designated containment berm for purposes of this document.

3. Codes are set by Assumption Parish Office of Emergency Management

Page 14-A, Texas Brine Company, LLC, Health and Safety Plan, Bayou Corne, Belle Rose, Louisiana, Sept 2013

Site Safety for Sinkhole and Surrounding Area

In an effort to provide for a safe work environment in and around the Sink Hole, this procedure has been put in place to inform workers of their allowed Work Areas. This procedure is only guidance and should not exclude any other observation or safety precautions in place that may cause any danger to anyone. All workers entering the Texas Brine facility should be informed of the risks that are posed by this ongoing event.

This system has been developed using a Code System and is defined as follows:

Code 1:

Is an all clear, with restriction to OXY pad 3 and the North pad area as indicated in the map below due to the concerns raised by Itaska.



Code 2:

Restrict all activity from inside the Berm, but not the Berm itself or outside; recommend that all operations in the immediate vicinity of the sinkhole be halted immediately. The Inside Berm is defined as indicated on the map below in red.



Code 3:

Restrict activity from inside and on the Berm, no work activity shall occur until Code level has been changed to allow. Continued monitoring of the berm for cracks and venting wells located adjacent to the berm. At this code level immediate notification shall be made of any changes that occur on sinkhole, swamp around sinkhole, or any changes to berm area. The Berm is defined as indicated in yellow on the map below.



Communication:

All workers working in conjunction with this ongoing event shall be informed of these codes and communication protocol developed to inform everyone when codes may change at any time.