

# INCIDENT ACTION PLAN

Be brief and concise with your entries

|   |  |   |
|---|--|---|
| <b>Location</b><br><b>Bayou Corne</b><br><b>Sink Hole</b> | <b>Control Level</b><br><b>Company Supervisory</b> | <b>Operational Period</b><br><b>From 8/26/14</b><br><b>To 8/27/14</b> |
|---|--|---|

|   |   |
|---|---|
| <b>1.0 SITUATION</b><br>Disease, community, environment<br><br>PROMPTS:<br>Weather, disease trends, Resources, Hazards & safety<br><br>REFERENCE:<br>Maps, weather reports, Sitreps, appreciation, warnings, alerts | <b>CURRENT</b><br>Partly cloudy   |
|   | <b>PREDICTION</b><br>Intervals of clouds and sunshine. A stray shower or thunderstorm is possible. 20% chance of precipitation. High Temperature near 91.   |
| <b>2.0 OBJECTIVES (or MISSION)</b><br><br>PROMPTS:<br>Time & space<br><br>REFERENCE:<br>Appreciation – control options, courses open to disease   | <b>CURRENT</b><br><b>Objective 1</b> - Demonstrating sinkhole containment and determining if additional sinkholes could form.<br><br><b>Objective 2</b> - Locating and mitigating the risk posed by the presence of shallow gas.<br><br><b>Objective 3</b> - Confirming the broader stability of the Napoleonville Salt Dome.<br><br><b>Current Actions:</b><br><b>(For planning purposes only, all activities are subject to change.)</b><br><br><u><b>ORW, MRAA, PMW, and PVW wells</b></u><br>- Conduct daily well readings and flare maintenance<br>- Monitor continuous dewatering of ORWs<br>- Monitor PMWs 04 and 07 for safety and security<br>- PVW and KGC bubble site data collections<br>- Log OG3A<br>- Tag bottom of ORWs that are scheduled for communications test to inspect if wells are silted up and in need of redevelopment<br><br><u><b>Air Monitoring/Under-slab Ventilation /Monitoring Equipment</b></u><br>- Conduct ventilation system inspection<br><br><u><b>Containment/ Roads/ Sinkhole</b></u><br>- Daily berm inspections<br><br><u><b>Sampling/Survey/Instrumentation</b></u><br>- Perform modifications to well head at PVW-09<br><br><u><b>Tomorrow's Activities</b></u><br>- Continue ventilation system inspections<br>- Conduct daily well readings and flare maintenance<br>- Conduct Daily berm inspection<br>- Monitor Bubble Site 56<br>- Monitor PMWs 04 and 07 for safety and security<br>- Install KGC at NSDBS-26 |
|   | <b>Sinkhole Activity – Code 1</b>   |
| <b>3.0 EXECUTION</b> add safety information as appropriate  |   |

|   |  |
|---|--|
| <b>GENERAL OUTLINE</b><br><br>PROMPTS:<br>Strategies & tactics<br>(current/proposed/alternate)<br><br>REFERENCE:<br>Appreciation, Control Options   | <b>Safety Information: See Attached Safe Work Rules</b><br><b>Reference IAP dated 8/9/12</b><br><b>Additional to our Safe Work Rules for this project we are adding the awareness of insects, reptiles and animals.</b><br><b>Inspect location for flammability</b><br><b>Daily Safety Meetings</b><br><b>PPE Required on site: Respirator w/ VOC Cartridge, Gloves for sampling, eye protection, life preservers, hearing protection.</b> |
| <b>GROUPINGS</b>  | <b>NA</b>  |
| <b>TASKS</b><br>Including PR & Media  | <b>Same as above</b>   |
| <b>COORDINATING INSTRUCTIONS</b><br><br>PROMPTS:<br>Timings, routes, assembly areas, staging areas  | <b>Texas Brine Grand Bayou Facility will be used as staging area.</b>  |
| <b>4.0 ADMINISTRATION</b> (Logistics support)<br><br>PROMPTS: Unit names, locations, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised, stand by, enroute) |  |
| <b>SUPPLY</b><br>WHO, WHAT, WHERE, WHEN<br>of resources not readily available   | <b>NA</b>  |
| <b>GROUND SUPPORT</b><br>Transport of personnel, traffic mgt, refuelling, mechanical repair/maintenance   | <b>NA</b>  |
| <b>COMMUNICATIONS</b><br>Installation, maintenance, technical advice  | <b>Cell Phone &amp; Landline Communications:</b><br><b>Kenneth Blanchard – Area Manager – [REDACTED] ([REDACTED])</b><br><b>kblanchard@texasbrine.com</b><br><b>Scott Borne – Facility Manager – [REDACTED] ([REDACTED])</b>   |

|  |  |
|--|--|
|  | <b>sborne@texasbrine.com</b><br>Joel Miller, PE – Consultant – ( ) joel.miller@cox-internet.com<br>Bruce Martin – Operations/PR – ( )<br><b>bmartin@texasbrine.com</b><br>Mark Cartwright – Technical/Engineering – ( )<br><b>mcartwright@unitedbrine.com</b><br>Scott Whitelaw – Environmental/Safety – ( )<br><b>swhitelaw@tum.com</b> |
| <b>STAGING AREA/ FCP</b><br>Setting up, communications, staffing   | <b>Texas Brine Grand Bayou Facility</b><br><b>1301 Hwy 70 South, Belle Rose, La 70341</b>  |
| <b>5.0 ADMINISTRATION</b> (Logistics services)<br><br>PROMPTS: Unit names, locations, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised, stand by, enroute) |  |
| <b>FACILITIES</b><br>Security, waste, cleaning   | <b>NA</b>  |
| <b>CATERING</b>  | <b>NA</b>  |
| <b>OH&amp;S/MEDICAL</b><br>Medical plan, first aid plan  | <b>Call 911</b>  |
| <b>FINANCE</b>   | <b>NA</b>  |
| <b>TRAVEL</b>  | <b>NA</b>  |
| <b>INDUCTION/ TRAINING</b>   | <b>NA</b>  |
| <b>ACCOMMODATION</b>   | <b>NA</b>  |
| <b>6.0 CONTROL, COORDINATION &amp; COMMUNICATION</b>   |  |
| <b>CONTROL &amp; COORDINATION</b>  | <b>Plant Management Supervision / Contractor Work</b>  |

|   |   |
|---|---|
| <b>STRUCTURE</b><br><br>REFERENCE<br>Structural Chart   |   |
| <b>COORDINATION &amp; LIAISON</b><br><br>Local knowledge, police, agency reps, emergency mgt reps         | <b>NA</b>   |
| <b>COMMUNICATIONS</b><br><br>PROMPTS<br>Communications structure, operational comms plan, information mgt | <b>Plant Management – Contractor Communication via Cell Phone</b> |

| <b>EXTRAS</b>   |  |
|---|--|
| <b>Attachments</b><br>PROMPTS::<br>maps, weather, organisational charts, resources, comms diagram | <b>Current Weather</b><br><b>Safe Work Rules</b>                                       |
| <b>Plan developers</b><br>PROMPTS<br>PO, Logs Mgr, Controller                                     | <b>NA</b>  |
| <b>Approval</b><br>Controller, Ops Director   | <b>TBC Company Rep: William Booher</b><br><b>FOSC:</b><br><b>SOSC:</b><br><b>POSC:</b> |

## Belle Rose, Louisiana, United States

**Today's Forecast:** Tuesday, 26 Aug 2014

**91°F**

**73°F**



**Sky Conditions:** Partly Cloudy

**Sunrise:** 6:38 AM **Sunset:** 7:33 PM

**Wind:** ENE (64°) @ 11Mph

**Precipitation Probability:** 20%

[View your complete Local Weather »](#)

### Extended Forecast

[Full 10-Day Forecast »](#)

#### Wednesday

27 Aug 2014



PM

Thunderstorms

**92°F**

**74°F**

#### Thursday

28 Aug 2014



Partly

Cloudy

**91°F**

**74°F**

#### Friday

29 Aug 2014



Thunderstorms

**86°F**

**75°F**

#### Saturday

30 Aug 2014



Scattered  
Thunderstorms

**86°F**

**76°F**

### Detailed Forecast

#### Today:

Intervals of clouds and sunshine. A stray shower or thunderstorm is possible. High 91F. Winds ENE at 10 to 15 mph.

#### Tonight:

Partly cloudy skies. A stray shower or thunderstorm is possible. Low 73F. Winds ENE at 5 to 10 mph.

#### Tomorrow:

Showers and thunderstorms late. Highs in the low 90s and lows in the mid 70s.

# Site Safety Plan for Sinkhole and Surrounding Area

| Seismic Code | Seismic Activity   | Sinkhole Access   | Berm Road Access  | Work Allowed  |
|--------------|--|---|---|---|
| 1            | Minimal to no seismic activity around/below sinkhole; 10 or fewer of the sharp seismic signals associated with rock movement, called mini-earthquakes (MEQs) or the longer signals associated with gas or liquid movement, called Very Long Periods (VLPs) within 24-hour period; allows work on sinkhole and inside berm area to continue | <ul style="list-style-type: none"> <li>Approved<sup>1</sup> work allowed only in designated areas of sinkhole. Some areas may be restricted due to unsafe conditions (e.g., leaning trees). Sinkhole grid system shown in Figure 1 will be used to define restricted areas for individual work activities.</li> <li>All vessels must have at least 2 persons. Workers must wear approved PFDs. No work allowed after sunset. Safety boat on standby.</li> </ul> | Access allowed on all berms and roads unless an area is physically barricaded.  | Approved work allowed in unrestricted areas. Work area must be cleared of hazards and a Work Permit issued before start.  |
| 2            | Indicates some increased seismic activity around/below sinkhole but not at a level that indicates imminent threat of sloughing or movement below sinkhole (10 to 50 MEQs or VLPs in 24 hours)  | <p>Code 1 requirements plus:</p> <ul style="list-style-type: none"> <li>Each vessel inside designated sinkhole area (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel.</li> </ul>  | Access allowed on all berms and roads unless an area is physically barricaded.  | <p>Code 1 requirements plus:</p> <ul style="list-style-type: none"> <li>Each work activity must have a designated person with means to warn all workers of unusual activity on sinkhole.</li> </ul> |
| 3            | Indicates seismic activity has elevated to a point similar to what has been seen in past monitoring prior to a sloughing on the shore or movement beneath sinkhole (More than 50 MEQs or VLPs in 24 hours)   | <p>Code 1 requirements plus:</p> <ul style="list-style-type: none"> <li>Each vessel inside the defined containment berm (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel.</li> </ul>  | All berm roads are closed except the north berm from the TBC Access road to Rig Road (unless restricted for non-seismic reasons). All other berms open only to UTVs for personnel doing approved work. Anyone on a UTV must have a radio, air horn, and approved PFD. | <p>Code 1 and 2 requirements plus:</p> <ul style="list-style-type: none"> <li>Work is allowed on a case by case basis as determined by TBC Operations:</li> </ul>                                   |

1. All site work must be approved by TBC Response Operations.
2. The Texas Brine access road from Highway 70 to Pad 10 is not considered part of the designated containment berm for purposes of this document.
3. Codes are set by Assumption Parish Office of Emergency Management



# Site Safety for Sinkhole and Surrounding Area

In an effort to provide for a safe work environment in and around the Sink Hole, this procedure has been put in place to inform workers of their allowed Work Areas. This procedure is only guidance and should not exclude any other observation or safety precautions in place that may cause any danger to anyone. All workers entering the Texas Brine facility should be informed of the risks that are posed by this ongoing event.

This system has been developed using a Code System and is defined as follows:

## Code 1:

---

Is an all clear, with restriction to OXY pad 3 and the North pad area as indicated in the map below due to the concerns raised by Itaska.





## Code 2:

---

Restrict all activity from inside the Berm, but not the Berm itself or outside; recommend that all operations in the immediate vicinity of the sinkhole be halted immediately. The Inside Berm is defined as indicated on the map below in red.





## Code 3:

---

Restrict activity from inside and on the Berm, no work activity shall occur until Code level has been changed to allow. Continued monitoring of the berm for cracks and venting wells located adjacent to the berm. At this code level immediate notification shall be made of any changes that occur on sinkhole, swamp around sinkhole, or any changes to berm area. The Berm is defined as indicated in yellow on the map below.



## Communication:

---

All workers working in conjunction with this ongoing event shall be informed of these codes and communication protocol developed to inform everyone when codes may change at any time.