INCIDENT ACTION PLAN

Be brief and concise with your entries

Location		Control Level	Operatio	nal Period	
Bayou Corne Sink Hole		Company Supervisory	From 12/22/14	To 12/23/14	
1.0 SITUATION Disease, community, environment	CURRENT Partly Cloudy PREDICTION Sunshine and clouds mixed. A stray shower or thunderstorm is passible 20% changes of presidint time. Ugh Temperature page 72				
PROMPTS: Weather, disease trends, Resources, Hazards & safety					
REFERENCE: Maps, weather reports, Sitreps, appreciation, warnings, alerts	possible. 20% chance of precipitation. High Temperature near 72.				
2.0 OBJECTIVES (or MISSION)	CURRENT Objective 1 - Demonstrating sinkhole containment and determining if additional sinkholes could form.				
PROMPTS: Time & space	Objective 2 - Locating and mitigating the risk posed by the presence of shallow gas.				
REFERENCE: Appreciation – control options, courses open to disease	Objective 3 - Confirming the broader stability of the Napoleonville Salt Dome.				
	Current Actions: (For planning purposes only, all activities are subject to change.				
	 OG, ORW, MRAA, PMW, and PVW wells Conduct daily well readings and flare maintenance Monitor continuous dewatering of ORWs Monitor GOW-9-1 Perform modified depletion test at ORW 31 Installing steel tubing from needle valve to gauge at OG3A 				
	Air Monitoring/Under-slab Ventilation /Monitoring Equipment - Conduct ventilation system inspection				
	Containment/ Roads/ Sinkhole - Daily berm inspections				
	Sampling/Surveying/Instrumentation - Perform monthly geoprobe pressure monitoring				
	Tomorrow's Activities - Continue ventilation system inspections - Conduct daily well readings and flare maintenance - Conduct daily berm inspection - Monitoring GOW-9-1				
	 Routine outfall sampling Download transducer data and manually measure water levels in MRAA water wells Sinkhole Activity – Code 1 				


GENERAL OUTLINE	Safety Information: See Attached Safe Work Rules Reference IAP dated 8/9/12
PROMPTS: Strategies & tactics (current/proposed/alternate)	Additional to our Safe Work Rules for this project we are adding the awareness of insects, reptiles and animals.
REFERENCE: Appreciation, Control Options	Inspect location for flammability Daily Safety Meetings
	PPE Required on site: Respirator w/ VOC Cartridge, Gloves for
	sampling, eye protection, life preservers, hearing protection.
GROUPINGS	NA
TASKS Including PR & Media	Same as above
COORDINATING INSTRUCTIONS	Texas Brine Grand Bayou Facility will be used as staging area.
PROMPTS: Timings, routes, assembly	
areas, staging areas	
4.0 ADMINISTRAT	ION (Logistics support)
PROMPTS: Unit names, locations stand by, enroute)	, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised,
SUPPLY	ΝΑ
WHO, WHAT, WHERE, WHEN of resources not readily	
available	
GROUND SUPPORT	ΝΑ
Transport of personnel, traffic mgt, refuelling, mechanical repair/maintenance	
	Cell Phone & Landline Communications:
COMMUNICATIONS Installation, maintenance,	Kenneth Blanchard – Area Manager – Henrichten (Henrichten)) kblanchard@texasbrine.com
technical advice	Scott Borne – Facility Manager – Herning (Manager) sborne@texasbrine.com
	Joel Miller, PE – Consultant – Consultant (Consultant) joel.miller@cox-

	internet.com Bruce Martin – Operations/PR – (market (m	
STAGING AREA/ FCP Setting up, communications, staffing	Texas Brine Grand Bayou Facility 1301 Hwy 70 South, Belle Rose, La 70341	
5.0 ADMINISTRAT	ION (Logistics services)	
PROMPTS: Unit names, locations stand by, enroute)	, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised,	
FACILITIES Security, waste, cleaning	ΝΑ	
CATERING	NA	
OH&S/MEDICAL Medical plan, first aid plan	Call 911	
FINANCE	NA	
TRAVEL	NA	
INDUCTION/ TRAINING	NA	
ACCOMMODATION	NA	
6.0 CONTROL, COORDINATION & COMMUNICATION		
CONTROL & COORDINATION STRUCTURE	Plant Management Supervision / Contractor Work	

REFERENCE Structural Chart	
COORDINATION & LIAISON Local knowledge, police, agency reps, emergency mgt reps	ΝΑ
COMMUNICATIONS PROMPTS Communications structure, operational comms plan, information mgt	Plant Management – Contractor Communication via Cell Phone

EXTRAS		
Attachments PROMPTS:: maps, weather, organisational charts, resources, comms diagram	Current Weather Safe Work Rules	
Plan developers PROMPTS PO, Logs Mgr, Controller	NA	
Approval Controller, Ops Director	TBC Company Rep: William Booher FOSC: SOSC: POSC:	

Belle Rose, Louisiana, United States		
Today's Forecast: Monday, 22 Dec 2014		
72°F 60°F		
Sky Conditions: Partly Cloudy Sunrise: 6:56 AM Sunset: 5:09 PM Wind: SSW (193°) @ 14Mph Precipitation Probability: 20%		
View your complete Local Weather »		



Detailed Forecast

Today:

Sunshine and clouds mixed. A stray shower or thunderstorm is possible. High 72F. Winds SSW at 10 to 20 mph.

Tonight:

Scattered thunderstorms during the evening, then cloudy skies overnight. Low near 60F. Winds SW at 5 to 10 mph. Chance of rain 40%.

Tomorrow:

Showers and thunderstorms. Potential for severe thunderstorms. Highs in the upper 60s and lows in the mid 40s.

Seismic Code	Seismic Activity	Sinkhole Access	Berm Road Access	Work Allowed
1	Minimal to no seismic activity around/below sinkhole; 10 or fewer of the sharp seismic signals associated with rock movement, called mini-earthquakes (MEQs) or the longer signals associated with gas or liquid movement, called Very Long Periods (VLPs) within 24-hour period; allows work on sinkhole and inside berm area to continue	 Approved¹ work allowed only in designated areas of sinkhole. Some areas may be restricted due to unsafe conditions (e.g., leaning trees). Sinkhole grid system shown in Figure 1 will be used to define restricted areas for individual work activities. All vessels must have at least 2 persons. Workers must wear approved PFDs. No work allowed after sunset. Safety boat on standby. 	Access allowed on all berms and roads unless an area is physically barricaded.	Approved work allowed in unrestricted areas. Work area must be cleared of hazards and a Work Permit issued before start.
2	Indicates some increased seismic activity around/below sinkhole but not at a level that indicates imminent threat of sloughing or movement below sinkhole (10 to 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside designated sinkhole area (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	Access allowed on all berms and roads unless an area is physically barricaded.	 Code 1 requirements plus: Each work activity must have a designated person with means to warn all workers of unusual activity on sinkhole.
3	Indicates seismic activity has elevated to a point similar to what has been seen in past monitoring prior to a sloughing on the shore or movement beneath sinkhole (More than 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside the defined containment berm (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	All berm roads are closed except the north berm from the TBC Access road to Rig Road (unless restricted for non- seismic reasons). All other berms open only to UTVs for personnel doing approved work. Anyone on a UTV must have a radio, air horn, and approved PFD.	 Code 1 and 2 requirements plus: Work is allowed on a case by case basis as determined by TBC Operations:

1. All site work must be approved by TBC Response Operations.

2. The Texas Brine access road from Highway 70 to Pad 10 is not considered part of the designated containment berm for purposes of this document.

3. Codes are set by Assumption Parish Office of Emergency Management

Page 14-A, Texas Brine Company, LLC, Health and Safety Plan, Bayou Corne, Belle Rose, Louisiana, Sept 2013

Site Safety for Sinkhole and Surrounding Area

In an effort to provide for a safe work environment in and around the Sink Hole, this procedure has been put in place to inform workers of their allowed Work Areas. This procedure is only guidance and should not exclude any other observation or safety precautions in place that may cause any danger to anyone. All workers entering the Texas Brine facility should be informed of the risks that are posed by this ongoing event.

This system has been developed using a Code System and is defined as follows:

Code 1:

Is an all clear, with restriction to OXY pad 3 and the North pad area as indicated in the map below due to the concerns raised by Itaska.



Code 2:

Restrict all activity from inside the Berm, but not the Berm itself or outside; recommend that all operations in the immediate vicinity of the sinkhole be halted immediately. The Inside Berm is defined as indicated on the map below in red.



Code 3:

Restrict activity from inside and on the Berm, no work activity shall occur until Code level has been changed to allow. Continued monitoring of the berm for cracks and venting wells located adjacent to the berm. At this code level immediate notification shall be made of any changes that occur on sinkhole, swamp around sinkhole, or any changes to berm area. The Berm is defined as indicated in yellow on the map below.



Communication:

All workers working in conjunction with this ongoing event shall be informed of these codes and communication protocol developed to inform everyone when codes may change at any time.