INCIDENT ACTION PLAN

Be brief and concise with your entries

Location		Control Level	Operational Period	
Bayou Corne Sink Hole		Company Supervisory	From 2/2/15 To 2/3/15	
1.0 SITUATION Disease, community, environment	CURRENT Mostly sunny PREDICTION A few passing clouds, otherwise generally sunny. 0% chance of precipitation. High Temperature near 51.			
PROMPTS: Weather, disease trends, Resources, Hazards & safety REFERENCE: Maps, weather reports, Sitreps, appreciation, warnings, alerts				
2.0 OBJECTIVES (or MISSION)	CURRENT Objective 1 - Demonstrating sinkhole containment and determining if additional sinkholes could form.			
PROMPTS: Time & space	Objective 2 - Locating and mitigating the risk posed by the presence of shallow gas.			by the presence
REFERENCE: Appreciation – control options, courses open to disease	Objective 3 - Confirming the broader stability of the Napoleonville Salt Dome.			
	<u>Current Actions:</u> (For planning purposes only, all activities are subject to change.)			
	- C - M - R - P	MRAA, PMW, and PVW wells conduct daily well readings and flare main lonitor continuous dewatering of ORWs 4 edevelopment of ORWs 49, 50 and 56 hase 4 – 30 day vent test on ORW 14 onitoring/Under-slab Ventilation /Monit), 48, 54 and 57	
	 Conduct ventilation systems inspection Weekly weather station data download Weekly backup of air monitoring system 			
	Containment/ Roads/ Sinkhole - Daily berm inspections			
	Surveying - Continue quarterly sinkhole depth survey (extended wagon wheel) Tomorrow's Activities			
	- C - C - C - M - C	continue ventilation system inspections conduct daily well readings and flare main conduct Daily berm inspection lonitor continuous dewatering of ORWs 44 continue quarterly sinkhole depth survey (e redevelopment of ORW 50 (if not complete hase 4 – 3 month vent test on ORW 24 khole Activity – Code 1	0, 48, 54 and 57 extended wagon whee)

3.0 EXECUTION add safety information as appropriate

GENERAL OUTLINE PROMPTS: Strategies & tactics (current/proposed/alternate) REFERENCE: Appreciation, Control Options	Safety Information: See Attached Safe Work Rules Reference IAP dated 8/9/12 Additional to our Safe Work Rules for this project we are adding the awareness of insects, reptiles and animals. Inspect location for flammability Daily Safety Meetings PPE Required on site: Respirator w/ VOC Cartridge, Gloves for sampling, eye protection, life preservers, hearing protection.
GROUPINGS	NA
TASKS Including PR & Media	Same as above
COORDINATING INSTRUCTIONS PROMPTS: Timings, routes, assembly areas, staging areas	Texas Brine Grand Bayou Facility will be used as staging area.
	ION (Logistics support) , contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised,
SUPPLY WHO, WHAT, WHERE, WHEN of resources not readily available	NA
GROUND SUPPORT Transport of personnel, traffic mgt, refuelling, mechanical repair/maintenance	ΝΑ
COMMUNICATIONS Installation, maintenance, technical advice	Cell Phone & Landline Communications: Chad Morales – Area Manager – Scott Borne – Facility Manager – Hermiter (Manager) sborne@texasbrine.com

	Joel Miller, PE – Consultant – (consultant –)))))))))))))))))))))))))))))))))))
STAGING AREA/ FCP Setting up, communications, staffing	Texas Brine Grand Bayou Facility 1301 Hwy 70 South, Belle Rose, La 70341

5.0 ADMINISTRATION (Logistics services)

PROMPTS: Unit names, locations, contact names, phone no's, timings, duties/tasks, routes, suppliers, quantities, status (required, organised, stand by, enroute)

FACILITIES Security, waste, cleaning	ΝΑ	
CATERING	ΝΑ	
OH&S/MEDICAL Medical plan, first aid plan	Call 911	
FINANCE	ΝΑ	
TRAVEL	ΝΑ	
INDUCTION/ TRAINING	ΝΑ	
ACCOMMODATION	ΝΑ	
6.0 CONTROL, COORDINATION & COMMUNICATION		
CONTROL & COORDINATION STRUCTURE	Plant Management Supervision / Contractor Work	

REFERENCE Structural Chart	
COORDINATION & LIAISON	ΝΑ
Local knowledge, police, agency reps, emergency mgt reps	
COMMUNICATIONS	Plant Management – Contractor Communication via Cell Phone
PROMPTS Communications structure, operational comms plan, information mgt	

EXTRAS		
Attachments PROMPTS:: maps, weather, organisational charts, resources, comms diagram	Current Weather Safe Work Rules	
Plan developers PROMPTS PO, Logs Mgr, Controller	ΝΑ	
Approval Controller, Ops Director	TBC Company Rep: William Booher FOSC: SOSC: POSC:	

Belle Rose, Louisiana, United States	
Today's Forecast: Monday, 2 Feb 2015	
51°F 34°F	The second secon
Sky Conditions: Mostly Sunny Sunrise: 6:53 AM Sunset: 5:42 PM Wind: N (353°) @ 16Mph Precipitation Probability: 0% View your complete Local Weather »	345

Extended Forecast		Full 10-Day Forecast »		
Tuesday 3 Feb 2015	Wednesday 4 Feb 2015	Thursday 5 Feb 2015	Friday 6 Feb 2015	
			*	
Cloudy 54°F	Showers 58°F	Partly Cloudy 53°F	Sunny 58°F	
43°F	44°F	30°F	37°F	

Detailed Forecast

Today:

A few passing clouds, otherwise generally sunny. High 51F. Winds N at 10 to 20 mph. **Tonight:**

Partly cloudy skies. Low 34F. Winds light and variable.

Tomorrow:

Mostly cloudy. Highs in the mid 50s and lows in the low 40s.

Seismic Code	Seismic Activity	Sinkhole Access	Berm Road Access	Work Allowed
1	Minimal to no seismic activity around/below sinkhole; 10 or fewer of the sharp seismic signals associated with rock movement, called mini-earthquakes (MEQs) or the longer signals associated with gas or liquid movement, called Very Long Periods (VLPs) within 24-hour period; allows work on sinkhole and inside berm area to continue	 Approved¹ work allowed only in designated areas of sinkhole. Some areas may be restricted due to unsafe conditions (e.g., leaning trees). Sinkhole grid system shown in Figure 1 will be used to define restricted areas for individual work activities. All vessels must have at least 2 persons. Workers must wear approved PFDs. No work allowed after sunset. Safety boat on standby. 	Access allowed on all berms and roads unless an area is physically barricaded.	Approved work allowed in unrestricted areas. Work area must be cleared of hazards and a Work Permit issued before start.
2	Indicates some increased seismic activity around/below sinkhole but not at a level that indicates imminent threat of sloughing or movement below sinkhole (10 to 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside designated sinkhole area (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	Access allowed on all berms and roads unless an area is physically barricaded.	 Code 1 requirements plus: Each work activity must have a designated person with means to warn all workers of unusual activity on sinkhole.
3	Indicates seismic activity has elevated to a point similar to what has been seen in past monitoring prior to a sloughing on the shore or movement beneath sinkhole (More than 50 MEQs or VLPs in 24 hours)	 Code 1 requirements plus: Each vessel inside the defined containment berm (see Figure 2) must have a designated shoreline watch who is in constant radio communication with vessel. 	All berm roads are closed except the north berm from the TBC Access road to Rig Road (unless restricted for non- seismic reasons). All other berms open only to UTVs for personnel doing approved work. Anyone on a UTV must have a radio, air horn, and approved PFD.	 Code 1 and 2 requirements plus: Work is allowed on a case by case basis as determined by TBC Operations:

1. All site work must be approved by TBC Response Operations.

2. The Texas Brine access road from Highway 70 to Pad 10 is not considered part of the designated containment berm for purposes of this document.

3. Codes are set by Assumption Parish Office of Emergency Management

Page 14-A, Texas Brine Company, LLC, Health and Safety Plan, Bayou Corne, Belle Rose, Louisiana, Sept 2013

Site Safety for Sinkhole and Surrounding Area

In an effort to provide for a safe work environment in and around the Sink Hole, this procedure has been put in place to inform workers of their allowed Work Areas. This procedure is only guidance and should not exclude any other observation or safety precautions in place that may cause any danger to anyone. All workers entering the Texas Brine facility should be informed of the risks that are posed by this ongoing event.

This system has been developed using a Code System and is defined as follows:

Code 1:

Is an all clear, with restriction to OXY pad 3 and the North pad area as indicated in the map below due to the concerns raised by Itaska.



Code 2:

Restrict all activity from inside the Berm, but not the Berm itself or outside; recommend that all operations in the immediate vicinity of the sinkhole be halted immediately. The Inside Berm is defined as indicated on the map below in red.



Code 3:

Restrict activity from inside and on the Berm, no work activity shall occur until Code level has been changed to allow. Continued monitoring of the berm for cracks and venting wells located adjacent to the berm. At this code level immediate notification shall be made of any changes that occur on sinkhole, swamp around sinkhole, or any changes to berm area. The Berm is defined as indicated in yellow on the map below.



Communication:

All workers working in conjunction with this ongoing event shall be informed of these codes and communication protocol developed to inform everyone when codes may change at any time.