



1. Bayou Corne Action Plan	2. Operational Period date/Time) Date August 24, 2012 From: 9:00am To: 9:00am	LARRY PIGLIA Office 225-■■■■■■■■■■ Cell 225-■■■■■■■■■■ Piglilj@Chevron.com
3. Current Status of Operations Current Wellhead Pressure – 808# @ 8:00am <ul style="list-style-type: none"> • The NS1 cavern is blocked in. 		
4. Current Activities and Objectives for this Operational Period <ul style="list-style-type: none"> • The NS1 cavern will remain blocked to maintain cavern integrity and stability. The site prep has been completed on the NS1 well pad. 		
5. Proposed Activities and Objectives <ul style="list-style-type: none"> • We are continuing to prepare for water injection into the cavern. Within the next 24 hours we will begin to hydrotest the water supply lines that will be used, to supply water for injection into the NS1 cavern. • Overall Objectives: <ul style="list-style-type: none"> ○ Protect People and the Environment • Proposed Activities: <ul style="list-style-type: none"> ○ Continue to reduce natural gas inventory 		