



**Daily Report – for 1/3/13**

**Tetra Tech**

**1. Directive #1 – Indoor Air**

- a. Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments.
- b. Finalizing detailed Work Plan for indoor air monitoring for submittal to TBC
- c. Monitoring System initial equipment ordered. Coordinating with supplier and subcontractors on delivery and installation.
- d. Tt installation team on site. Working with land team to obtain landowner approvals for antenna mounts and to perform radio surveys for system design.
- e. Coordinating with OEP and others for delivery of office trailer to command center at Sportsman's Paradise

**2. Directive #2 – Additional Relief Wells**

- a. Submitted well design and details for ORW-5 and ORW-6 as part of Directive #3 Work Plan sent to LDNR and OEP on 1/2/13
- b. Planning for access improvements to rig road, as needed
- c. Working with land access team for options on location of ORW-6 along Florida Gas Right of Way, if possible
- d. Coordinating with Texas Brine for pre-order of well materials

**3. Directive #3 – Overall Plan**

- a. Submitted plan for additional vent wells to LDNR and OEP on 1/2/13. TBC requested a timely review with possible coordination meeting to expedite finalizing work plan in preparation of construction.
- b. Detailed review of available data on-going
- c. Preparing response to OCM request for additional information related to Emergency Use Authorization application

**4. Directive #4 – Operation of All Wells**

- a. Tt waiting on landowner access agreement in order to assume operational responsibility of ORW-1, ORW-2, and ORW-3.
- b. Preparing to assume operational responsibility for ORW-4 once well work over is completed by Shaw
- c. Evaluating additional instrumentation as warranted for flare operation
- d. Received verbal confirmation from LDEQ that air permit waivers had been issued to Texas Brine for OWR-1, -2, -3, and -4 well flare systems. Requesting copies of approved waivers

**5. Directive #5 – Sinkhole Containment**

- a. Refined draft conceptual design based on preliminary comments received from LADEQ and LAOCM
- b. Leading a technical review meeting with DNR, DEQ, OCM and APOEO today, January 3<sup>rd</sup>, to review and fast track containment system design and approvals



**TETRA TECH**

- c. Evaluating options and preparing budgetary cost estimates for alternative containment system alternatives and alignments
- d. Coordinating with Office of Coastal Management and LDEQ regarding permitting/approvals per LDNR direction