

Daily Report – for 1/9/13**Tetra Tech****1. Directive #1 – Indoor Air**

- a. Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments.
- b. Finalizing detailed Work Plan for indoor air monitoring for submittal to TBC
- c. Monitoring System initial equipment ordered which includes network components, 25 LEL and H2S monitors. Based on signed owner agreements initial monitors will be installed on Wednesday , January 16th.
- d. Tt installation team on site. Working with land team to obtain landowner approvals for antenna mounts and to perform radio surveys for system design. Two locations obtained so far.
- e. Office trailer to be set at command center at Sportsman’s Paradise on Thursday.
- f. Coordinating indoor air monitoring efforts with ongoing Sage indoor screening

2. Directive #2 – Additional Relief Wells

- a. Submitted well design and details for ORW-5 and ORW-6 as part of Directive #3 Work Plan sent to LDNR and OEP on 1/2/13, comments expected today
- b. Tt will contact OCM with Mike Taylor to get approval for early improvement to rig road by leveraging on Geophone EUA
- c. Working with land access team for options on location of ORW-6 along Florida Gas Right of Way, if possible
- d. Coordinating with Texas Brine for pre-order of well materials

3. Directive #3 – Overall Plan

- a. Submitted plan for additional vent wells to LDNR and OEP on 1/2/13. TBC requested a timely review with possible coordination meeting to expedite finalizing work plan in preparation of construction, comments expected today
- b. Detailed review of available data on-going
- c. Preparing response to OCM request for additional information related to Emergency Use Authorization application
- d. Preparing to install ORW-12 , with drilling scheduled for Thursday the 10th

4. Directive #4 – Operation of All Wells

- a. Landowner access agreement have been received for operation of wells ORW-1, ORW-2, ORW-3, and ORW-4.
- b. Preparing transition plan per Shaw request for operation of the transferred wells
- c. Prepared to assume operational responsibility for ORW-4 once well work over is completed by Shaw and DNR approve transfer
- d. Evaluating additional instrumentation as warranted for flare operation

5. Directive #5 – Sinkhole Containment

- a. Updating conceptual design basis per Jan 3rd meeting and and preparing budgetary cost estimates for alternative containment system alternatives and alignments



TETRA TECH

- b. Coordinating with Office of Coastal Management and LDEQ regarding permitting/approvals per LDNR direction
- c. Preparing Joint Application to OCM and COE to include sinkhole containment design.