

Daily Report – for 1/10/13**Tetra Tech****1. Directive #1 – Indoor Air**

- a. Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments.
- b. Finalizing detailed Work Plan for indoor air monitoring for submittal to TBC on 1/15/13
- c. Monitoring System initial equipment ordered which includes network components, 25 LEL and H2S monitors. Based on signed owner agreements initial monitors will be installed on Wednesday, 1/16/13.
- d. Tt installation team on site. Working with land team to obtain landowner approvals for antenna mounts and to perform radio surveys for system design. Two locations obtained so far with initial antennas scheduled for installation beginning 1/1/13
- e. Office trailer to be set at command center at Sportsman's Paradise on Thursday.
- f. Coordinating indoor air monitoring efforts with ongoing Sage indoor screening

2. Directive #2 – Additional Relief Wells

- a. Submitted well design and details for ORW-5 and ORW-6 as part of Directive #3 Work Plan sent to LDNR and OEP on 1/2/13, comments expected today
- b. Tt will contact OCM with Mike Taylor to get approval for early improvement to rig road by leveraging on Geophone EUA
- c. Working with land access team for options on location of ORW-6 along Florida Gas Right of Way, if possible
- d. Coordinating with Texas Brine for pre-order of well materials

3. Directive #3 – Overall Plan

- a. Submitted plan for additional vent wells to LDNR and OEP on 1/2/13. TBC requested a timely review with possible coordination meeting to expedite finalizing work plan in preparation of construction, comments expected today
- b. Detailed review of available data on-going
- c. Preparing response to OCM request for additional information related to Emergency Use Authorization application
- d. Preparing to install ORW-12 , with drilling scheduled for today the 10th

4. Directive #4 – Operation of All Wells

- a. Landowner access agreements have been received for operation of wells ORW-1, ORW-2, ORW-3, and ORW-4.
- b. Preparing transition plan per Shaw request for operation of the transferred wells
- c. Prepared to assume operational responsibility for ORW-4 once well work over is completed by Shaw and DNR approve transfer
- d. Evaluating additional instrumentation as warranted for flare operation

5. Directive #5 – Sinkhole Containment

- a. Updating conceptual design basis per Jan 3rd meeting and and preparing budgetary cost estimates for alternative containment system alternatives and alignments, will submit to agencies on 1/11/13



TETRA TECH

- b. Coordinating with Office of Coastal Management and LDEQ regarding permitting/approvals per LDNR direction
- c. Preparing Joint Application to OCM and COE to include sinkhole containment design.