

Daily Report – for 1/16/13**Tetra Tech****1. Directive #1 – Indoor Air**

- a. Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments.
- b. Detailed Work Plan for indoor air monitoring submitted to DNR on 1/14/13 for comments
- c. Monitoring System initial equipment ordered which includes network components, 25 LEL and H2S monitors. Host computer set-up completed. Based on signed owner agreements initial monitors will be installed beginning today, Wednesday, 1/16/13.
- d. Tt installation team on site. Working with land team to obtain landowner approvals for antenna mounts and to upgrade antenna system. Two existing area air monitors relocated per OEP request (4 pending landowner agreement), Three booster antennas installed, one to be completed today (1 additional pending landowner approval)
- e. Office trailer in place at Sportsman’s Paradise location. Installing internet service.
- f. Coordinating indoor air monitoring efforts with ongoing Sage indoor screening, 26 properties surveyed to date.

2. Directive #2 – Additional Relief Wells

- a. Submitted well design and details for ORW-5 and ORW-6 as part of Directive #3 Work Plan sent to LDNR and OEP on 1/2/13, comments expected soon.
- b. Received approval of EUA for wells on 1/15/13
- c. Tt will lead improvements along Rig Road so that ORW-5 can be installed.
- d. Working with land access team for options on location of ORW-6 along Florida Gas Right of Way, if possible. Meeting on Wednesday, 1/16/13, with Florida Gas representatives

3. Directive #3 – Overall Plan

- a. Submitted plan for additional vent wells to LDNR and OEP on 1/2/13. TBC requested a timely review with possible coordination meeting to expedite finalizing work plan in preparation of construction, comments expected today
- b. Detailed review of available data on-going
- c. Received approval of Emergency Use Authorization for wells on 1/15/13
- d. Well ORW-12 was completed to a depth of 159 feet last week, PDK logged and perferd yesterday, scheduled to complete today and install flare.

4. Directive #4 – Operation of All Wells

- a. Landowner access agreements have been received for operation of wells ORW-1, ORW-2, ORW-3, and ORW-4.
- b. Submitted transition plan on 1/15/13 per Shaw request for operation of the transferred wells
- c. Evaluating additional instrumentation as warranted for flare operation

5. Directive #5 – Sinkhole Containment

- a. Received approval of EUA for sinkhole containment system on 1/15/13.
- b. Preparing Joint Application to OCM and COE to include sinkhole containment design and additional ORW wells, will submit within next 10 days.