



## Daily Report 11/04/13

This report covers activities completed 11/1/2013 through 11/3/2013.

### Tetra Tech

#### **Directive #1 – Indoor Air**

- Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments and the detailed Work Plan was submitted to DNR on 1/14/13 for comments.
- Current detector count: 97 pairs (194 detectors) at 44 locations. No positive alarms have occurred to date for either % LEL or H2S.
- A total of ten monitoring pairs and associated transmitters have been provided to Assumption Parish, at their request.
- Continued monthly monitor calibration.
- Performed visual inspection and maintenance of the under slab ventilation systems. A Sage Environmental technician accompanied the Tt personnel. All units functioning except one unit at 1465 Sauce Piquante (pending evaluation of water levels). Liquids found in the systems were removed and transported to the TBC frac tank.

Plan for today:

- Continue monthly monitor calibration.
- Continue indoor air screening.
- Continue in-home air monitoring of TBC properties.
- Monitor ventilation systems; Sage Environmental to shadow process.

#### **Directive #2 – Additional Relief Wells and Directive #3 – Overall Plan**

- Met with DNR/Shaw on 1/24/13, reached agreement on well designs.
- Radius of Influence (ROI) wells are installed at well pads ORW-5 & ORW-9.
- The field portion of ROI testing was completed July 21st. Report is being finalized.
- Completed daily ORW well data collection.

Plan for Today

- Complete daily ORW well data collection.

#### **Directive #4 – Operation of All Wells**

- Flares #2, #3, #4, #5, and #6 are operating. One additional flare, and a trailer-mounted backup flare, are available as needed. TBC Flare #1 will require insulation repair prior to being put into service.
- Well work overs are ongoing for all low-producing and non-flowing wells.
- Barton meters have been installed on flowing wells; performed routine maintenance.
- Performed daily flare maintenance.
- Adjusted the nitrogen cylinder pressure for flares 2, 3 & 6.
- Completed repairs on the meter run at ORW-31.

Plan for Today:

- Perform daily flare, Barton meter, generator, and compressor maintenance.
- Continue pilot testing at OGRW-1.
- Perform monthly inspection and verification all ORW pressure gauges.

**Directive #5 – Sinkhole Containment**

- Submitted Joint Application to OCM and COE, which included sinkhole containment design and additional ORW wells, on 2/14/13.
- Initial containment of the sinkhole area was completed.
- A pre-construction meeting was held on-site on March 27th for TBC and contractors.
- Construction of the containment system began April 1st.
- The current configuration of the sinkhole containment system is completed.
- Inspected the south berm. Recent rain contributed to additional sloughing along the original surface crack. On the north side of the berm, at the inflection point of the side slope, the geotextile under the limestone is visible, and a tape measure could be inserted into a crack in the underlying clay approximately 24”.

Plan for Today

- Inspect cracks on the south berm.