



Texas Brine Company, LLC

1301 Highway 70
Belle Rose, LA 70341
Phone: 985-369-6657
Fax: 985-369-7873



October 4, 2013

Commissioner James H. Welsh
P.O. Box 94275
Baton Rouge, LA 70804

RE: In response to State of Louisiana Department of Natural Resources Office of Conservation's Second Amendment to Declaration of Emergency and Directive

Commissioner Welsh,

In response to the Second Amendment and Declaration of Emergency and Directive order issued by the Louisiana Department of Natural Resources (LDNR), Office of Conservation on September 25, 2012, Texas Brine Company, LLC (TPC) understands the seven items listed in the document.

In the above mentioned, TBC was specifically directed and ordered to perform certain tasks outlined in the above mentioned document. Below are the required responses, as directed.

1. TBC's counsel provided LDNR legal counsel with a response to Directives 1-3 on September 28, 2012.
2. TBC understands Directive 4, which is to provide all daily logs and field notes from all contractors conducting investigation into subsidence and natural gas bubbling. The Daily Action Summary and results for current information can be found in the Attachment section of this report.
3. TBC understands Directive 5, which directs TBC to immediately allow for split or share any sample taken on site related to Well 3A (Serial Number 974265), the cavern, other wells facilities or other site locations. The Daily Action Summary of today's collection can be found in Attachment section of this report.
4. TBC understands Directive 6, which directs TBC to immediately report the results (final and preliminary) of any tests, logs samples or data collection performed on Well 3A, the cavern, other wells, facilities or site locations that indicate a change in any previously known conditions related to the investigation of the subsidence or natural gas bubbling

events, and continue to report any such results. The Daily Action Summary and the Results related to this Directive can be found in Attachment section of this report.

5. TBC understands the Directive 7, which states that TBC will provide a daily summary of all tests, or logs performed or samples taken from Well 3A and the cavern as well as any results of those tests or logs, including preliminary as of September 25, 2012 and going forward. The Daily Summary and Results related to this Directive can be found in Attachment section of this report.

Please note that the drilling rig used for the Observation Well 3A has been removed and the site is being rigged down and returned to pre-drilling condition. As such, daily drilling reports for this well have ceased. Plans are being made for longer term potential gas venting/flaring requirements and possible hydrocarbon material recover from Well 3A.

In addition, previous daily summary reports issued to LDNR have included significant duplicate information as there is a fair amount of overlap in the information requested in each of the Directives included in the September 25, 2012 order. All requested information associated with the Directives issued in the September 25, 2012 order are included in the Attachment section of this report.

TBC believes that the submittal of this report satisfies the requirements of the Declaration of Emergency and Directive issued on September 25, 2012. As directed this report is submitted by email to conservationorder@la.gov, ref. "Emergency Declaration-Texas Brine Company LLC-9/25/2012.



Bruce E. Martin

Vice President, Operations

Texas Brine Company, LLC

Summary Table for Daily Events

TBC Oxy Grand Bayou Data Management-Environmental										
Contractor	Responsibilities	Collected By	Date Collected	Delivered to Lab	Results from Lab	Laboratory	Method	Date to Agencies		
Sage	Stationary Air Monitoring	Eric Rucinski - 08:00 - 09:15 Britt Barnett (Code Red) - 07:00 - 17:00	10/3/2013	NA	NA	NA	AreaRAE Monitors	10/4/2013		
	Residential Air Monitoring	Sage has been requested to suspend bimonthly residential air monitoring. Therefore, Sage will discontinue these activities.	NA	NA	NA	NA	NA	NA		
	Gas Seep Sampling	No work performed	10/3/2013	NA	NA	NA	NA	NA		
	Well Gas Sampling	No work performed	10/3/2013	NA	NA	NA	NA	NA		
	Under Slab Gas Sampling	No work performed	10/3/2013	NA	NA	NA	NA	NA		
	Indoor Air Monitoring	No work performed	10/3/2013	NA	NA	NA	NA	NA		
Respec	Inclinometers/Tilt Meters/Transducers	10/3 - 10/4/2013	O&M on system	E. Krantz	NA	NA	NA	NA	NA	NA
	InSAR Reflector Installations	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	Subsidence Survey-Fenstermaker	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	Shallow Geophone Installation	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	Deep Geophone Installation	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	Amendment #3, Directive #2	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	Expansion of geoprobe gas sampling locations	10/3 - 10/4/2013	No work Conducted	NA	NA	NA	NA	NA	NA	NA
	DPVE Pilot Test	10/3 - 10/4/2013	installation of the discharge pump and system wiring. Started the DPVE system, dewatered the well (45 gpm), applied vacuum (25 in Hg). Started the Catox system and transferred gas flow to Catox. / Ran system overnight, shut down the system in response to the emergency shutdown in response to tropical storm Karen.	N. Marnach;	NA	NA	NA	NA	NA	NA
MIHPT	10/3 - 10/4/2013	Oversaw Installation of MIHPT-58 & MIHPT-65 / Oversaw the completion of MIHPT-63R, near ORW-22.	D. Gnage	NA	NA	NA	NA	NA	NA	
Miller	Weekly Stability Survey	Herschel Sauce	10/2 - 10/3/2013	NA	NA	NA	NA	NA	NA	
	Misc. Survey Work	Herschel Sauce	10/2 - 10/3/2013	NA	NA	NA	NA	NA	NA	
	Sinkhole Hydro/Perimeter Survey	No Performed	10/2 - 10/3/2013	NA	NA	NA	NA	NA	NA	
Pisani	Surface Water	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	Sinkhole	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	Industrial Well Water	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	MRAA Well Water	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	GP/ORW Water	PMR	10/3/2013	10/3/2013	NA	GCAL	Oil and Grease, Total BTEX, Sulfates, pH, Benzene, Toluene, 1-3Dichloropropene, 1-3 Dichloropropylene	NA	NA	
	Cavern Water	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	Discharge/Outfall Water	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
	Geoprobe Wells	NA	October 2, 2013	NA	NA	NA	NA	NA	NA	
Grand Bayou Well 3A										
Daily Operations at 3A		Summary of Today's events								
10/4/2013		Oxy 3A								
7am		682.03 10/4/2013								
		Relief Well #1								
10/4/2013		See ORW-01 Flare Spreadsheet								

Attachments

Daily Action Summary

October 3, 2013

Stationary Air Monitoring

- Eric Rucinski onsite from 08:00 to 09:15. Changed out the monitors between 08:32 and 08:59. Collected data from the monitoring database and forwarded to Steven Shaughnessy in the Baton Rouge office for processing.
- Britt Barnett of Code Red (monitor sub-contractor) onsite from 07:00 to 17:00. Assisted in battery change outs and maintenance of the monitoring equipment.

Residential Air Monitoring

- Sage has been requested to suspend bimonthly residential air monitoring. Therefore, Sage will discontinue these activities. The last event was conducted on March 26, 2013.

Gas Seep Sampling

- Not Scheduled

Well Gas Sampling

- Not Scheduled

Under Slab Gas Sampling

- Not Scheduled

Air Indoor Monitoring

- Not Scheduled

Texas Brine - Belle Rose, Louisiana
Hourly Air Monitoring Data

*Time indicates start of time period (ex. 12:00:00 AM gives the time period 12:00:00 AM to 12:59:59 AM)

Date-Time *	Observation Relief Well -7					Observation Relief Well - 8					Observation Relief Well -11					South of OG3A-1					Onsite Trailers				
	ORW-7a					ORW-8a					ORW-11a					Pad #9					TR-1				
	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	SO2 (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)
10/03/2013 01:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 02:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 03:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 04:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 05:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 06:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 07:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 08:00:00 AM	<1.0	<1.0	<1.0	0.0	20.9	<1.0	<1.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 09:00:00 AM	0.0	<1.0	<1.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 10:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 11:00:00 AM	<1.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 12:00:00 PM	<1.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 01:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 02:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 03:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 04:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 05:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 06:00:00 PM	0.0	<1.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.0	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 07:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 08:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 09:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 10:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 11:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 12:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9

Notes:

Texas Brine - Belle Rose, Louisiana
Hourly Air Monitoring Data

*Time indicates start of time period (ex. 12:00:00 AM gives the time period 12:00:00 AM to 12:59:59 AM)

Date-Time *	Observation Relief Well -7					Observation Relief Well - 8					Observation Relief Well -11					South of OG3A-1					Onsite Trailers				
	ORW-7a					ORW-8a					ORW-11a					Pad #9					TR-1				
	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	SO2 (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)	CO (ppm)	Non-Methane VOC (ppm)	H2S (ppm)	LEL (%)	O2 (%)
10/03/2013 05:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 06:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 07:00:00 AM	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 08:00:00 AM	<1.0	<1.0	<1.0	0.0	20.9	<1.0	<1.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	<1.0	0.0	0.0	0.0	20.9
10/03/2013 09:00:00 AM	0.0	<1.0	<1.0	0.0	20.9	0.0	<1.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 10:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 11:00:00 AM	<1.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 12:00:00 PM	<1.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 01:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 02:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 03:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 04:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 05:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.2	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 06:00:00 PM	0.0	<1.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	21.0	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 07:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 08:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 09:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 10:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/03/2013 11:00:00 PM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 12:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 01:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 02:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 03:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 04:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9
10/04/2013 05:00:00 AM	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9	0.0	0.0	<1.0	0.0	20.9	0.0	0.0	0.0	0.0	20.9

Notes:

RESPEC Consulting & Services

Texas Brine, L.L.C.

Assumption Parish, Louisiana

Daily Field Report

Report By: David Gnage

Date: 10/03/13

Company: RESPEC

Job #: 02241

Personnel	Company	Job Title
Eric Krantz, P.E.	RESPEC	Staff Engineer
Nick Marnach	RESPEC	Staff Engineer
David J. Gnage	RESPEC	Staff Geologist

Time Onsite: Start Time: 7:15 End Time: 19:20

DAILY ACTIVITY:

Attended Daily Contractors meeting.

DPVE pilot program:

Completed installation of the discharge pump and system wiring. Started the DPVE system, dewatered the well (45 gpm), applied vacuum (25 in Hg). Started the Catox system and transferred gas flow to Catox.

MiHPT Boring Program:

Oversaw the completion of MiHPT-58 and MiHPT-65 near ORW wells 4 and 9 respectively. The threads of probe tip began worn to the point of allowing movement of the tip, so the probe tip was replaced, this process took 2.5 hours.

Instrumentation Program:

Performed O&M on monitoring system which included: Reprogramming 53, 55, 88, 89, 99 (10-minute table); visit 40, reposition antenna, clear radio paths; visit 11, install PT; reprogram; Install AR at 26; program 26 and add into system, set transducer offset; program 25, set transducer offset.

PROPOSED SCHEDULE:

DPVE pilot program:

Run the system/ pilot test.

MiHPT Boring Program:

Install borings MiHPT-63R near ORW-22 and DPVE 22 and MiHPT-02 near ORW-5/CPT2.

Instrumentation Program:

Continue O&M on monitoring system. Demob on 10/3/13.

Initials: DJG

RESPEC Consulting & Services

Texas Brine, L.L.C.

Assumption Parish, Louisiana

Daily Field Report

Report By: David Gnage

Date: 10/04/13

Company: RESPEC

Job #: 02241

Personnel	Company	Job Title
Eric Krantz, P.E.	RESPEC	Staff Engineer
Nick Marnach	RESPEC	Staff Engineer
David J. Gnage	RESPEC	Staff Geologist

Time Onsite: Start Time: 7:15 End Time: 14:00

DAILY ACTIVITY:

Attended Daily Contractors meeting.

DPVE pilot program:

Ran system overnight, shut down the system in response to the emergency shutdown in response to tropical storm Karen.

MiHPT Boring Program:

Oversaw the completion of MiHPT-63R, near ORW-22.

Instrumentation Program:

Prepare equipment for demobilization of the current RESPEC office trailer. Demobilize.

PROPOSED SCHEDULE:

DPVE pilot program:

Re-start system after emergency shut-down is lifted, tentatively scheduled for Monday Oct. 7th.

MiHPT Boring Program:

Resume installation of borings beginning with MiHPT-02 near ORW-5/CPT2 after lifting of emergency shutdown tentatively scheduled to resume Monday Oct. 7th.

Instrumentation Program:

Initials: DJG

ME&A Daily Action Summary

October 2, 2013

Subsidence Survey:

- Arrived @ 8:00 am
- Ran conventional level loop starting at TBM 2 which is a nail set in a power pole adjacent to the main roadway and OxyGeismar #2 well pad. Ran level loop through brine wells (1,2 & 3), water wells (1,2 & 3), TBM's, and the two brine storage tanks

Sinkhole Perimeter/Hydrographic Survey:

- No Work Done

Support Sinkhole Cleanup

- No Work Done

Misc. Survey Work

- Settlement plate survey on containment berm, survey newly installed CPTs, obtain water levels inside and outside containment, and reset water level gauges.
- Departed @ 4:00 pm

ME&A Daily Action Summary

October 3, 2013

Subsidence Survey:

- No Work Done

Sinkhole Perimeter/Hydrographic Survey:

- No Work Done

Support Sinkhole Cleanup

- No Work Done

Misc. Survey Work

- Arrive @ 7:30 am
- Settlement plate survey at DPVE 47 location & check plant TBM's for subsidence.
- Departed @ 9:30 am

Michael Pisani & Associates

Texas Brine, L.L.C.

Assumption Parish, Louisiana

Daily Field Report

Report By: Patrick Ritchie

Date: 10/3/2013

Company: MP&A

Work Order # 80-05

Health and Safety Meeting YES NO

Weather: 89 F, fog to mostly cloudy

<u>Personnel</u>	<u>Company</u>	<u>Job Title</u>
<u>Patrick Ritchie</u>	<u>MP&A</u>	<u>Environmental Scientist</u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>

Site Activities: Start Time 9:00 End Time 12:30

Equipment On-site:

Daily Activity:
Collect laboratory sample from ORW-38 well
Measure pressure and water level at TBC Geoprobe locations
*CBI representative had a family emergency and postponed CBI Geoprobe monitoring until Monday, Oct. 7

Estimated time of completion:
On-going

Proposed schedule:
Conduct in-situ monitoring of industrial water wells
Measure water level for the industrial water wells and MRAA wells
Measure pressure and water level at TBC Geoprobe locations
Collect laboratory samples from the industrial water wells
Observe, video, measure bubble sites

Estimated time of completion:
On-going

Initials: PMR