

Daily Report – for 6/27/13

Tetra Tech

Directive #1 – Indoor Air

- Draft Concept Plan for phased approach to indoor air monitoring plus installation of alarm systems and ventilation systems was submitted to DNR on 12/13/12 for comments and the detailed Work Plan was submitted to DNR on 1/14/13 for comments.
- A total of 109 monitor pairs have been installed on 52 properties. No positive alarms of installed monitor pairs have occurred to date.
- A total of eight monitoring pairs and eight transmitters have been provided to Assumption Parish, at their request.
- Under structure sampling probes have been installed at 12 residential properties. Laboratory samples have been collected at 11 probe locations. Additional laboratory results expected later this week.
- Indoor air screening continuing, with 42 properties surveyed to date with no detections of %LEL or H2S.
- Received input from BRC on under slab pressure monitoring on 6/5/13. Under structure pressure monitoring equipment has been ordered and will be delivered to the site later this week for testing and installation.
- Preparing design drawings for understructure ventilation systems at for which access has been received. Performing additional field measurements today and modifying design based on comments received from TBC peer review.
- Monthly monitor calibration is ongoing.

Directive #2 – Additional Relief Wells and Directive #3 – Overall Plan

- Met with DNR/Shaw on 1/24/13, reached agreement on well designs
- All available wells were PDK logged on April 1st to April 13th, note that PDK logging of wells ORW-5, -6, -9, -14, -15, and -10 was postponed until a later date.
- Radius of Influence (ROI) wells are installed at well pads ORW-5 & ORW-9.
- ROI testing began on Monday 5/13/13 with shut-in of ORW-9 for pressure monitoring. Technical team is addressing comments from the Blue Ribbon Commission (BRC) and developing amended procedures.
- ORW-39 is being drilled today with
- CPT borings have been installed at 34 locations to date.
- Boring CPT-36 is being installed today near north Crawfish Stew St.

Directive #4 – Operation of All Wells

- Flares #2, #3, #4, and #5, are operating. Two additional flares have been received and will be available as needed
- Well work overs ongoing for all low-producing and non-flowing wells
- Barton meters have been installed on flowing wells.

Directive #5 – Sinkhole Containment

- Joint Application to OCM and COE, which included sinkhole containment design and additional ORW wells, was submitted on 2/14/13 and Tt is presently addressing comments received on application.
- Initial containment of the sinkhole area completed.
- The draft final design package was submitted to TBC and the agency.
- A pre-construction meeting was held on-site on March 27th for TBC and contractors
- Construction of the containment system began April 1st
- North Levee final containment system installation is approximately 95% complete.
- South Levee final containment system installation is approximately 75 % complete.
- The alignment of the West Berm was modified to extend further west due to settlement along the original alignment.
- West Levee (new alignment) final containment system installation is approximately 85 % complete.
- East levee along TBC access road and plant approximately 85 %
- A design revision has been issued for this new alignment and for the two interim water transfer structures.