

APPENDIX J
HET FIELD NOTES



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009-AZS

Sampled By: DLR

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity TDS mg/l	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-17A2	SAMPLED WITH PERISTALTIC PUMP										
Date	TUBING SET @ TD										
6/18/24	1506	25.2			958	1375	7.59		53	-	0
Total Depth	1515	23.0			579	1400	7.63		-2	8.8	1.0
49.50	1521	22.9			986	1409	7.53		-90	2.73	2.5
Water Level	1527	22.9			991	1415	7.46		-102	2.14	2.0
17.74	1534	22.7			990	1416	7.43		-104	3.0	2.8
Volume	1535	STOP	Purged								
Stick Up	1615	MOVED TO CONTINUE SAMPLING									
6	CD-17A1										
GPS											
Sample Time											
1540	Number of times dried: 0				Analyses: Full kit						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/14/25

Page 1 of 1

1100

~~1100~~ - EM/AS left HET in #43.

1200 - Arrive on site. ICON on site.

1300 - WHE on site. Rig delivered to muster point.

- Andy held safety meeting & field work kick off meeting.

All inspections completed.

- Began unloading equipment

1340 - All personnel on site.

- Brent & Liskow personnel conducting visual site visit. Megan w/ WHE crew.

- Staged rig near CD-102 location. Spoke w/ Targa pipeline personnel about location.

- All field work completed today.

1600 - All personnel off site.

1700 - Arrive @ HET

on site

Eric Montesano

Andy Schwartzburg

Brent Pooler

Joe Heaton

Troy Vickers

Mark McNamara

Court VonTussell

Lester Young

Will Collins

Mike Martin

Megan Loop - ICON

HET

Liskow

WHE

EM



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. 79 10F 3 CD-10R

PROJECT NAME CASTEX
PROJECT NUMBER 1009.425
LOCATION SENNIERS
DRILLING METHOD SONIC 8750LS GP
SAMPLING METHOD
GROUND ELEVATION
TOP OF CASING
LOGGED BY
REMARKS DL
30.18340836, -92.62562827

DATE STARTED 4/15/25
DATE COMPLETED 4/15/25
CASING TYPE/DIAMETER
SCREEN TYPE/SLOT
SAND PACK TYPE
GROUT TYPE/QUANTITY
DEPTH TO WATER
GROUNDWATER ELEVATION
TOTAL DEPTH 90' BLS 40'

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
10'						2			0-5' Not Logged	
						4			5-10 CLAY, MOD SILT CONTENT, BROWN AND GREY, LOW MOISTURE, MODERATE TO HIGH DENSITY, Fe NODULOSITY 5.6'	1.08
						6				1.08
						8				0.8
						10				1.21
						12			0-1.0 SILT, HIGH CLAY CONTENT, BROWN, Low	0.91
						14			moisture, Low DENSITY	4.95
9'						16			1.0-3.4 CLAY, HIGH SILT CONTENT, BROWN, Low	1.95
						18			3.4-4.1 SILT, TAN, DAMP, Low DENSITY	1.99
						20			4.1-9' CLAY, MOD SILT, TAN, Low moist/DENSITY	0.67
						22			0-2.8' CLAY, AS ABOVE	1.46
						24			2.8-3.4 SILT, BROWN, DAMP, Low DENSITY	1.4
9'						26			3.4-8.1 CLAY, MOD SILT, BROWN, Low moist	1.4
						28			8.1-9 SILT, MOD clay, BROWN, Low moisture	1.8
						30				0.4
						32			0-1.4 SILT, AS ABOVE	0.98
						34			1.4-3.0 CLAY, MOD silt, GREY, Low moist	0.52
						36			Low DENSITY	
8'						38			3.0-4.5 SILT, MOD CLAY, GREY, DAMP, Low	0.13
						40			DENSITY	0.52
									4.5-8' CLAY, HIGH SILT, GREY, SATURATED	0.13
									Low DENSITY	0.13



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-10R by 20F3

PROJECT NAME _____
PROJECT NUMBER _____
LOCATION _____
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS _____

DATE STARTED _____
DATE COMPLETED _____
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH _____

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						42				1.09
8.5				6700	TECH	44			0-8.5 CLAY, MOD SILT, GREY, LOW - MOISTURE, HIGH DENSITY, MOD SILT 7.4-8.5'	1.16
						46				1.15
						48				
						50			0-3.7 SILT, GREY, SATURATED, LOW DENSITY	0.4
						52			3.7-6.4 CLAY, MOD SILT CONTENT, GREY LOW MOISTURE, MOD DENSITY	0.35
9				1015	TECH	54			6.4-9' SILT, MINOR CLAY, TAN, DRY LOW DENSITY	0.9
						56				1.07
						58				0.2
						60				
						62			0-7.5 SILT, GREY, SATURATED, LOW DENS	0.4
9				1030		64			7.5-9.0 SILT, MINOR CLAY, GREY, LOW MOISTURE, DRY	0.44
						66				0.72
						68				
						70				
						72				0.43
9				1060		74			0-9.0 SILT, AS ABOVE, SATURATED	0.56
						76				0.18
						78				
						80				0.23



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. pg 3 of 3 CD-102

PROJECT NAME _____
PROJECT NUMBER _____
LOCATION _____
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS _____

DATE STARTED _____
DATE COMPLETED _____
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
					82				0.2
					84			0-9.6 SILT, AS ABOVE, med VFH SAND	0.14
97		1115			86			9.6-9.7 SAND, VFH, GREY, SATURATED	0.28
					88			LOW DENSITY	
					90				0.14
					92				
					94				
					96				
					98				
					100				
					102				
					104				
					106				
					108				
					110				
					112				
					114				
					116				
					118				
					120				



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/15/2025

Page 1 of 2

- 0700 - EM/DC/AS left HET in #43. on site
- Arrive on site @ Staging area. Eric Montesano
- 71°F, overcast. All personnel Darryl Carroll] HET
- on site. Andy Schwartzburg
- Andy held safety meeting. Joe Austin] EMC
- Scott Kotara
- ERM conducting Ecological Lester Young] WHE
- Study. Ashley (ICON) following Mike Marlin
- ERM to Jody. Will Collins
- Megan (ICON) following HET & WHE. Megan Loop] ICON
- Set up on CD-10R location following Ashley Bergeron
- clearance by EMC. Jody Shugart -
- ↳ 2 lines observed, perpendicular Karen Cejas] EAM
- to each other. Sam Schuppert
- Connor Matherne
- Used post-hole digger on O-S' to clear location to drill.
- Began drilling @ CD-10R location.
- Geoprobe B150LS (sonic) pushing 6" x 10' steel barrel.
- ↳ 4" sample extruded into plastic liner.
- See boring log
- CD-10R (30.18340836, -92.62568827)
- TD = ~~80' BLS~~ 90' BLS
EM
- Completed drilling CD-10R location to 90' BLS.
- WHE lowered tremie to TD by pumped grout from TD to surface. Removed as they filled. Grouted to surface.
- Used ~ 65 gal.
- Grout slumping to ~ 20' BLS. Will top off tomorrow.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009. H7S

Project Name: Castex

Date: 4/15/25

Project Location: Vennings, La

Page 2 of 2

- Mob all equipment to rig to next location @ CD-18A. Located along Bruce Ln.
- While equipment was on "busy" road (Castex Landing) HET & WHE used trucks to flash oncoming traffic to stop civilians as needed.
- Set up on CD-18A. Staged for drilling. Dost hole digger to 5' BLS. Set first pipe in ground.

1600 - All personnel off site.
1650 - Arrive @ HET

EM



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

pg. 1 of 2

BORING No.

CD-18R

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Jennings, La
DRILLING METHOD GP 850 LS
SAMPLING METHOD 4" X 10' Steel
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS 30.17845250, -92.61797511

DATE STARTED 4/16/25
DATE COMPLETED 4/16/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						2	ML		6-5' removed w/ post hole digger	
						4	CL		0-4' Silt, mix clay, gravel @ 0-1.3'	
						6			0-5' Silt clay, brown	
7.0'				0835		8	CL		0-7.0' Clay, min silt, brown & gray, Fe staining, Mn staining, low moist, low to mod dense	2.38
						10				2.60
						12	CL		0-4.0' Clay, min silt increase w/ depth, gray & brown, Fe staining, Ca frags @ top 1'	2.60
						14			4.0-5.8' Clayey Silt, brown, clay increase w/ depth, low moist, low dense	2.37
9.4'				0845		16	ML		5.8-6.7' Silty Clay, gray, low moist, low dense	2.43
						18	CL		6.7-9.4' Clay, gray, mod silt, low moist, low dense	3.18
						20				1.20
						22	CL		0-3.4' Clay, gray, orange-brown Fe staining, Ca frags throughout, low moist, mod dense	1.20
						24			3.4-6.9' Silt, high clay content, gray, low moist, low dense	2.52
8.2'				0855		26	ML		6.9-8.2' Clay, gray, low moist, mod dense	1.02
						28	CL			0.90
						30	CL		0-1.0' Clay, min to mod silt increase w/ depth, gray, low moist, low dense	2.31
						32			1.0-8.6' Silt, high clay content decreasing w/ depth, gray & brown, low moist to damp, low dense	0.98
8.6'				0905		34				0.58
						36				0.49
						38				
						40				0.63



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

pg. 2 of 2

BORING No. CD-18R

PROJECT NAME Castex
PROJECT NUMBER 1009 A75
LOCATION Jennings, La
DRILLING METHOD Geoprobe 8150 LS
SAMPLING METHOD 4" x 10' Steel
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM

DATE STARTED 4/16/25
DATE COMPLETED 4/16/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
8.5'						42	ML		0-1.0' SAA	1.45
						44	CL		1.0-1.8' Clay, gray, low moist, low dense, min silt	0.96
						46	ML		1.8-5.3' Clayey Silt, gray, damp, low dense, clay lens @ 2.6-2.9	0.60
						48			5.3-8.5' Silt, brown, mod moist, low dense	0.60
						50	ML		0-2.5' Clayey Silt, clay increase w/ depth, low moist, low dense	1.28
						52			2.5-5.4' Clay, gray, low moist, low to mod dense, min to mod silt	0.82
9.6'						54	CL		5.4-8.8' Silty Clay, gray, low moist, low dense	1.14
						56			8.8-9.6' Silt, brown & gray, mod to high moist, low dense	0.64
						58	ML		0-1.7' Silt, brown & gray, high moist to sat, low dense	0.35
						60	ML		1.7-3.8' Silty Clay, gray, low moist, low dense	0.70
9.5'						62	CL		3.8-9.5' Clay, gray, low moist, mod dense, min silt @ 6.3-6.7' & 8.8-9.4'	0.57
						64				1.19
						66			0-9.2 SAA, wood @ 4.9-5.3', min silt @ top w/ wood frags	1.49
						68				1.26
						70				1.56
						72				1.24
						74	CL			
						76				
						78				
						80				



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. DB-D1 Pg 1 of 2

PROJECT NAME CASTEX
PROJECT NUMBER 1009 A75
LOCATION _____
DRILLING METHOD SONIC 8750/6 GP
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY DCL
REMARKS 30.18263556, -92.62040182

DATE STARTED 4/16/25
DATE COMPLETED 4/16/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						2			0-5' NOT LOGGED	
						4				2
7'			545			6			0-3.2' CLAY, MOD SILT, BROWN AND TAN, LOW	2.42 3
						8			MOISTURE, MOD DENSITY	
						10			3.2-5.6 SILT, MOD CLAY, BROWN AND TAN, MOD	3.61
						12			MOIST, LOW DED	
						14			5.6-7.0 CLAY, MOD SILT, BROWN, LOW MOIST, MOD	4
						16			0-2.0 SILT, HIGH CLAY CONTENT, GREY AND TAN	5.24
						18			LOW MOIST MOD DED CLAY LENS (1.1-1.3, 1.7-1.9)	2.53
4.7'						20			2.0-4.7 CLAY, MOD SILT, TAN AND GREY, LOW	
						22			MOISTURE, MOD DENSITY	2.60 5
						24				3.37 6
						26				3.37 7
						28				1.82
						30			2.1-3 SILT, HIGH CLAY, GREY, DAMP TO SAT	0.75
						32			LOW DENSITY	0.87 8
5.5'			1610			34			1.3-3' CLAY, MOD SILT, TAN AND GREY, LOW	0.95 9
						36			MOISTURE, MOD DENSITY	
						38			3-5.5 ^{SILT} CLAY MOD CLAY TAN AND GREY, LOW	1.45 10
						40			DENSITY, SATURATE	
										11
8'									0-8.0' SILT, AS ABOVE	12
										13
										14



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

DB-01

pg 2 of 2

PROJECT NAME

CASTEX

PROJECT NUMBER

1009.475

LOCATION

DRILLING METHOD

SOIL 875015 G

SAMPLING METHOD

GROUND ELEVATION

TOP OF CASING

LOGGED BY

REMARKS

DATE STARTED

4/17/25

DATE COMPLETED

CASING TYPE/DIAMETER

SCREEN TYPE/SLOT

SAND PACK TYPE

GROUT TYPE/QUANTITY

DEPTH TO WATER

GROUNDWATER ELEVATION

TOTAL DEPTH

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						42			0-3.3' CLAY, MOD SILT, GREY, LOW MOIST	1.56 1
						44			MOD DENSITY	1.6
92'						46			3.3-8.9 SILT, MOD CLAY, GREY, SATURATED	2
						48			LOW DENSITY	
						50			8.9-9.2 CLAY, HIGH SILT, GREY, LOW MOIST / DEN	0.85 3
						52			0-5.6 SILT, MOD CLAY COARSEST, GREY	0.78 1
						54			DAMP TO SATURATED, LOW DENSITY	0.8
10'						56			5.6-10' CLAY, MOD SILT, GREY, LOW	1.52 2
						58			MODIST, HIGH DEN, LARGE Can Node	
						60			10.9'	2.04 3
						62				1.8
						64			0-7.5 CLAY, AS ABOVE	1.18
10'						66			7.5-10' CLAY, HIGH SILT AND ORHADICS	1.04 2
						68			[WOOD], GREY, LOW MOISTURE / DENSITY	1.28 3
						70				
						72			0-10' CLAY, MOD SILT, GREY, LOW	1.5 1
						74			MODIST, MOD DENSITY, [WOOD @ 1.2', 2.7']	1.18
10'						76				1.13
						78				
						80				1.25



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/16/25

Page 1 of 2

- 0700 - EM/DL/AS left HET in #43.
- Arrive on site. All personnel on site.
Held safety toolbox meeting.
- Geoprobe BLS Set up on CD-18R location along Bruce Ln.
- Began drilling. Pushing 6" x 10' steel.
↳ See boring log.
- Completed drilling CD-18R location to 80' BLS. HET collected select intervals & vacuum sealed them. *
- ICON noted intervals collected but was not able to split. *
* Billy Smith
* Anthony Maxwell
- on site
Eric Montecino
Darryl Carroll
Andy Schwartzburg
Megan Loop
Ashley Bergeron
Connor Matherne - ERM
Jody Shugart
Lester Young
Will Collins
Mike Marlin
WHE

CD-18R (30.17845280, -92.61797511)

TD= 80' BLS.

- WHE grouted CD-18R location using tremie dropped to TD; Grout was then pumped down. Trim pipe was removed as they filled. Grouted to surface. Used ~ 60 gal.
- Began cleaning area. Mob equipment to staging area.
- Borehole was topped off w/ ~ 15 gal grout. Total ~ 75 gal.

1200 - Set up Mike Marlin off site. Billy & Anthony on site.

- Mob equipment to DB-1 location

14.15 - Jody & Connor off site.





**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskaw & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/16/25

Page 2 of 2

- Mob all equipment to DB-1.
- Met w/ Targa pipeline personnel before drilling.
- Began drilling DB-1 location w/ Geoprobe
8150 LS pushing 6" x 40' to sample.
↳ See boring log.

DB-1 (30.18263556, -92.62040182)

- Completed drilling to 40' BLS for today.
Will continue tomorrow.

1615 - All personnel off site.

1715 - Arrive @ LHET

EM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009. A7S

Date: 4-17-25

Page 1 of 1

0700 - EM/DC in #43. AS in #40 left HET.

0745 - Arrive on s.l. All personnel on s.l. Andy held safety meeting.
- Mob to DB-1 to finish soil boring.

0815 - EM & Billy mob to Jennings waterworks to get water for grouting & drilling.

on s.l.
Eric Monteseo
Darryl Carral
Andy Schwartzburg
Megan Loop
Lester Young
Will Collins
Billy Smith
Anthony Maxwell
HET
WHE

0900 - EM & Billy back on s.l.

0930 - Completed drilling DB-1 to 80' BLS
- Completed logging & sampling.
↳ See boring log.

DB-1 (30.18263556, -92.62040182)

TD = 80' BLS

1030 - WHE grouted to surface, through tremie, using the pump down method. Removed joints as they filled. Used ~ 65 gal.

- Topped off CD-102 w/ ~ 20 gal.
- Topped off DB-1 w/ ~ 10 gal.
- All drums @ muster point (9 total)
- Staged everything @ muster point.

1100 - All personnel off s.l.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-05R

PROJECT NAME Castex
PROJECT NUMBER 1009, A75
LOCATION Jennings, LA
DRILLING METHOD Sonic Rig
SAMPLING METHOD 4" x 10' barrel
GROUND ELEVATION —
TOP OF CASING —
LOGGED BY JD
REMARKS —

DATE STARTED 4-21-2025
DATE COMPLETED 4-21-2025
CASING TYPE/DIAMETER —
SCREEN TYPE/SLOT —
SAND PACK TYPE —
GROUT TYPE/QUANTITY Bentonite Slurry
DEPTH TO WATER —
GROUNDWATER ELEVATION TD - 80 ft.

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
								(0 to 5' removed with post hole digger)	
					2			0-3: Silt, min clay, gray + brown, low moist/dens	—
					4			3-5: Silt, mod clay, grayish brown with red staining, low moist/dens.	—
N/A					6			clay, greenish gray with orange (Fe) stain, mod dens, low moist.	1.167
					8			4-4.5: Silty lens, low dens.	1.930
6.1'					10			5.2-5.7: Silty lens, low moist to damp, low dens	0.879
					12			0-1.8: Silt, min to mod clay, mod moist, low dens.	2.32
					14			1.8-5.6: clay, Ca, Fe, light gray, red stain, mod dens, low moist	0.48
					16			5.6-6.5: Silt, mod V f 6 sand, min clay, damp, brown gray, low dens.	2.04
					18			6.5-9.4: Clay, Ca, red stain, low dens, gray	1.91
9.4'			1340	18-20	20				1.22
					22			0-2: Silt, min clay, brown, saturated, low den	2.15
					24			2-7.1: clay, gray, Fe staining, low to mod dens, Ca, low moist, 3.5-40: Silty lens, damp, 5.3: iron nodule	1.37
					26			2.1-8.7: Silty, mod clay, brownish gray, damp, low lens, 2.5-8: clay lens	1.68
					28				2.38
8.7'					30			6-3.7: Silt, min clay to mod clay, (fine with depth), wet, low dens, brown gray	1.76
					32			3.7-8.1: Clay, gray, low dens, low moist, 5.3-5.8: silty lens.	2.08
			1420	34-35	34			8.1-9.5: Silt, min clay, dark gray, wet, low dens. shell frags	0.48
					36				0.62
					38				1.25
9.5'					40				1.25
									0.61



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

CD-05R

PROJECT NAME

Castex

PROJECT NUMBER

1009-A75

LOCATION

Jennings, LA

DRILLING METHOD

Sonic Rig

SAMPLING METHOD

4" x 10' barrel

GROUND ELEVATION

TOP OF CASING

LOGGED BY

JD

REMARKS

DATE STARTED

4-21-2025

DATE COMPLETED

4-21-2025

CASING TYPE/DIAMETER

SCREEN TYPE/SLOT

SAND PACK TYPE

GROUT TYPE/QUANTITY

Barite Slurry

DEPTH TO WATER

GROUNDWATER ELEVATION

TD - 80 ft.

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
					42			0-1.8: Silty clay, gray, low dens, mod moist.	
					44			1.8-3.0: clayey silt, gray, low dens, mod moist to wet	.65
					46			3.0-4.4: clay, mod silt, gray, low dens, low moist.	.79
					48			4.4-7.6: Silt, min to mod clay, gray, damp to wet, low dens,	.54
					50			7.6-9.2: clay, min silt to mod silt, gray, low dens, low moist.	.63
9.2'					52				1.01
					54			0-2: clay, min to mod silt, low dens, gray, low moist to damp (0-.5)	3.05
					56			2-6: Sandy silt, min to mod clay, gray brown, mod to high moist, low dens.	2.29
					58			6-9.7: clay, wood, organics, peat at 7.0', min silt, gray at 6.4', gray, low to mod dens, low moist.	2.99
9.7'					60				6.99
					62			0-9.9: clay, min silt, shell frags, gray, (Peat 4.5), low dens, dens inc. with depth, low moist. Fe at bottom 4-5.5'	9.19
					64				8.30
					66			6.9-8.0: Silt, min to mod clay, trace sand, low dens, damp to wet, gray	8.95
					68			8.0-10.8: clay, min silt, gray, wood at 8.5', 9.3-9.4 is silty lens, low dens, low moist.	6.14
10.8'					70				5.39
					72			0-1: Sandy silt, gray, saturated, low dens.	3.74
					74			1-9.9: clay, gray, ca at 6.3' and 8.8-8.9', mod dens, low moist, Fe (min pr)	4.28
					76				3.44
					78				2.68
9.9'					80				1.76
									1.17



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

JD

Client: Liskow and Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009.A75

Date: 4-21-2025

Page 1 of 1

- 1100 - Left the office in truck 43.
- 1200 - Arrived on site. HET: JD, Andy, Brent
 - Sunny, warm conditions with overcast.
 - Icon: Megan
 - Walker Hill: Lester, Mike, and Will
- 1220 - Walker Hill is setting up on CD-05R
- 1235 - Digging first 5 ft.
 - Drilling to 40 ft.
 - Logging to 40 ft.
 - Walker Hill drilling to 50 ft.
 - Logging
- 1520 - Walker Hill going downhole to grout.
- 1600 - Grouted with 70 gallons from TD to surface
 - finish logging to 80 ft. ^{See log for details.}
 - Did not encounter pressurized gas while drilling or grouting
 - Dumping soil cores into two waste drums.
- 1615 - Leaving the site.
- 1705 - Back at the shop



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-12R

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, La
DRILLING METHOD G-P BLSOLS
SAMPLING METHOD 4" x 10' Steel
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY EM
REMARKS 30.18525282, -92.62315677

DATE STARTED 4/22/25
DATE COMPLETED 4/22/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						2	ML		0-5' w/ post hole digger	
						4	CL		0-2' S:lt & clayey s:lt, brown, low moist, low dense	
						6			2-5' Clay, min to mod s:lt, brown, low moist, low dense	1.31
5.4'						8	CL		0-5.4' Clay, brown, min s:lt, low moist, low dense Fe staining	1.32
						10	CL			2.10
						12	ML		0-0.6' S:lt Clay, brown, low moist, low dense	1.79
						14	CL		0.6-3.4' S:lt, min clay, brown, mod to high moist, low dense	0.71
10.0'						16	ML		3.4-5.4' S:lt Clay, brown, low moist, low dense	1.86
						18	CL		5.4-6.0' S:lt, mod to high clay, brown, damp, low dense	2.02
						20			6.0-10.0' Clay, min s:lt, gray & brown, low moist, mod dense, Ca frag @ 7.5-8.0' & 9.4-10', Fe staining	1.54
						22			0-4.0' Clay, gray, low moist, mod dense, Fe staining, Ca frags,	1.76
9.5'						24	CL		4.0-6.4' S:lt Clay, brown, low moist, low dense, Ca frags	2.04
						26			6.4-9.5' Clay, red brown & gray, low moist, mod dense to high dense	1.19
						28				2.12
						30	ML		0-1.6' S:lt, min to mod clay, gray, low moist, low dense	1.97
						32	CL		1.6-2.8' Silty Clay, gray & brown, s:lt increase w/ depth, low moist, low dense	0.52
						34	ML		2.8-5.0' S:lt, brown, high moist, low dense	0.41
9.0'						36	CL		5.0-7.5' Silty Clay, s:lt increase w/ depth, gray damp to high moist, low dense	1.03
						38			7.5-9.0' S:lt, gray, sat, low dense	0.52
						40	ML			0.62



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-12R

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, La
DRILLING METHOD GP'81SOLS
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM

DATE STARTED 4/22/25
DATE COMPLETED 4/22/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
						42	ML		0-2.5' <u>Silt</u> , SAA	0.42
						44			2.5-7.4' <u>Clay</u> , red brown & gray, low moist, mod dense	1.46
9.5'				1115	114-118 Geo Tech 114-118	46	CL		7.4-9.5' <u>Silt</u> , min VFG sand, brown, mod to high moist, low dense	1.56
						48				1.84
						50	ML			0.25
						52			0-6.7' <u>Silt</u> , min VFG sand, brown, sat, low dense	0.73
9.0'				1130	54-56 Geo Tech 114-118	54	ML		6.7-9.0' <u>Silt</u> , min to mod VFG sand, sat, low dense, sandy silt lens @ 6.7-8.0'	0.43
						56				0.45
						58				0.42
						60				0.40
						62			0-7.5' <u>Silt</u> , brown, mix clay in few spots, high moist, low dense	0.98
7.5'				1145	60-62 Geo Tech 114-118	64	ML			0.59
						66				0.54
						68				0.61
						70				0.09
						72			0-5.6' SAA	0.48
8.2'				1200	70-72 Geo Tech 114-118	74	ML		5.6-8.2' <u>Silt</u> , min VFG sand, brown & gray, low moist, low dense	0.52
						76				0.47
						78				0.25
						80				0.4



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/22/25

Page 1 of 1

0700 - EM left HET in #43.

0830 - Arrive on site @ primary muster point.

- Stopped @ Jeff Jennings Waterworks to fill totes before coming to site.

- Held toolbox safety meeting.

- Mob geoprobe 8750LS to CD-12R location. Set up sampling area.

- Began drilling w/ Sonic rig, pushing 4" x 10' steel barrels & extruding sample into dedicated plastic steamer core bag.

↳ See boring log for details.

CD-12R (30.18525282, -92.62315677)

TD = 80' BLS

1230 - Completed drilling CD-12R to 80' BLS. WHE began grouting. Dropped 1" tremie to TD & pumped grout from TD to surface. Removing PVC 4" x 10' barrels as they filled. Used ~80 gal.

1430 - Completed grouting CD-12R

- Mob all equipment out from CD-12R location. Stage equipment near road & levee where CD-12R "road" ends. Will mob to CD-10R in morning.

1550 - Completed work for today. All personnel off site.

1700 - Arrive @ HET

On site

Eric Montecino - HET

Megan Loop - HET

Lester Young - WHE

Mike Martin - WHE

Will Collins - WHE

EM



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. HA-2R

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, La
DRILLING METHOD GP T822 DT
SAMPLING METHOD 3 1/4" x 4' Dual tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM
30.18386944, -92.62040570

DATE STARTED 4/23/25
DATE COMPLETED 4/23/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 30' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.4'	5.0		1250	(0-2) 3 1/4" Dual Tube (2) Bore	X	2	CL	///	0-0.7' Silty Clay, brown, low moist, very dry, low dense, grass @ top	2.29
	16.4		1255	(2-4) 3 1/4" Dual Tube (2) Bore	X	4	CL	///	0.7-2.4' Clay, min silt, brown, min Fe stain, min black staining @ 2.1-2.4	3.41
2.2'	23.1		1315	(4-6) 3 1/4" Dual Tube (2) Bore	X	6	CL	///	2.4-3.4' Silty Clay, dk brown w/ black staining, low moist, low dense	5.44
	24.8		1320	(6-8) 3 1/4" Dual Tube (2) Bore	X	8	CL	///	0.3-2.2' Clay, min silt, black silty material throughout, silt lens @ 1.3-1.5'	5.73
3.3	53.3		1335	(8-10) 3 1/4" Dual Tube (2) Bore	X	10	CL	///	0-1.4' Silty Clay, black, min gravel, low dense, low moist	7.38
	7.2		1340	(10-12) 3 1/4" Dual Tube (2) Bore	X	12	CL	///	1.4-2.2' Clay, brown-gray, low moist, mod dense, min black staining @ 2.1-2.3	7.10
3.9	18.2		1400	(12-14) 3 1/4" Dual Tube (2) Bore	X	14	CL	///	2.2-3.3' Clay, brown & gray, low moist, mod dense Ca frags	7.15
	22.0		1405	(14-16) 3 1/4" Dual Tube (2) Bore	X	16	CL	///	0-3.9' Clay, gray & brown, low moist, mod dense, silt lenses @ 1.9-2.25', 2.45-2.6, 3.4-3.5, Ca frags throughout clay	6.87
3.9	9.1		1415	(16-18) 3 1/4" Dual Tube (2) Bore	X	18	CL	///	0-3.9' Clay, gray & brown, Ca frags / shell debris @ 0.8-1.1, silt lenses @ 1.2-1.3, 1.4-1.425, 1.7, 1.9, 2-2.1, 2.8-2.9, large shells @ 3.2-3.5, silty @ bottom	6.83
	13.1		1420	(18-20) 3 1/4" Dual Tube (2) Bore	X	20	CL	///		4.27
	4.4		1430	(20-22) 3 1/4" Dual Tube (2) Bore	X	22	ML		0-2.6' Silt, high clay, brown, damp, low dense	3.20
2.3			1435	(22-24) 3 1/4" Dual Tube (2) Bore	X	24	CL	///	2.6-3.9' Clay, min silt decrease w/ depth, brown, low moist, low dense mod dense	4.40
3.9'	2.8		1455	(24-26) 3 1/4" Dual Tube (2) Bore	X	26	CL	///	0-1.5' Silty Clay, brown, Ca frags / shell frags throughout, low to mod moist, low dense	2.48
	3.3		1500	(26-28) 3 1/4" Dual Tube (2) Bore	X	28	ML		1.5-2.9' Clay, gray & brown, low moist, mod dense	3.75
4.0'	1.7		1515	(28-30) 3 1/4" Dual Tube (2) Bore	X	30	ML		2.9-3.9' Silt, brown, mod - high moist, low dense	1.79
						30			Silt, brown, silty, low dense	1.64
						30			0-4.0'	1.21
						32				
						34				
						36				
						38				
						40				



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/23/2025

Page 1 of

0645 - EM left HET in #43
0730 - Arrive on site. ICON on site.
0750 - WHE on site. Held safety meeting.
Rig staged near road to levee intersection. Mob rig to CD-10A location.
- Set GP 8150LS on CD-10A & began drilling.
- Using 4" x 10' barrel to drill & dispose of cuttings directly into 55gal drum. No sampling until (60-70')
 ↳ See boring log

- This location is ~ 3' from CD-10A drilled last week.

- Drilled to 70' BLS. HET collected:
 • 60-62'
 • 62-64'
 • 64-66'
 • 66-68'
 • 68-70'
 } USCS & Grain Size

- WHE setting up to grab. Tremie through 4" x 10' barrels & grout pumped from bottom to surface. Removed barrels as they filled.
 ↳ Used ~ 70 gal.
1100 - MJ, HW, LL on site (HET)
- WHE topped all other boreholes to surface.
- HET staged rig on 1st location.

GP 7822 DT on HA-2R. Pushing 3 1/4" x 4" dual tube to sample.

HA-2R (30.18386944, -92.62040570)

On Site

Eric Montenegro - HET

Megan Loop - ICON

Lester Young } WHE

Mike Martin }

Will Collins }

Marcus Jackson } HET

Hayden Wallis }

Lane Lemaitre }



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009-A75


Date: 4/23/25

Page 2 of 2

- 1530 - WHE off site
- Completed drilling & sampling HA-2R.
See boring log.

HA-2R TD = 30' BLS

- Grouted through 3/4 rods. Removed as they filled. Grouted to surface. Used ~ 15 gal
 - Loaded materials. Disposed of soil cuttings in 55 gal drum.
 - 15 total drums w/ soil cuttings (HET drums)
- 1615 - All personnel off site.
1700 - Arrive @ HET





HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. SB-1

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, La
DRILLING METHOD GP 7822 DT
SAMPLING METHOD 3 1/4" x 4' Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS 30.18440630, -92.62120311 EM

DATE STARTED 4/23/25 4/24/25
DATE COMPLETED 4/23 4/24/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 24' BCS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.9'	1.3			0-2 (1) TC (2) BCS	X	2	ML		0-0.7' Silt, mod clay, brown, low moist, low dense	0.65
	4.0					4	CL		0.7-3.9' Clay, brown & red brown, low moist, low to mod dense, concretions @ 1.7' & 2.8'	1.36
3.9'	3.8			6-8 (2) BCS	X	6	CL		0-3.9' Clay, brown & gray, low moist, mod to low dense, Ca frags @ 1.4-2.7', gravel @ 2.2-2.5'	1.13
	1.8			8-10 (1) TC (2) BCS	X	8	CL		0-0.8' Clay, brown & gray, min silt increase w/ depth, low moist, low dense	1.88
	4.2					10	CL		0.8-1.9' Silty Clay, brown & gray, Ca frags @ 1.5-1.7', low moist	1.10
3.8'	2.7					12	ML		1.9-3.0' Silt, brown, high moist, low dense	1.76
	3.2			13-15 (2) BCS	X	14	CL		1.9-3.0' Silt, brown, high moist, low dense + 3.0-3.8' Clay, gray, low moist, mod dense, silt lens @ 3.1-3.3	1.96
3.0'	2.0			15-16 (2) BCS	X	16	CL		0-3.0' Clay, brown & gray, low moist, mod dense, Ca frags @ 1-1.2', 1.9-2.1', 2.5-2.7'	2.28
	4.2					18	ML		0-0.6' Silty Clay, brown, low moist, low dense	0.83
4.0'	3.7					20	CL		0.6-2.0' Silt, brown, high moist to sat, low dense clay lens @ 4.5-1.8'	1.52
	4.0			20-22 (2) BCS	X	22	CL		2.0-4.0' Clay, gray + brown, low moist, low to mod dense, Ca frags, silt lens @ 3.0-3.2'	0.62
3.9'	0.4			22-24 (1) TC (2) BCS	X	24	CL		0-2.3' Clay, gray, low moist, mod to high dense, shell frags @ 1.5-1.7' & 2.2-2.3'	2.40
						26			2.3-3.9' Clay, mod to high silt, brown, low to mod moist, low dense	0.70
						28				
						30				
						32				
						34				
						36				
						38				
						40				



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. S8-2

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Jennings, La
DRILLING METHOD Gasprobe 7822.15
SAMPLING METHOD
GROUND ELEVATION
TOP OF CASING
LOGGED BY
REMARKS 30.18279813, -92.162033606

DATE STARTED 4/24/05
DATE COMPLETED 4/24/05
CASING TYPE/DIAMETER
SCREEN TYPE/SLOT
SAND PACK TYPE
GROUT TYPE/QUANTITY
DEPTH TO WATER
GROUNDWATER ELEVATION
TOTAL DEPTH 24' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
2.2'	0		1440	0-2' (1) TC (2) BGS	X	2	CL		0-0.8' Silty Clay, brown & dk brown, low moist, low dense	1.30
	0		1445	2-4' (1) TC (2) BGS	X	4	CL		0.8-2.2' Clay, brown, low moist, low dense, min to mod silt,	1.77
	0		1455			6	ML		0-0.9' Clay, SAA	
3.8'	0		1500	6-8' (2) BGS	X	8	CL		0.9-3.4' Silt, brown, low moist, low dense, Clay lens @ 1.7-2.0', 2.5-2.6', 2.9-3.0'	2.25
	0		1505	8-10' (1) TC (2) BGS	X	10	CL		3.4-3.8' Clay, gray, low moist, low dense, min Mn & Fe staining	3.86
3.1'	0		1510			12	CL		0-0.8' Silty Clay, brown, low moist, low dense, min Ca frags	3.46
	0		1520	12-14' (2) BGS	X	14	CL		0.8-3.1' Clay, gray & brown, low moist, mod dense, min Ca frags	3.05
4.0'	0		1525			16	CL		0-4.0' Clay, silty clay @ 1.75-1.95, 1.1-1.5, 2.2-2.6, 2.7-2.8, 3.6-3.65, gray & brown, mod dense in clay, low dense in silty clay.	1.37
	0		1530	16-18' (2) BGS	X	18	CL			1.48
4.0'	0		1535			20	ML		0-2.2' Clay, gray & brown, low moist, mod dense, Ca frag/shell frag	1.82
	0		1540			22	ML		2.2-4.0' 2.7' Silty Clay, brown, shell frag, mod to high moist, low dense	0.49
4.0'	0		1545	22-24' (2) BGS	X	24	ML		2.7-4.0' Silt, min clay, mod to high moist, low dense	0.42
						26			0-4.0' Silt, brown, min clay, high moist to sat, low dense	0.51
						28				
						30				
						32				
						34				
						36				
						38				
						40				



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. SB-4

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jerning, La
DRILLING METHOD GP 7822 BT
SAMPLING METHOD 3 1/4" x 4' Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM
30.18336765, -92.62141033

DATE STARTED 4/24/25
DATE COMPLETED 4/24/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 24' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.3'	0			1105	0-2' (2) BLS	2	CL	///	0-0.8' Silty Clay, brown, low moist, low dense, 0.8-1.7' Clay, min silt, brown, Fe staining, low moist, low dense 1.7-3.3' Clay, lt brown, low moist, low dense, Fe staining	0.88 1.58
	0			1110	2-4' (2) BLS	4				1.07
3.9'	0			1120		6	CL	///	0-3.9' Clay, lt brown, low moist, med dense, Fe stain, Mn staining, Ca frags 2.2-2.6 & 3.1	1.52
	0			1125	7-9' (2) BLS	8	CL	///		1.48
3.9'	0			1130	8-10' (2) BLS	10	ML		0-0.9' Clay, gray, silty @ bottom, low moist, low dense 0.9-2.0' Silt, orange brown & gray, sat, low dense	0.62
	0			1135		12	CL	///	2.0-3.9' Clay, brown & gray, low moist, med - high dense Ca frags throughout	1.93
3.9'	0			1200	12-14' (2) BLS	14	LL	///	0-2.1 SAA 2.1-2.7' Silty Clay, brown & gray, low moist, low dense silt lens @ 2.1-2.3	1.99
	0			1205		16			2.7-3.9' clay, red brown & gray, low moist, med dense, Ca frags	1.50
3.9'	0			1215	18-20' (2) BLS	18	CL	///	0-3.9' Clay, min silt, brown & gray, low moist, silt lens (0.4-0.5, 0.9-1.0, 1.5-1.6, 2.2, 2.8-2.9,	1.38
	0			1220		20	ML			2.07
3.4'	0			1225	22-24' (2) BLS	22	CL	///	0-0.1 SAA 0.1-0.6' Clayey Silt, brown, high moist, low dense 0.6-1.9' Silty Clay, brown, low moist to med, low dense 1.9-3.4' Clay, min silt, red brown & gray	0.62 1.78
	0			1230		24				
						26				
						28				
						30				
						32				
						34				
						36				
						38				
						40				



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/24/25

Page 1 of

0730 - EM, LL in #43. HW/TW in #44 left
HET.

0900 - Arrive on site. KCON arrives
on site.

- Rig @ HA-22. Mob to SB-1
location.

- Began drilling SB-1 w/
Geoprobe 7822 Dr pushing 3 1/4" x 1' Dual tube
to sample.

- Completed drilling SB-1. KCON split samples.
Grouted through 3 1/4 barrels. Removed as
they filled.

SB-1 (30.18440630, -92.62120311)

TD = 24' BLS

Grout = 44 gal

- Mob to next location @ SB-4. Set up
geoprobe & began drilling. Sampling set up
same as above.

- Completed drilling SB-4. Grouted same
as above. Topped off SB-1.

SB-4 (30.18336765, -92.62141033)

TD = 24' BLS

Grout = 46 gal

- Mob to next location @ SB-2.

- Spoke w/ pipeline personell from Targa.
Dylan (337) 329-4353
(Targa)

↳ Cleared our borehole location > 30' from
high pressure gas line.



on site
Eric Montezano
Hayden Wallis
Lane Lemaire
Todd Webb
Ashley Bergeron - KCON
HET



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009-A75

Date: 4/24/25

Page 2 of 2

- Set up on SB-2 location & began drilling w/ GP 7822NT pushing 3 1/4" dual tube to sample.
↳ See boring log.

- Completed SB-2. Grouted same as shore
Used ~ 15 gal.

SB-2 (30.18279813, -92.62033606)
TD = 24' BLS

- Mob rig & equipment drier area for overnight.

1630 - All personnel off site.

1715 - Arrive @ HET

END



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 4/24/25

Page 1 of 1

0830 - Left HET (MG/NL) in truck #31 w/ Honda Pioneer
to conduct Root Zone Investigation

0930 - Arrived on site / Signal in → HET & ICON on site

1010 - Arrived @ H-01

1110 - Arrived @ H-02

- Lunch

1330 - Arrived @ H-03

1500 - Arrived @ H-04

1600 - Signal out / Left site

* All data is collected on HET Root Zone Data Forms

Matt



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. SB-3

PROJECT NAME Castex
PROJECT NUMBER 1009. AFS
LOCATION Jennings, La
DRILLING METHOD GP J7822 BT
SAMPLING METHOD 3 1/4" x 4" Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM

DATE STARTED 4/25/25
DATE COMPLETED 4/25/25
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 24' BLS

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
2.7'	0			0905 0-2 (1) TC (2) 8.2	X	2	ML		<u>Clayey Silt</u> 0-0.3' Silty Clay, brown, high moist, low dense	1.16
	0			0910 2-4 (1) TC (2) 8.2	X	4	CL		0.3-0.7' Clayey Silt, brown, low moist, low dense	1.43
3.9'	0			0920 4-6 (1) 16	X	6	CL		0.7-2.7' Clay, brown, low moist, Fe stain, Mn stain low to mod dense	2.06
	0			0925		8	ML		0-2.1' SAA 2.1-3.9' Silt, brown, min clay, mod moist, low dense, clay lens 2.5-2.7' & 3.8-3.9'	0.62
3.7'	0			0930 8-10 (1) TC (2) 8.2	X	10	CL		0-0.9' Silty Clay, gray & brown, low moist, low dense, 0.9-3.7' Clay, gray & brown, low moist, low to mod dense, Fe & Mn staining, Silt lens @ 1.5-1.7', Ca frags / nodules throughout	2.20
	0			0935		12	CL			2.06
3.9'	0			0950 12-14 16.02	X	14	ML		0-0.3' SAA 0.3-1.9' Silty Clay, brown, low moist, low dense	1.04
	0			0955		16	ML		1.9-2.4' Silt, brown, mod to high moist, low dense 2.4-2.8' Clay, brown & gray, mod to high dense, Ca frags	1.58
3.9'	0			1000 16-18 16.02	X	18	CL		2.8-3.9' Silt, brown, mod moist, low dense, clay lens @ 3.4-3.5, 3.8-3.9 (mod-high dense)	1.64
	0			1005		20	ML		0-3.1' Clay, brown & gray, low moist, mod to high dense, shells & shell frags throughout Silt lens @ 0.5-0.6	0.91
3.9'	0			1010		22	ML		3.1-3.9' Silty, brown, low moist, low dense Silty Clay	0.63
	0			1015 22-24 (1) 16	X	24	CL		0-3.6' Silt, min to mod clay, brown, mod to high moist, low dense, shell frags 2.6-3.9 Clay, min silt, gray & brown, low moist, low dense, min shell frag, Silt lens @ 3.2-3.3	1.31



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.475

Date: 4/25/25

Page 1 of 1

0730 - EM, LL in #43. HW in #44. TW/MG in 1/2 ton. (See MG notes)

- Arrive on site. Held safety meeting.

- Mob geoprobe to SB-3 location.

Drilling w/ Geoprobe 7822DT pushing 3 1/4" x 4" dual tube to sample.

↳ See boring log for details

on site

Eric

Hayden

Lane

Todd

Matt

Ashley - (CON)

HET

1030 - Completed drilling, logging, & sampling SB-3 location.

SB-3

TD = 24' BLS

- Grouted through 3 1/4" rods to surface. Used ~~10~~ gal grout.

1040 - Mob rig to SB-1 location & pushed 1 hole to 4' BLS. Sampled (2-4') w/out logging. Same as previously logged this week.

SB-1 (2-4') @ 1040

(2) 8oz

(3) 40ml Methanol

- Loaded rig & equipment. Mob by foot to HA-10R location.

1115 - Sampled (0-2') w/ hand auger. Back-filled w/ remains.

HA-10R (0-2') @ 1125

(1) 16oz

1145 - Completed all field work. Sealed all drums & cleaned site.

- All personnel off site.

- Arrive @ HET



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: Jefferson Davis	Section: 39	Township: 10S	Range: 3W	Date: 4/24/25	Location: H-01				
Project/Site: Castex 1009.A75			Investigator(s): Matt G.							
Latitude: 30.18261771		Longitude: -92.62361600		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- [plot size = 5 feet radius]			ROOT ZONE INTERPRETATION							
Brown Sedge			Depth BLS (Inches)	Root Mass Abundance	Remarks					
Marsh Elder			0-2"	Abundant	Effective Root Zone					
Common Ragweed			2-4"	Many						
			4-7"	Common						
			7-14"	Sparse						
			14-18"	Very Sparse						
			18-24"	None						
SOIL PROFILE PROPERTIES										
Soil Type: Crowley										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-6"	10YR4/3	100					Si1	Ap		4.70
6-24"	10YR5/3	60	2.5YR4/4	40			Si1	B+		4.70
Additional Colors:										
Restrictive Layer(if observed):		Type: Plow Pan		Depth (inches): 7"						
Remarks: Trench 24" X 24" X 24"										



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: Jefferson Davis	Section: 39	Township: 10S	Range: 3W	Date: 4/24/25	Location: H-02			
Project/Site: Castex 1009.A75			Investigator(s): Matt G						
Latitude: 30.18220414		Longitude: -92.62298842		Datum: NAD83		Other Info:			
HERBACEOUS SPECIES- [plot size = 5 feet radius]			ROOT ZONE INTERPRETATION						
Common Ragweed			Depth BLS (Inches)	Root Mass Abundance	Remarks				
Carolina Crane's-Bill			0-1"	Abundant	Effective Root Zone				
Brazilian Verbena			1-3"	Many					
Yellow Foxtail			3-7"	Common					
			7-12"	Sparse					
			12-16"	Very sparse					
			16-24"	None					
SOIL PROFILE PROPERTIES									
Soil Type: Vitric									
Depth BLS	Matrix		Redox Features			Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc			
0-7"	10YR 4/3	100					Sil	Ap	L. 70
7-11"	10YR 5/3	100	2.5Y 5/4	30			SiCl	E	L. 70
11-24"	2.5Y 5/4	100					SiC	Bt	L. 70
								Ca cressions	
Additional Colors:									
Restrictive Layer(if observed):		Type: Plow Pan	Depth (inches): 7"						
Remarks: Trench 24"x20"x24"									



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: Jefferson Davis	Section: 39	Township: 10S	Range: 3W	Date: 7/24/25	Location: H-03				
Project/Site: Castex 1009.A75			Investigator(s): Matt G.							
Latitude: 30.18347846		Longitude: -92.62293295		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- (plot size = 5 feet radius)										
Johnson Grass			Depth BLS (Inches)	Root Mass Abundance	Remarks					
Bermuda Grass			0-2"	Abundant	Effective Root Zone					
Brazilian Verbena			2-4"	Many						
Carolina Crane's Bill			4-7"	Common						
Virginia Buttonweed			7-17"	Sparse						
			17-32"	Very sparse						
			32-36"	none						
SOIL PROFILE PROPERTIES										
Soil Type: Crowley										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-5"	10YR 3/3						S:1	Ap		L.70
5-11"	10YR 6/3						S:1	E		L.70
11-23"	10YR 4/2						S:1	Bt		L.70
23-36"	10YR 4/1	80	2.5YR 4/2				S:1	B2		L.70
Additional Colors:										
Restrictive Layer(if observed):		Type: P	Depth (inches):							
Remarks: Trench 26" x 24" x 24" Hand auger 24-36"										



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: Jefferson Davis	Section: 39	Township: 105	Range: 34	Date: 4/24/25	Location: H-04				
Project/Site: Carter 1009. A75			Investigator(s): Matt G.							
Latitude: 30.18260020		Longitude: -92.62139229		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- (plot size = 5 feet radius)										
ROOT ZONE INTERPRETATION										
Perennial Ryegrass		Depth BLS (Inches)	Root Mass Abundance	Remarks						
Rough Bent Grass		0-2"	Abundant	Effective Root Zone						
Green leaf Flat Sedge		2-4"	Many							
Brazilian Verbena		4-6"	Common							
Broom Sedge		6-12"	Sparse							
		12-17"	Very Sparse							
		17-24"	None							
SOIL PROFILE PROPERTIES										
Soil Type: Vidrine										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-6"	10YR3/3						S:1	Ap		2.70
6-8"	10YR6/3						S:1	E		↓
8-17"	10YR5/2	60	2.5YR4/40				S:1c	Bt1		
17-24"	10YR5/4						S:1c	Bt2		
Additional Colors:										
Restrictive Layer(if observed):		Type: Plow Pan	Depth (inches): 7"							
Remarks: Trench 24" x 20" x 24"										



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: J. Davis	Section: 39	Township: 105	Range: 34	Date: 4/25/25	Location: R-01				
Project/Site: Castex 1009. A75			Investigator(s): Matt G.							
Latitude: 30.18326159		Longitude: -92.62378393		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- [plot size = 5 feet radius]										
ROOT ZONE INTERPRETATION										
Rice - drilled		Depth BLS (Inches)	Root Mass Abundance	Remarks						
		0-2"	Abundant	Effective Root Zone						
		2-4.5"	many							
		4.5-6"	common							
		6-9"	Very sparse							
		9-16"	None							
SOIL PROFILE PROPERTIES										
Soil Type: Crowley										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-5"	10YR 5/3	100					SIL	Ap		L.70
5-16"	10YR 5/4 10YR 5/8	60 40	10YR 5/8	40			SIL	E		L.70
Additional Colors:										
Restrictive Layer(if observed):		Type: Flow Pan		Depth (inches): 7"						
Remarks: Rice height Average 6" No standing water										



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: J. Davis	Section: 39	Township: 105	Range: 3W	Date: 4/25/25	Location: R-02			
Project/Site: Castex 1009.A75			Investigator(s): Matt G.						
Latitude: 30.183273		Longitude: -91.624333		Datum: NAD83		Other Info:			
HERBACEOUS SPECIES- (plot size = 5 feet radius)			ROOT ZONE INTERPRETATION						
Rice - Drilled			Depth BLS (Inches)	Root Mass Abundance	Remarks				
			0-1"	Abundant	Effective Root Zone				
			1-3"	Many					
			3-5"	Common					
			5-9"	Sparse					
			9-16"	None					
SOIL PROFILE PROPERTIES									
Soil Type: Crowley									
Depth BLS	Matrix		Redox Features			Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type Loc				
0-4"	10YR 5/3	100				SIL	A		L.70
4-16"	10YR 5/4	60	10YR 5/8	40		SIL	E		L.70
Additional Colors:									
Restrictive Layer(if observed):		Type: Plow Pan	Depth (inches): 5"						
Remarks: No standing water Rice Height Average 7"									



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: J. Davis	Section: 39	Township: 10S	Range: 3W	Date: 4/25/25	Location: R-03				
Project/Site: Castex 1009.A75			Investigator(s): Matt G.							
Latitude: 30.18468532		Longitude: -92.62463427		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- [plot size = 5 feet radius]				ROOT ZONE INTERPRETATION						
Rice - Drilled				Depth BLS (Inches)	Root Mass Abundance	Remarks				
				0-2"	Abundant	Effective Root Zone				
				2-4"	Many					
				4-6"	Common					
				6-10"	SPARSE					
				10-18"	NONE					
SOIL PROFILE PROPERTIES										
Soil Type: Crowley										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-4"	10YR 5/3	100					SIL	Ap		2.70
4-18"	10YR 5/4	60	10YR 5/8				SIL	BE		2.70
Additional Colors:										
Restrictive Layer(if observed):		Type: Flow Pan		Depth (inches): 5"						
Remarks:										
- Rice Height Average 7"										
- No standing water										



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: J. Davis	Section: 39	Township: 10S	Range: 3W	Date: 4/25/05	Location: R-04				
Project/Site: Castex 1009.475			Investigator(s): Matt G.							
Latitude: 30.18686259		Longitude: -92.62324198		Datum: NAD83		Other Info:				
HERBACEOUS SPECIES- [plot size = 5 feet radius]										
ROOT ZONE INTERPRETATION										
Rice - Drilled		Depth BLS (Inches)	Root Mass Abundance	Remarks						
		0-1.5"	Abundant	Effective Root Zone						
		1.5-3"	Many							
		3-5"	Common							
		5-8"	Sparse							
		8-15	V. sparse to none							
SOIL PROFILE PROPERTIES										
Soil Type: Crowley										
Depth BLS	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc				
0-5"	10YR 5/3	100					SL	Ap		L.70
5-15"	10YR 5/4	60	10YR 5/8	40			SL	BE		L.70
Additional Colors:										
Restrictive Layer(if observed):		Type: flow pan	Depth (inches): 5.5"							
Remarks:										
No standing water Rice Height Average 7"										



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mormontau, LA

Project No.: 1009.A75

Date: ~~000000~~ 4/25/25

Page 1 of 1

0730 - Left HET (M6/TW) in truck #31 w/ Honda pioneer
to conduct Root Zone Investigation

0830 - Arrived on site / signed in $\Rightarrow$ HET / ICON on site
- Loaded all tools / supplies into Pioneer
- Reviewed area of the site for types of vegetation

0845 - Arrived @ R-01

0920 - Arrived @ R-02

0945 - Arrived @ R-03

1025 - Arrived @ R-04

1130 - Signed out / Left site

* All data is collected on HET Root Zone Data Forms

Math



AQUIFER TEST FIELD SHEET

Pg 1 of 3

SLUG TEST

WELL ID CD-5 [65-70] DATE 4/30/25

TESTED BY ACL

LAT/LONG _____

WELL DIAMETER 10.75"

DEPTH OF WATER (BELOW LAND SURFACE) 61.72

WELL DEPTH 69.92'

HEIGHT OF CASING (ABOVE LAND SURFACE) _____

SCREEN LENGTH 5'

DEPTH OF WATER (BELOW TOC) _____

BOREHOLE DIAMETER _____

Initial 10.48 Time 1130

FILTER PACK _____

After Transducer 9.75 Time 1135

SLUG TYPE SS

DEPTH OF TRANSDUCER (BELOW TOC) _____

SLUG LENGTH / DIAMETER 0.5"/3'

TRANSDUCER TYPE 15 PSI

WELL STICK UP _____

PRE-TEST WATER LEVEL _____

Developed/Re-Developed _____

5 Min after Initial 9.75 Time _____

Last Sample Date _____

5 Min after Initial 9.75 Time _____

WEATHER CONDITIONS _____

5 Min after Initial 9.75 Time _____

TIME	TIME SINCE TEST STARTED	WATER LEVEL	BAROMETRIC PRESSURE	SLUG IN / OUT	NAME OF DATA FILE
1135		9.9			
1140		9.88			
1145		9.79			
1150		9.76			
1155		10.74		SLUG IN	
1200		10.54			
1205		9.86			
1210		9.77			
1215		9.76			
1220		9.75			
1225		9.75		SLUG OUT	



AQUIFER TEST FIELD SHEET PAGE 2 OF 3

SLUG TEST

WELL ID CD-5B [65-70] DATE 4/30/25

TIME	TIME SINCE TEST STARTED	WATER LEVEL	BAROMETRIC PRESSURE	SLUG IN / OUT	NAME OF DATA FILE
1225		8.9			
1230		9.60			
1235		9.70			
1240		9.74			
1245		10.54		SLUG IN	
1250		10.13			
1255		9.83			
1300		9.80			
1305		9.75			
1305		8.9		SLUG OUT	
1310		9.45			
1315		9.70			
1320		9.75			
1325		9.75			
1330		9.75			
1330		10.53		SLUG IN	
1335		9.9			
1340		9.83			
1345		9.79			



AQUIFER TEST FIELD SHEET PAGE 3 OF 3

SLUG TEST

WELL ID CD-SB DATE 4/30/25
[65-70']

TIME	TIME SINCE TEST STARTED	WATER LEVEL	BAROMETRIC PRESSURE	SLUG IN / OUT	NAME OF DATA FILE
1350		9.76			
1355		9.76			
1400		9.76			
1400		8.8'		SLUG OUT	
1405		9.58			
1410		9.75			
1415		9.75			
1420		9.75			



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

HET - WL's, Slug Test, Surveying

Client: Liskow & Lewis

Project Name: Castex

Project Location: At Jennings, La

Project No.: 1009.A75

Date: 4/30/2025

Page 1 of 2

0730 - EM/DC left HET in #36 w/ JD Gator
2 seat.

on site

0845 - Arrive on site. ERM, ICON, SE all on site.
- Held safety meeting. ERM working on
Conoco AOI today. 1-(0-2') hand auger
is proposed. Ashley conducting oversight.

Eric] HET
Darryl]
Ashley - ICON
Anna -
Connor - ERM
Bernard] SE
↑

0900 - EM/DC mob to set up @ CD-05 B (65-70')
to slug test

↳ See slug test data sheet
for details

(southeastern)

- Southeastern (SE) conducting survey of select
ICON mud on site, & select areas of interest.

- EM will do a round of water levels. All wells opened
before taking DTW measurements.

<u>WELL ID</u>	<u>DTW (BTOW)</u>	<u>WELL ID</u>	<u>DTW (BTOW)</u>
CD-05A	18.42'	CD-18A	20.61'
CD-05B	61.72'	CD-18B	28.19' 20.57'
CD-12A	16.65'	CD-18C	25.92'
CD-12B	17.64'	CD-18D	28.19'
CD-04A	17.28'	CD-17A1	18.28'
CD-04B	38.86'	CD-17B CD-17A2	18.92'
CD-10A	22.66'	CD-17C CD-17B	32.62'
CD-08A	9.88'	CD-6A	18.28'
CD-08B	55.54'	CD-6B	21.76'
CD-13A	17.14'	CD-6C **	(See pg. 2)
CD-13B *	16.29'	CD-16A2	-
CD-13C	45.73'	CD-16B CD-16A1	-
CD-19A	19.84'	CD-16C CD-	-
CD-19B	20.19'	CD-16A1	18.74'
CD-19C	34.93'	CD-16A2	18.71'
		CD-16B	27.24'

* CD-13B concrete pad destroyed. 3" protective casing destroyed. 3/4" well in tact.
(See next page for notes on CD-13B)



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Listow & Lew's

Project Name: Castex

Project Location: Jennings, La

Project No.: 1009.A75

Date: 4/30/25

Page 2 of 2

* CD-13B: Protective casing & concrete pad destroyed.
3/4" well has no cap & is broken @ top of casing,
however, the water level probe is able to
get to TD uninterrupted.

- HET & Southeastern cut 3/4" PVC sticking out of ground
in order to get accurate surveyed top of casing
& corresponding water level. ICON was notified of
the damage.

* CD-06C: Not able to collect WL. Gas coming out of well. Water
occasionally spurting out of well from gas pushing out.

↳ Cap on well stuck to riser. Section ~ 2.5' long or ~ 2.8' w/ cap
removed & WL & Survey taken from that point.

1500 - Slug tests on CD-05B complete.

1600 - All water levels complete. Data shared w/ Ashley (ICON)

1600 - Surveyors finished up w/ all monitor wells.
Will continue tomorrow.

1615 - All personnel off site.

1705 - Arrive @ HET

EM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

JD

Client: Liskow and Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 5-1-2025

Project Location: Morse, MA

Page 1 of 1

- 0820 - Left the office in truck 36 with trailer and trucker boat.
- 0910 - Arrived on site. #EY: JP and Darryl
Icon: Ashley B
- 0925 - Moving to ditches Southeast Engineers: Bernard Cameron
- 0930 - Began survey of ditches
 - Surveying off of Carter Landing Rd.
 - Surveying ditch N to NE of CD-8
 - Moving around to West side of ditches to survey that side.
 - Surveying the two spots in the woods
- 1110 - Moving down the road to survey both locations West of pad area
 - Going on other side of ditches near road. (SW side of ditch and road)
 - Moving to bridge
 - Surveying both sides of the bridge.
 - Moving back to the truck area.
 - SE Engineers is picking up equipment, base station, and loading UTV onto trailer.
- 1230 - Leaving the site.
- 1400 - Back at the shop.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, La

Project No.: 8046.07

Date: 5/8/2025

Page 1 of 2

- 0800 - EM ix # 33 w/ JD Gator, HL ix # 31 w/ G3. On Site
- 0900 - On site @ muster point. ICON Eric Montenegro] HET
On site. Held safety meeting. Hunter Lepretre]
Southeastern setting up Terry Ortega] SE
base. Bernard Trappey]
- Mob to Hwy 90. Mermontau Boat Launch.
 - Launched boats & mob down river to area of interest. ICON stayed @ launch.
 - Completed survey of River. Collected 150 points. Surface elevation & depth.
- 1230 - Load boats. Leave landing.
- Mob to muster point to begin WL's.
See next page
- 



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009-ATS

Project Name: Castex

Date: 5/8/25

Project Location: Jennings, La

Page 2 of 2

- 1230 Completed boat survey work. Mob to CD-05 / CD-04 well pool area / muster point.
- 1315 Began opening MWs on site. Will open all wells before collecting depth to water (dtw) measurements.
- 1415 All wells open
- 1500 Completed DTW measurements. All wells closed.
→ See below

WELL ID

DTW (ASTC)

CD-4A (27-42')	17.08'
CD-4B (62-67')	39.05'
CD-5A (28-43')	17.87'
CD-5B (65-70')	61.67'
CD-10A (30-40')	21.53'
CD-8A (20-30')	6.69'
CD-8B (52-62')	55.22'
CD-13A (22-32')	16.10'
CD-13B (32-42')	16.32'
CD-13C (58-68')	45.64'
CD-16A1 (16-26')	18.58'
CD-16A2 (36-46')	18.44'
CD-16B (63-68')	27.22'
CD-6A (30-40')	17.96'
CD-6B (56-66')	21.70'
CD-6C (75-80')	Water level not taken
CD-17A1 (16-26')	17.92'
CD-17A2 (39-49')	18.63'
CD-17B (62-72')	32.48'
CD-18A (16-26')	20.49'
CD-18B (32-42')	20.46'
CD-18C (52-57')	25.82'
CD-18D (64-74')	28.07'
CD-12A (7-17')	15.84'
CD-12B (29-39')	17.06'

→ Water standing ~2-3" above concrete pad

* well recomplected w/ 1.02' of additional stick up.

→ * pressure release when opened, venting gas bubbling in well.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1007.A75

Date: 5/12/25

Page 1 of 1

0730 - Left NET (Matt/Hunter 4.) in # 27 w/ Honda Pioneer to
conduct Root Zone Investigation

0830 - Arrived on site

- Lane Lemire (#43) on site

- Loaded all equipment into pioneer

0905 - Thomas (ICOM) on site

0920 - Arrived @ Tree T-01

1115 - Arrived @ Tree T-02

1320 - Patch of trees - Dominants

Overstory: Water Oaks, Sweet Gum, Occasional Tallow

Understory: Water Oaks, Yupon, Sugarberry

Groundcover: Brinn, Pepper Vine, Poison Ivy, occasional palmetto & sedge

1335 - Arrive @ Tree T-03

1500 - Completed tree T-03

1530 - Left site

* All Root Zone Investigation data is on NET Data Form

* Previous herbaceous area (H-1, H-2, & H-4) plowed by farmer

Matt



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants
Lafayette, Louisiana


Root Study Data Form

39

State: LA	Parish: Jefferson Davis	Section: 08	Township: 10S	Range: 3W	Date: 5/12/25	Location: T-01
Project/Site: Castex			Investigator(s): Matt B.			
Latitude: 30.184036		Longitude: -92.622975		Datum: NAD83		Other Info:

TREE SPECIES: Water Oak					Circumference: 3' 9.5"		DBH: 14.5"				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	89	67	4.5	89	4	10	50	43	2.5	28	1
1A	102	98	6.75	51	4.5	10A	59	59	3.5	39	1
2	56	41	5.5	31	4.5	11	43	30	3	25	4.5
3	91	79	6	43	3.5						
4	77	58	4.5	41	3.5						
5	48	33	9	23	9						
6	102	92	4	37	4						
6A	50	50	7.5	32	8						
7	36	27	11.5								
8	100	36	3.5	75	Surf layer						
8A	85	68	4	43	3						
9	91	37	12	59	3						

Illustration:



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-2	Abundant	
2-7	Many	
7-12	Common	
12-16	Sparse	
16-28	Very Sparse - None	

Remarks:

• HA 0-28"

SOIL PROFILE PROPERTIES

Soil Type: Crowley

Depth BLS (Inches)	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
	Color (moist)	%	Color (moist)	%	Type	Loc				
0-6	10YR 4/3	100					Si:1	A		.75
6-16	10YR 5/3	80	10YR 6/2	20			Si:1	E		.73
16-28	10YR 4/2	60	Red	40			Si:C	B+	Increase Clay Content	<.70
			10YR 5/8							

Additional Colors:

Restrictive Layer(if observed):	Type:	Depth (inches):
---------------------------------	-------	-----------------



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants
Lafayette, Louisiana

Root Study Data Form


39

State: LA	Parish: Jefferson Davis	Section: 00B	Township: 10S	Range: 3W	Date: 8/12	Location: T02
Project/Site: Castex			Investigator(s): Matt G.			
Latitude: 30.185094		Longitude: -92.622439		Datum: NAD83		Other Info:

TREE SPECIES: water Oak					Circumference: 1' 85"		DBH: 6.5"				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	31	23	4								
2	14	14	7								
3	16	16	5								
3A	22	22	10								
4	9	9	5								
5	59	20	2	59	1						
5A	61	61	1	37	1						
6	51	23	7	51	1						
7	27	17	3.5								
8	45	40	3	16	30						
8A	37	24	3.5								
9	25	25	2.5								

Illustration:

↑ N





HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Study Data Form


17

State: LA	Parish: Jefferson Davis	Section: 24	Township: 10S	Range: 2W	Date: 5/12	Location: T-03	
Project/Site: Castex			Investigator(s): Matt G				
Latitude: 30.179509		Longitude: -92.617058		Datum: NAD83			Other Info:

TREE SPECIES: Willow Oak					Circumference: 3'		DBH: 11.5"				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	43	43	11	26	11	11	48	43	12.5	47	8
2	50	50	10.5	38	12	12	36	32	14	21	5.5
3	65	44	8	27	1						
4	48	24	1	14	1						
4A	44	44	4.5	25	1						
5	55	39	16	24	14						
6	31	31	1	23	1						
7	61	33	1.5	61	1						
8	52	43	16	18	4.5						
9	55	50	10	21	1						
10	44	30	8	16	1						
10A	38	32	14	12	4.5						

Illustration:

↑N



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-1	Abundant	
1-7	Many	
7-13	Common	
13-25	Sparse	
25-32	V. Sparse - None	

Remarks:

- Small root layer @ 24"
- NA from 0-32"

SOIL PROFILE PROPERTIES

Soil Type: Acadia

Depth BLS (inches)	Matrix Color (moist)	%	Redox Features Color (moist)	%	Type	Loc	Texture	Horizon	Remarks	N-Value
0-7	10YR 6/6						sil	A		75
7-14	10YR 6/4	60	7.5YR 5/2	40			sil	Bt1	↑ clay	72
14-32	10YR 6/2	60	10YR 5/6	40			sil	Bt2	↑ clay	70

Additional Colors:

Restrictive Layer(if observed): Type: Depth (inches):




**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants
Lafayette, Louisiana

Root Study Data Form

State: LA Parish: Jefferson Davis Section: 17 Township: 10S Range: 2W Date: 5/13 Location: T-04
Project/Site: Castex Investigator(s): Matt G.
Latitude: 30.179595 Longitude: -92.617385 Datum: NAD83 Other Info:

TREE SPECIES: <u>Swamp Chestnut Oak</u>					Circumference: <u>41.5"</u>		DBH: <u>13.2"</u>				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	<u>53</u>	<u>41</u>	<u>1.5</u>	<u>19</u>	<u>Surface</u>	<u>5B</u>	<u>35</u>	<u>46</u>	<u>1</u>	<u>32</u>	<u>7</u>
1A	<u>66</u>	<u>66</u>	<u>Surface</u>	<u>32</u>	<u>Surface</u>	<u>6</u>	<u>80</u>	<u>80</u>	<u>12</u>	<u>20</u>	<u>Surface</u>
2	<u>71</u>	<u>60</u>	<u>7</u>	<u>49</u>	<u>Surface</u>	<u>6A</u>	<u>116</u>	<u>116</u>	<u>1</u>	<u>90</u>	<u>Surface</u>
2A	<u>80</u>	<u>58</u>	<u>11</u>	<u>32</u>	<u>1</u>	<u>6B</u>	<u>96</u>	<u>54</u>	<u>63</u>	<u>90</u>	<u>1</u>
2B	<u>36</u>	<u>27</u>	<u>5.5</u>	<u>20</u>	<u>Surface</u>	<u>6C</u>	<u>56</u>	<u>56</u>	<u>1</u>	<u>50</u>	<u>Surface</u>
3	<u>51</u>	<u>36</u>	<u>2</u>	<u>26</u>	<u>Surface</u>						
3A	<u>80</u>	<u>75</u>	<u>2.5</u>	<u>42</u>	<u>1</u>						
4	<u>100</u>	<u>90</u>	<u>1</u>	<u>44</u>	<u>Surface</u>						
4A	<u>52</u>	<u>35</u>	<u>7</u>	<u>55</u>	<u>1</u>						
4B	<u>96</u>	<u>72</u>	<u>1</u>	<u>48</u>	<u>1</u>						
5	<u>80</u>	<u>73</u>	<u>1</u>	<u>56</u>	<u>Surface</u>						
5A	<u>64</u>	<u>48</u>	<u>3.5</u>	<u>36</u>	<u>Surface</u>						

Illustration:



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
<u>0-2</u>	<u>Abundant</u>	
<u>2-5</u>	<u>Many</u>	
<u>5-14</u>	<u>Common</u>	
<u>14-24</u>	<u>Sparse</u>	
<u>24-28</u>	<u>V. Sparse</u>	

Remarks:

- HA from 0-28"

SOIL PROFILE PROPERTIES

Soil Type: Acadia

Depth BLS (inches)	Matrix Color (moist)	%	Redox Features Color (moist)	%	Type	Loc	Texture	Horizon	Remarks	N-Value
<u>0-4</u>	<u>10YR 5/3</u>	<u>100</u>					<u>S:1</u>	<u>A</u>		<u>.75</u>
<u>4-16</u>	<u>10YR 6/2</u>	<u>60</u>	<u>10YR 6/6</u>	<u>40</u>			<u>S:1</u>	<u>E</u>		<u>.73</u>
<u>16-28</u>	<u>10YR 6/1</u>	<u>60</u>	<u>10YR 6/8</u>	<u>40</u>			<u>S:1</u>	<u>B+</u>	<u>↑ clay</u>	<u>.70</u>

Additional Colors:

Restrictive Layer(if observed): Type: Depth (inches):




17

State: <u>LA</u>	Parish: <u>Jefferson Davis</u>	Section: <u>17</u>	Township: <u>10S</u>	Range: <u>2W</u>	Date: <u>5/13</u>	Location: <u>T-05</u>	
Project/Site: <u>Castex</u>			Investigator(s): <u>Matt G.</u>				
Latitude: <u>30.183322</u>		Longitude: <u>-92.616044</u>		Datum: <u>NAD83</u>			Other Info:

TREE SPECIES: <u>American Elm</u>					Circumference: <u>38.5"</u>		DBH: <u>12.3"</u>				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	56	45	1.5	32	1	9A	96	66	6.5	36	2
2	108	78	1	50	1	10	142	52	10.5	96	1
2A	84	85	1.5	48	0.5						
3	34	30	1	20	0.5						
4	40	36	3	20	1						
5	12	6	5.5								
6	87	87	.5	46	Surface						
6A	62	62	6.5	42	1						
6B	90	90	1	40	0.5						
7	62	55	2.5	37	1						
8	88	44	2	68							
9	64	52	2.5	32	4						

Illustration:



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-2	Abundant	
2-4	Many	
4-9	Common	
9-13	Sparse	
13-17	Very sparse - none	

Remarks:

- Spun from 0-17"

SOIL PROFILE PROPERTIES

Soil Type: Mowbray

Depth BLS (inches)	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value
	Color (moist)	%	Color (moist)	%	Type	Loc				
0-2.5	10YR 3/2	100					Muck	A1		.85
2.5-7	10YR 4/3	100					Sil	A2		.75
7-12	10YR 5/2	100					Sil	B1		.73
12-17	10YR 5/2	90	10YR 5/8	10			Sil	B2+		.70

Additional Colors:

Restrictive Layer(if observed):	Type:	Depth (inches):
---------------------------------	-------	-----------------




**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants
Lafayette, Louisiana

Root Study Data Form

State: LA Parish: Jefferson Davis Section: 17 Township: 10S Range: 2W Date: 5/14 Location: T-06
Project/Site: Castex Investigator(s): Matt G.
Latitude: 30.182084 Longitude: -92.613980 Datum: NAD83 Other Info:

TREE SPECIES: <u>Sweet Gum</u>					Circumference: <u>34"</u>			DBH: <u>10.8"</u>			
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	53	20	5	45	5	11	53	53	3	27	3
2	50	30	6	55	2.5	11A	58	35	6	58	5
3	80	30	5	55	Surface						
4	36	36	2.5								
5	80	38	3	62	1						
5A	78	46	2.5	78	1						
6	90	80	1	65	1						
7	30	30	4								
8	56	52	2	27	1						
9	72	38	4	22	1.5						
10	52	48	1	33	1						
10A	68	30	2	45	1						

Illustration:



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-2	Abundant	
2-4	Many	
4-8	Common	
8-12	Sparsely	
12-24	Very Sparse - None	

Remarks:

• 11A from 0-24"

SOIL PROFILE PROPERTIES

Soil Type: Mopate

Depth BLS (inches)	Matrix	Redox Features				Texture	Horizon	Remarks	N-Value
	Color (moist)	%	Color (moist)	%	Type	Loc			
0-1	10YR 3/2	100					11		0.85
1-5	10YR 5/2	100					A2		0.73
5-24	10YR 5/3	90	10YR 5/8	10			B+		0.70

Additional Colors:

Restrictive Layer(if observed): Type: Depth (inches):




HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Study Data Form

State: <u>LA</u>	Parish: <u>Jefferson Davis</u>	Section: <u>17</u>	Township: <u>10S</u>	Range: <u>2E</u>	Date: <u>5/14</u>	Location: <u>T-07</u>	
Project/Site: <u>Castex</u>			Investigator(s): <u>Matt G.</u>				
Latitude: <u>30.182150</u>		Longitude: <u>-92.614040</u>		Datum: NAD83			Other Info:

TREE SPECIES: <u>Water Oak</u>					Circumference: <u>27.5"</u>			DBH: <u>8.8"</u>			
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
1	77	55	1	30	Surface	11	128	46	2.5	100	.5
2	58	50	1	27	Surface	12	80	80	.5	50	Surface
3	84	80	.5	40	Surface	13	50	37	1.5	50	.5
4	80	72	1	48	Surface						
5	100	84	2	35	.5						
6	84	53	3	32	1						
7	90	42	4	72	.5						
8	75	50	4.5	64	.5						
8A	95	85	.5								
9	36	36	.5								
10	200	140	.5	93	.5						
10A	128	90	1	125	.5						

Illustration:



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0 - 1.5	Abundant	
1.5 - 3	Many	
3 - 12	Common	
12 - 16	Sparse	
16 - 21	Very Sparse - None	

Remarks:

.HA from 0-21"

SOIL PROFILE PROPERTIES

Soil Type: <u>Mowata</u>											
Depth BLS (Inches)	Matrix		Redox Features				Texture	Horizon	Remarks	N-Value	
	Color (moist)	%	Color (moist)	%	Type	Loc					
0-1	10YR 3/2	100					Muck	A1		.85	
1-5	10YR 5/2	100					Silt	A2		.77	
5-21	10YR 5/3	90	10YR 5/4	10			Silt	Bt		2.70	
Additional Colors:											
Restrictive Layer(if observed):			Type:			Depth (inches):					



Root Study Data Form


39

State: LA	Parish: Jefferson Davis	Section: 008	Township: 10S	Range: 3W	Date: 5/15	Location: T-08
Project/Site: Castex			Investigator(s): Matt G.			
Latitude: 30.178177		Longitude: -92.620380		Datum: NAD83		
Other Info:						

TREE SPECIES: Pine (Loblolly)					Circumference: 33"		DBH: 10.5"				
Root Number	Total Length (Inches)	Distance to deepest point (Inches)	Depth BLS (Inches)	Random Distance (RD) (Inches)	Depth BLS (Inches)	Root Number	Total Length (Inches)	DDP (Inches)	Depth BLS (Inches)	RD (Inches)	Depth BLS (Inches)
2	88	36	5	68	4	12	70	60	1	50	1
2A	53	53	4			1	70	38	1	48	1
3	53	16	14	40	4	1A	48	77	1	23	1
3A	38	24	2	12	1						
4	58	22	1.5	44	1.5						
5	82	45	5.5	22	7						
6A	24	18	12								
7	44	24	8	41	9						
8	48	20	2	40	2						
9	27	27	10								
10	65	24	8.5	52	5						
11	20	20	9								

Illustration:

N ↑



ROOT ZONE INTERPRETATION

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-2	Abundant	
2-5	Many	
5-13	Common	
13-18	Very sparse - none	

Remarks:

- 18" x 18" x 18" Trench
- $a^2 + b^2 = c^2$
- $TR = \sqrt{30^2 - 18^2}$
- $TR = 24"$

SOIL PROFILE PROPERTIES

Soil Type: Crowley

Depth BLS (inches)	Matrix Color (moist)	%	Redox Features Color (moist)	%	Type	Loc	Texture	Horizon	Remarks	N-Value
0-4	10YR 4/3	100					Sil	A		4.70
4-18	10YR 6/2	80	10YR 5/2	20			Sic	B+		4.70


Additional Colors:

Restrictive Layer(if observed):	Type:	Depth (inches):
---------------------------------	-------	-----------------



39

TREE SPECIES: <i>Water Oak</i>					Circumference: <i>23"</i>			DBH: <i>7.3"</i>			
Root Number	Total Length	Distance to deepest point	Depth BLS	Random Distance (RD)	Depth BLS	Root Number	Total Length	DDP	Depth BLS	RD	Depth BLS
	(Inches)	(Inches)	(Inches)	(Inches)	(Inches)		(Inches)	(Inches)	(Inches)	(Inches)	(Inches)
1	<i>45</i>	<i>25</i>	<i>5</i>	<i>45</i>	<i>3</i>	<i>12</i>	<i>50</i>	<i>12</i>	<i>6</i>	<i>3.6</i>	<i>5.5</i>
2	<i>24</i>	<i>12</i>	<i>6</i>	<i>24</i>	<i>1</i>	<i>13</i>	<i>70</i>	<i>28</i>	<i>3.5</i>	<i>5.6</i>	<i>7</i>
3	<i>48</i>	<i>40</i>	<i>2.5</i>	<i>21</i>	<i>1</i>	<i>13A</i>	<i>18</i>	<i>18</i>	<i>3.5</i>		
4	<i>48</i>	<i>20</i>	<i>4</i>	<i>30</i>	<i>3</i>						
5	<i>24</i>	<i>12</i>	<i>Surface</i>	<i>28</i>	<i>Surface</i>						
5A	<i>27</i>	<i>21</i>	<i>4</i>	<i>27</i>	<i>3</i>						
6	<i>30</i>	<i>30</i>	<i>4</i>	<i>16</i>	<i>2</i>						
7	<i>36</i>	<i>24</i>	<i>4.5</i>	<i>12</i>	<i>4</i>						
8	<i>28</i>	<i>19</i>	<i>11</i>	<i>12</i>	<i>13.5</i>						
9	<i>40</i>	<i>14</i>	<i>8</i>	<i>32</i>	<i>7</i>						
10	<i>32</i>	<i>15</i>	<i>5.5</i>	<i>26</i>	<i>3</i>						
11	<i>41</i>	<i>14</i>	<i>2.5</i>	<i>32</i>	<i>1</i>						

 $N \uparrow$ 

Depth BLS (Inches)	Root Mass Abundance	Remarks
0-2	Abundant	
2-7	Many	
7-13	Common	
13-16	Sparse	
16-20	V. Sparse - None	

- 18" x 18" x 20" Trench

Soil Type: Crowley											
Depth BLS	Matrix			Redox Features				Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type	Loc					
0-6	10YR 4/3	100					S:1	A		<.7	
6-13	10YR 5/3	100					S:1	E		<.7	
13-20	10YR 3/1	100					S:1C	B+	small shell	<.7	
Additional Colors:											
Restrictive Layer(if observed):		Type:		Depth (inches):							



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 5/13/25

Page 1 of 1

0745 - Left NET (Matti/Nunte L.) in #27 to conduct
Root Zone Investigation

0835 - Arrived on site

- Thomas (ICor) on site

0920 - Arrived @ Tree T-04

1115 - Arrived @ Tree T-05

1330 - Completed Tree T-05

- Patch of trees - Dominants

- Overstory: Willow Oak, Water Oak, Swamp chestnut Oak,
American Elm, Sweet Gum, Occasional Hackberry & Tallow

- Understory: Elm, Ash, Tallow, Yucca

- Groundcover: Blackberry, Green Brier, Poison Ivy, Palmetto, Sedge

- Marked 2 trees & reviewed property for vegetation types

1515 - Completed activities / left site

* All Root Investigation Data on NET data form

Matti



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 5/14/25

Project Location: Mermentau, LA

Page 1 of 1

0750 - Left HET (Matt, Hunter L., Andy S.) in truck #27 to conduct
a Root Zone Investigation

0840 - Arrived on site / signed in
- ICON (Thomas) on site

0910 - Arrived at Tree T-06

1040 - Arrived at Shrub S-01

1230 ~~1000~~ - Arrived at Tree T-07

01415 - Arrived at Tree T-08 - Mainly Pine

- Wood eaten around tree to study on 5/15

1500 - Also Marked out Tree T-09

- Will study on 5/15

1515 - Left Site / Signed

Overstory: Water Oak, Sweet Gum,
Elm, Occasional Cypress

Understory: Elm, Yucca

Groundcover: Palmetto, Poison Ivy, Briar

Overstory: Water Oak, Gum, Sugarberry,
Tallow (on edge)

Understory: Yucca, Water Oak, Tallow

Ground: Palmetto, Poison Ivy, Briar

* All Root Study done on HET Root Zone
Data Forms

Matt



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants
Lafayette, Louisiana

Root Zone Data Form

State: LA	Parish: Jefferson Davis	Section: 17	Township: 10S	Range: 2W	Date: 5/14	Location: S-01			
Project/Site: Castex			Investigator(s): Matt G						
Latitude: 30.182032		Longitude: -92.613875		Datum: NAD83		Other Info:			
HERBACEOUS SPECIES- [plot size = 5 feet radius]				ROOT ZONE INTERPRETATION					
Dwarf Palmetto				Depth BLS (Inches)	Root Mass Abundance	Remarks			
				0-2	Abundant	Effective Root Zone			
				2-8	Many				
				8-12	Common				
				12-16	Sparse				
				16-21	Very Sparse-none				
SOIL PROFILE PROPERTIES									
Soil Type: Monote									
Depth BLS	Matrix		Redox Features			Texture	Horizon	Remarks	N-Value
(inches)	Color (moist)	%	Color (moist)	%	Type Loc				
0-1	10YR 3/2	100				mk	A1		85
1-5	10YR 5/2	100				sil	A2		73
5-21	10YR 5/3	90	10YR 5/8	10		sil	B+		70
Additional Colors:									
Restrictive Layer(if observed):		Type:		Depth (inches):					
Remarks: Trench: 22" x 18" x 21" 1" water accumulated in trench									



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 5/15/25

Page 1 of 1

- 0800 - Left HET (Matt, Nando L., Andy) in truck #27 to conduct
Root Zone Study Investigation
- 0850 - Arrived on site / signed in
- ICONV (Thomas) on site
 - Loaded all equipment into Nando's pioneer
- 0905 - Arrived at Tree T-08 (Found / cleaned yesterday)
- 1050 - Arrived at Tree T-09 (Found yesterday)
- 1230 - Completed all activities
- Signed out / left site

* All ~~site~~ Root Zone data collected on HET Data
Forms

Veg

- Tree T-08 Area
 - Overstory: Pines
 - Ground: Grass/woods → same as former fallow fields
- Tree T-09 Area
 - Overstory: Water Oak, Sweet Gum, Occasional Hackberry & Tallow (edges)
 - Understory: Water Oak, Yupon, Tallow
 - Groundcover: Briar, Poison Ivy, Occasional palmetto.

Matt



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 5/29/25

Page 1 of 1

0700 - Left HET (Matt G. / Brent P.) in #34
to conduct a site visit

On-Site
Matt G. > HET
Brent P.

0740 - Arrived on site / Signed in

- Reviewed ICON's NA-4, NA-9, CD-2, NA-5, & CD-03 locations

- Area contained dense grass/weed vegetation w/ trees

- Area was low & holding water during the visit

ERM
Karen
Anna
Conrad

- Reviewed ICON's CD-1 location

- Area contained dense grass/weed vegetation on levee w/ the field area, recently plowed (evidence of vegetation)

- Reviewed the farmer's irrigation pump area & double levee

0825 - ERM on site

- Reviewed ICON's NA-1, CD-4, & NA-3 locations

- Area was recently plowed w/ evidence of healthy grass revegetation/
~~reproduction~~ (1/2 - 2-5" tall) reproduction

- Showed ERM the irrigation pump & ICON's NA-4, NA-9, CD-2, NA-5, & CD-03 areas

0915 - Left Site / Signed out

Matt



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

- DISPOSE OF IOW / KENT
- SITE INSPECTION / PROBS.

Client: USLOW & LEWIS

Project No.: 1009, 175

Project Name: CASTEX

Date: 7-22-25

Project Location: NEWMONT, UT

Page 1 of 1

- ARRIVE ON-SITE AROUND 830A. PERMIT & GULF (TRUCK NO. 36)
- MEET W/ IOW ON-SITE TO OBSERVE FIELD WORK.
- KENT ON-SITE TO PICKUP 15 DRUMS OF SOIL CUTTING (IOW) GENERATED DURING MTR'S RECENT INVESTIGATION.
- ASSISTED KENT IN LOADING DRUMS FOR DISPOSAL AT REPUBLIC / JEFF DAVIS LANDFILL IN WELCH, UT
- TOOK AERIAL PHOTOS OF PROPERTY.
- LEFT SITE @ 930.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-6

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1009-A75
LOCATION Morgan City, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 2.25" x 4' Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY RSL
REMARKS Field Coordinates: 30.18274, -92.61505 ±12'

DATE STARTED 4-12-22
DATE COMPLETED 4-13-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.01" Slotted Green (PVC 3/4") w/ Filter socks
SAND PACK TYPE 20/40
GROUT TYPE/QUANTITY Portland Cement Grout Slurry
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

REC.
2.6'
4.0'
4.0'
4.0'
4.0'
3.2'
3.0'
3.0'
3.0'
2.8'
3.0'
3.2'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
		1440	0-4'	X	2			0-0.5' - <u>Clayey Silt</u> , brown, low moisture, low density, crumbly	0.63
		1415			4			0.5-2.6' - <u>Clay</u> , mod to minor silt decreasing w/ depth, brown (0.5-1.4) to reddish/light brown (1.4-2.6), low moisture, mod density	1.31
		1420	6-9'	X	6			0-4.0' - <u>Clay</u> , minor silt, yellow brown (0-2.2') and light brown (2.2-4.0') w/ Fe and Mn staining throughout, low moisture, mod density	1.65
		1425			8			Ca nodules (secretions) (3.2-3.3') + (3.7-4.0')	2.12
		1430	6-12'	X	10			0-4.0' - <u>Clay</u> , reddish brown (0-1.5') and gray/reddish brown mottled (1.5-4.0'), low moisture, mod to high density	1.65
		1435			12			Ca secretions/nodules (0.9-1.6') + (2.5-2.7')	2.43
		1440			14			0-4.0' - <u>Clay</u> , gray w/ reddish brown mottling, low moisture, mod to high density, Ca nodules/secretions throughout	1.85
		1450			16			0-0.2' SAA 0.2-1.6' Silt, light brown, saturated, low density 1.2-1.9' - <u>Clay</u> , SAA, 1.9-3.1' - <u>Silt</u> , as above - clay lenses @ (2.4-2.6) + (2.7-2.9')	1.13 1.01
		1455			18			0-1.3' - <u>Clay</u> , reddish brown and gray, low moisture, high density silt lens @ (0.4-0.6') → gray, mod moisture, to sat. low density	2.32
					20			1.3-3.0' - Alt. silt & clay lenses Both as above.	1.58
		1500			22			0-2.9' - <u>Clay</u> , gray w/ minor red/brown mottling, low moisture, high density silt lenses @ (2.3-2.5') Ca nodules @ 0.7', (1.5-1.7') + (2.5-2.5')	2.51
					24			2.9-3.7' - <u>Silt</u> , minor to mod clay, gray to light brown, damp, low density Ca nodules @ top	2.99
		1505			26			0-2.8' - <u>Silt</u> , minor VFG sand & clay, grayish brown, low density, high moisture to saturated green clay @ (0.5' + 1.9')	0.86 0.84
		1510			28			0-3.8' - <u>Silt</u> , light brown to gray, minor VFG sand, minor clay, high moisture to saturated, low density, green clay & Ca nodules @ (3.4-3.6')	1.18 0.94
		1515			30			0-2.3' - <u>Silt</u> - as above - Ca nodules/shells throughout.	0.91
					32			1.3-2.2' - <u>Silty Clay</u> , banded greenish gray low density, low moisture	2.28
					34			2.2-3.2' - <u>Clay</u> , brown (2.2-2.5') + greenish gray (2.5-3.2') low moisture, mod to high density Ca nodules (3.3-3.5')	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
31 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-6 continued

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1004.478
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 2.25" x 4' Dual Tube
GROUND ELEVATION 7
TOP OF CASING 1
LOGGED BY RSL
REMARKS

DATE STARTED 4-12-22
DATE COMPLETED 4-13-22
CASING TYPE/DIAMETER
SCREEN TYPE/SLOT
SAND PACK TYPE
GROUT TYPE/QUANTITY
DEPTH TO WATER
GROUNDWATER ELEVATION

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	F.C.
				28			0-0.4' clay, greenish gray, low moisture, high density	1.05
				28			0.4-3.2' Silt, minor to med. vertical increasing of depth, minor clay, grayish brown, saturated, lower density	0.88
				28			0-2.9' SAA - VF6 sand increasing of depth	0.83
				28			2.9-3.8' clay, mod. silt, brown & gray, low density mod. moisture	1.07
				28			3.3-3.8' Silt gray, mod. moisture, low density	
				12				
				14				
				16				
				18				
				20				
				22				
				24				
				26				
				28				
				30				
				32				
				34				
				36				
				38				

SEE
NEXT
Page



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CA-6

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1009-A75
LOCATION Mormontan, LA
DRILLING METHOD Geoprobe 7822-DT
SAMPLING METHOD 2.62" x 4" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RGL
REMARKS Field Coordinates:

DATE STARTED 4-12-22
DATE COMPLETED 4-13-22
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
				28			20' pushes 16'	
				30			SEE Previous Page	
				32			0-0.4'- Clay, minor silt, light brown/gray, mod. moisture, low density 0.4-2.6'- Silt, mod. VFG sand, brown, saturated, low density	0.62
				34			0-3.9'- Silt, mod. high VFG to FG (3-3.9') sand and, grayish brown, saturated, low density	0.61
				36			0-3.6'- Silt, mod. high VFG sand, brown, saturated, low density	0.59
				38			0-3.9'- Same as above.	0.36
				40			0-3.8'- Same as above	0.45
				42			0-3.8'- Same as above - High VFG sand (3.0-3.8')	0.49
				44			0-2.2'- Silt, mod VFG, brown, saturated low density, 2.2-3.7'- Clay, mod silt (2.2-2.6') & gray, low moisture, low density (2.2-2.6') + mod to high density (2.6-3.7')	0.37
				46			0-0.9'- all. 8-15 to 2" clay (silt, gray & mod moisture, low density 0.9-4.0'- Silt, mod clay, gray, high moisture, low density	0.51
				48				0.52



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-6

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1000.A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 BT
SAMPLING METHOD 2.25" x 4" Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY BJS
REMARKS _____

DATE STARTED 4-12-22
DATE COMPLETED 4-13-22
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
					48			20' pushes to T.D.	
0		850			50			0-0.5' - <u>Silt</u> , high clay, brown, mod moisture, low density 0.5-1.6' - <u>clay</u> , med silt, brown/gray, low moisture, stiff , low density 1.6-3.2' - <u>Silt</u> , med clay, brown clay , low moisture, low density 3.2-3.7' - <u>clay</u> , brown, low moisture, mod. density	0.96 0.95
0		855			52			0-3.8' - <u>clay</u> , minor silt, brownish gray, low moisture, low density stiff clay lens (2.7-2.9'), (3.2-3.3'), (3.5-3.6') clay 5.14'	1.61 0.79
0		955	52-54'		54			0-2.2' - <u>clay</u> - as above 2.2-3.4' - <u>clay</u> , high silt, gray, low to mod. moisture, low density	0.85 0.59
0		1000			56			0-2.9' - <u>clay</u> , mod silt, gray, low moisture, low to mod. density	0.76 0.89
		1045			58			0-3.7' - <u>Silt</u> , minor clay decreasing w/ depth, minor VFG sand (3-3.7') saturated, low density, gray	0.47 0.51
(56-100')		1020			60			0-3.8' - <u>Silt</u> , minor VFG sand, gray, saturated, low density minor to mod clay	0.55
		1025			62			0-3.8' - <u>Silt</u> , minor to mod clay, gray, ^{high} mod moisture, low density	0.54
		1030			64			0-2.5' - <u>Silt</u> - SAA - saturated 3.3-4.0' - <u>Silt</u> , gray, mod clay, low moisture, low density	0.53
		1045			66			0-2.0' - <u>Silt</u> , gray, saturated, low density 2.0-4.0' - <u>Silt</u> , high clay ^{clay} , gray w/ reddish brown mottling, low to mod. moisture, low density	0.72
		1050			68			0-1.8' - <u>Silt</u> , mod clay, gray & light brown, high moisture, low density 1.8-4.0' - <u>clay</u> , mod to minor silt decreasing w/ depth, low moisture, low density	0.64



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-6

PROJECT NAME Castex Development, LLC
PROJECT NUMBER W09.A75
LOCATION Mormont, LA
DRILLING METHOD Geoprobe 7822 DP
SAMPLING METHOD 2.25" x 4" Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY RSL
REMARKS _____

DATE STARTED 4-12-22
DATE COMPLETED 4-13-22
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

REC
3.5'
3.9'
4.0'
3.9'
3.1'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
		1115			68			0-3.5'- Clay, gray, low moisture, low density wood @ 3.3'	1.15
					70			0-3.9'- Clay, gray to dark gray, low density, mod. density increasing w/ depth, wood (0-0.4')	1.66
		1120			72			0-4.0'- Clay, dark gray, low moisture, mod to high density, minor silt (3.4-4.0')	1.50
		1125			74			0-0.6'- Clay, mod to high silt, gray, low moisture, low density	1.36
		1150			76			0.6-3.9'- Clay, gray dark gray, low moisture, mod. density	
					76			0-2.1'- Sand, VP6 to F6, minor clay/silt @ (1.3-1.6'), gray, low moisture/dry, low density	0.40
		1155			78			2.1-3.1'- Clay, gray, low moisture, low density	
					78				
								TID = 78'	
								CD-6A (30-40') Native @ 28' - (Bottom of 3 1/4" barrels) Bentonite Pellets @ 25'	
								CD-6B (56-66') Native @ 56' Sand @ 55' Bentonite Pellets @ 52'	
								CD-6C (75-80') Native @ 75' Sand @ 74' Bentonite Pellets @ 71'	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development, LLC

Project Location: Merrimack, LA

Project No.: 1009.475

Date: 4-12-22

Page 1 of 2

- 900 - RL left HET office in Truck 28
- Stopped to get lunch/gas in Estherwood, LA
- 1000 - Arrived onsite @ Castex Development, LLC property
- Everyone meet near SN 76164 well location.
~~1030~~ - moved to ICON CD-6 boring location near SNs 82022/139607 wells
- ICON attempted to EC probe ~~CD-6~~ on Friday but had rig problems @ ~20' BLS;
- 1100 - ICON unloaded rig equipment
- Set up on CD-6 location; Drilling w/ Geoprobe 7822 DT track-mounted rig.
- Problems rigging up / calibrating EC probe.
- 1225 - ICON started pushing EC Probe; Field Coordinates: 30.18274, -92.61505 ±12'
- 1250 - Completed EC probe.
- Highest reading of 223 m/s/a @ 28' BLS.
- Total Depth of 100' BLS
- See photo of graph for details; Icon will send data file also.
- 1305 - Started pulling EC probe piping; pulled all pipe
- ICON went back into hole w/ 3/4" PVC tremmie pipe; pushed tremmie pipe down to approx. 90-95' BLS
- ICON stated that a minor amount of gas vented from the hole whenever they pulled EC probe and again when they went back into the hole w/ tremmie pipe.
- DOTO / LONR representative onsite did not indicate whether he agreed or disagreed w/ ICON's statement that the hole was vented gas.
- 1350 - ICON completed grouting ~~CD-6~~ EC probe location w/ approx. 16-20 gallons of portland/bentonite slurry; grouted by gravity feed method through 3/4" PVC Tremmie pipe from bottom until grout to surface.
- 1400 - ICON moving rig over a few feet to begin installing CD-6 Soil Boring
- Field Coordinates: 30.18274, -92.61505 ±12'
- Bad weather is in the area; ICON pushing down 4-8' at a time, processing soil cores; then pushing another

On-Site
Ryan L. - HET
Kurt Behringer - ERM
Katie Cummins
Jay
Dylan
Eric
DOTO / LONR



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009-A75

Project Name: Castex Development, LLC

Date: 4-12-22

Project Location: Mormontown, LA

Page 2 of 2

1530 - Completed logging / sampling CD-6 location
0-32' BLS

- ~~POW~~ 2.0' pusher from 16-32' BLS.
- Left 2.25" Dual Tube barrels in the hole; will leave them overnight to continue in the morning.
- ERM collecting split samples for all soil samples

Sample Intervals

- | | | | | | |
|------------|---|------|---|-----------------------|---|
| - (0-4') | @ | 1410 | - | ERM No Split | } Salts / metals only,
no HEM O+G, or H.C. |
| - (6-8') | @ | 1420 | - | } ERM collected split | |
| - (10-12') | @ | 1430 | - | | |
| - (28-30') | @ | 1520 | - | | |

1600 - Completed work for the day; left site.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Listow + Lewis

Project Name: Castex Development, LLC

Project Location: Mormontau, LA

Project No.: 1009.175

Date: 4-13-22

Page 1 of 2

645-	RL Left Rayne, LA in Truck 28	<u>On-site</u> Ryan L - HET Kurt Behringer - ERM Katie Cummins Jay Dylan - ICON
720-	Arrived onsite @ Castex Development Property	
	- ICON crew + Katie Cummins + Kurt Behringer w/ ERM onsite.	
735-	Warm up rig; prep equipment	
745-	Start drilling - continuing CD-6 location from 32' BLS where ICON stopped yesterday	
	- log/sample CD-6	
	- Drilling w/ Geoprobe 7822DT track mounted rig utilizing 2.25" x 4' Dual Tube sampling barrels.	
9:15-	Completed drilling CD-6; Continue sampling/logging cores	
1050-	Completed logging	
1050-	Logged to 68' BLS; ICON continuing to push deeper	
1150-	Completed logging → Total Depth for <u>CD-6</u> - <u>78' BLS</u>	
	- Sample Intervals:	
	1) 52-54 @ 955 > ERM collecting split samples	- Salts/Metals only -
	2) 76-78' @ 1155	No O&G or H.C.
	- Just See Borings log for more details	
1200-	Break for lunch	
1240-	Back from lunch	
	- ICON remaining inner rods from 2.25" outer barrels to grout 78' CD-6 borehole	
	- Ran 3/4" PVC tremie pipe to TD within 2.25" outer barrels	
	- ICON pulled up approx. 2 to 4' and the borehole started venting; odor was noticeable and venting was visible.	
	- ICON stopped pulling pipe & backed away from rig.	
1410-	ICON removed tremie pipe (3/4" PVC) from inside of 2.25" outer barrels; pulled 2.25" barrels.	
	- went back into hole w/ 2.25" or 2.50" solid stem auger; start drilled down to approx. 65' BLS w/ augers.	
1505-	ICON pulling augers back out of hole; - ICON stacking waste soil next to borehole/rig	
1540-	Completed pulling augers; ICON went back into hole w/ 2.25" barrels w/ oversized head to ream hole out before setting well; drilled to 74' BLS w/ oversized head.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009-175

Project Name: Castex Development, LLC

Date: 4-13-22

Project Location: Mosmenton, LA

Page 2 of 2

- ICON then went into hole w/ 3 1/4" barrels to 74' BLS followed by 2 1/4" barrels inside 3 1/4" down to 80' BLS
- ~~Then~~ ICON then ran 3/4" PVC 0.01" slotted screen w/ filter sock (5' screen) and 75' of 3/4" PVC riser down hole inside of 2 1/4" barrels.
- ICON then pulled all 2 1/4" barrels from hole
 - Ran 3/4" PVC bream pipe inside of 3 1/4" barrels to ~ 79' BLS using PVC a bream pipe to measure the height of native material / sand in the borehole.
 - ICON putting 1040 sand inside 3 1/4" barrels to fill atop of well screen; pulled up 3 1/4" barrels a few feet then began putting bentonite pellets down the borehole.
- Put Bentonite to 71' BLS; pulled 3 1/4" barrels up to 70' BLS
- CD-6 (75-80') Details
 - Screened Interval - (75-80') → 0.01" slotted screen w/ filter sock
 - Native Material @ 75' BLS
 - Sand @ 74' BLS
 - Bentonite Pellets @ 71' BLS
 - Left 3 1/4" barrels @ 70' for overnight
- ICON left cap off of well → well is visibly venting gas.
- ICON PID reading of gas in well / venting from well 22.9
- ICON leaving cap off of well overnight

1720- Completed work for the day; left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client : Lickous & Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: 1009.175

Date: 4-14-22

Page 1 of 2

6:50 - RL left Rayne, LA (Truck 28)

7:25 - Arrived onsite @ Castex Development Property

740 - ICON crew onsite; check well for signs of gas venting; well is still venting → see photos and video

7:50 - ICON begins grouting CD-6 (75-80'); ran 3/4" PVC tremie pipe to total tip of Benbrake
- grouted by gravity feed method through tremie pipe; occasionally pulling 3/4" barrels out while continuing to grout (12 buckets)

- grouted w/ approx. 48 gallons of portland/bentonite slurry until grout to surface; topped off again later

9:5 - ICON completed grouting CD-6 (75-80'); moved rig over slightly and began installing CD-6 (50-66') monitor well.

- Drilled down w/ solid stem augers to ~55' BLS; pulled augers stacked soil cuttings on the ground next to borehole/rig

- Went back into hole w/ 3/4" barrels w/ expendable tip - drilled down to 55' BLS

- Drilled through 3/4" outer barrels w/ 2 1/4" barrels to 66' BLS -

Set well → 10' of 0.01" slotted screen w/ filter sock (56-66') -
toped filter sock to PVC riser above screen w/ black electrical tape.
and remainder w/ 3/4" PVC riser to surface.

- Pulled 2 1/4" barrels out of hole; poured sand downhole till bottom
Native @ 56' of sand to 55'

- Paced bentonite pellets downhole; pellets @ 52' BLS

- Pulled 3/4" barrels to 51' BLS

1130 - Completed setting well
CD-6 (50-66')

Screen → 56-66' - 0.01" slotted screen (3/4" PVC) w/ filter sock

Native Material - 56'

Sand - 55'

Bentonite Pellets - 52'

- Let pellets hydrate for approx. 2 hours; then grout well.

- Break for lunch.

Onsite

Ryan L - HET

Kurt Behringer - ERM

Katie Cummings

Dylan White } ICON

Jay Culpeper }



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: 1009.478

Date: 4-14-22

Page 2 of 2

1210- Back from lunch

- Wait for Bentonite pellets to hydrate

1305- ICON begins grouting CD-6 (56-66') well.

gan ICON ran 3/4" PVC tremie pipe inside of 3/4" barrels to top of bentonite; grouting by gravity feed by pouring portland / bentonite slurry through tremie pipe, occasionally pull up 3/4" barrels while grouting; grouted w/ approx. 32 gallons of grout until grout to surface.

1350- ICON completed grouting CD-6 (56-66'); completed work for the day.

1410- ERM + MET left site.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009 A75

Project Name: Castex

Date: 4-18-22

Project Location: Jeff Davis Parish, La

Page 1 of

800	left office	Don. HET Truck #32
850	arrived gate met w/ Fran Jay & Dylan, Katie mobile back to location of borehole 7822DT ERM - Kurt B. setup to install well @ CD-6 30.18270 92.61502 ± 5' pushing oversized shoe on 2 1/4" rods to 28' - pulled 3 1/4" rods w/ point to 28' LBS w/ for surface casing pulled 2 1/4" x 4' rods to 40' FLBS w/ Point placed 2- 3/4" x 5' screens attached to 2- 3/4" x 5' riser (0.006" slot) placed sock (Altha) over screen and attached to riser w/ electrical tape pulled all 2 1/4" rods Natic @ 28' FLBS - added 1/4" casing below to pull 46 25' FLBS 1100 left 3 1/4" rods @ 23' FLBS checked 75-80' well @ CD-6 LEL - 99, - H ₂ S - 2.4 ppm VOC over 70 ppm setup to graft 30-40' well @ CD-6 1310 began grafting well w/ tremor @ 28' FLBS poured bucket graft (water poured w/ bacteria) pulled 3 barrels poured bucket graft + pulled all remaining rods tapped off @ surface used ~ 12 gal/line graft mashed to next area 1355 1415 setup on CD-7 30.18717 92.61245 ± 5' p. 24 setup to do conductivity boring tested Probe - all sensors functioning properly began pushing probe	serial # Natic well 162279



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: William Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 4-18-22

Project Location: Jeff Davis Parish, LA

Page 2 of

<u>Depth</u>	<u>Range</u>	<u>High (ft)</u>
0-6	0-171	4'
6-10	170-200	7
10-14	60-240	13
14-18	170-300	16
18-22	12- - Flat line @ 0 - 1835	
22-26	pulled rods	
26-30	wire pulled apart - removing & replacing	
30-34	wire & probe	
34-38		
38-42		
42-46	Tested & passed	
46-50		
50-54		
54-58		
58-62		
62-66		
66-70		
70-74		
74-78		
78-82		
82-86		
86-90		
90-94		
94-98		
grated Borehole - 18 20ft deep		
mound over ~ 1 foot to install EC Probe		
1550 begin pushing conductivity Probe from land surface		



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Criskey & Co.

Project No.: 1009. A75

Project Name: Castex

Date: 4-18-23

Project Location: Tell Davis Park, LA

Page 3 of

<u>Depth</u>	<u>Range</u>	<u>High (ft)</u>
0-6	0-180	5'
6-10	130-280	9'
10-14	70-220	13'
14-18	150-250	17'
18-22	90-150	18'
22-26	50-180	28'
26-30	60-150	27'
30-34	35-130	30'
34-38	30-124	34'
38-42	35-75	39'
42-46	25-50	
46-50	25-80	48'
50-54	60-115	50'
54-58	35-90	55'
58-62	40-60	60'
62-66	30-50	
66-70	20-85	68'
70-74	40-133	73'
74-78	40-135	75'
78-82	35-60	
82-86	25-120	84'
86-90	20-115	88'
90-94	10-90	92'
94-98	93.10' end ≈ 94'	
1610	ended fast	
	pulled conductivity string	
	tried to get tremie down hole - stopped @ 40'	
1630	Angered down hole w/ 2 1/2" Augers to a depth of 60 ft,	
	all cutting left outside hole	
	pulled Auger - pushed 2 1/2" x 4' rod w/ point to 92 ft.	
1800	left site	
1845	arrived office	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-7

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION J. H. Davis Parish, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 2 1/4" x 4' dual / dual
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY DJW
REMARKS 30.18717 92.61245 ± 9'

DATE STARTED 4-19-22
DATE COMPLETED 4-20-22
CASING TYPE/DIAMETER PVC 3/4"
SCREEN TYPE/SLOT PVC 0.006"
SAND PACK TYPE 20/40 / Native
GROUT TYPE/QUANTITY Portland Cement
DEPTH TO WATER -
GROUNDWATER ELEVATION -
Total Depth 60 ft

RECOVERY	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	CONDUCTIVITY ms/cm	PICTURE
0			0940			2			Clay, brown to lt. brown, low sat, low to mod dts,	1.04	5
2.5'	0		0945	2.44	X	4			Fe, mn	2.36	6
0			0950	4.6	X	6			Clay, lt. brown, gray, low sat, mod dts, mn	2.41	7
3.9'	0		0955			8			minor silt,	1.63	8
0			1000	8.10	X	10	0-1.7		Clay as above	2.05	9
3.5'	0		1005			12	1.7-3.5		Silt, minor VP 6.5 d, brown, satd, low dts	1.71	10
0			1010			14	0-2.6		Silt as above, ca	3.22	11
3.4'	0		1015			16	2.6-3.9		Clay, brown & gray, low sat, mod to high dts, mn, ca 2.6-2.8'	3.61	12
2.5'	0		1020			18			Clay, gray & brown, low sat, mod to high dts, mn	3.22	13
2.5'	0		1025			20			Ca pl. l., minor silt content	1.11	14
2.5'	0		1030			22			Clay gray & brown, low sat, low to mod dts, mn, Fe	2.30	15
2.8'	0		1035			24	0-1.6		Clay as above, silt lenses throughout, shell frags	1.09	16
2.6'	0		1040			26	1.6-2.8		Clay, gray, as above	1.26	17
3.1'	0		1045	26.28	X	28	1.1-2.6		Silt, brown, satd, low dts, shell frags 1.6-2.3 mod clay content	1.79	18
2.8'	0		1050			30	0-1.1		Silt as above, mod mott	1.67	19
3.0'	0		1055			32	1.1-2.6		Clay gray & brown, low sat, low to mod dts, Fe, (clay) silt in 2-2.2'	0.73	20
9.1'	0		1100			34	0-2.1		Clay, gray & brown, low sat, low to mod dts, Fe, Ca, silt in 2.9-3.0'	0.76	21
2.0'	0		1105			36	2.1-3.1		Clay, blue gray & brown, low sat, low to mod dts	0.78	22
2.2'	0		1130	36.38	X	38			Silt, brown, satd, low dts	0.48	23
3.3'	0		1135						Silt as above	0.49	24



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

CD-2

PROJECT NAME Castex
PROJECT NUMBER 1009-A25
LOCATION Jeff Davis Parish La
DRILLING METHOD Geopole 7822D
SAMPLING METHOD 2 1/4" x 4' dual tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY D SW
REMARKS 30.187-12 92.61245 ± 9'

DATE STARTED 4-19-22
DATE COMPLETED 4-20-22
CASING TYPE/DIAMETER PVC 3/4"
SCREEN TYPE/SLOT PVC w/ filter sock / 0.006"
SAND PACK TYPE 20/40 + Nphico
GROUT TYPE/QUANTITY Portland Cement Grout
DEPTH TO WATER -
GROUNDWATER ELEVATION -
Total Depth: 60 ft.

PID (ppm)	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION		
3.5'	0	1140		42			Silt as above	0.51	25
3.4'	0	1145		44			as above	0.48	26
3.6'	0	1150		46			as above	0.40	27
3.6	0	1155		48			as above	0.45	28
4.0	0	1200		50	0.1		silt as above	1.14	29
4.0	0	1205		52	1.4		Clay, gray, low mkt, low to med dkt, silt in 2.35-2.45'	1.17	31
4.0	0	1210		54			Clay, gray, low mkt, low to med dkt	0.94	33
3.7	0	1215		56			Clay as above wood	1.08	35
4.0	0	1220		58			Clay as above organics	0.94	37
4.0	0	1225	58-10X	60			silt in 2.4-2.5', 3.1-3.4' 3.6-3.7'	0.64	39
				62			Clay as above organics		40
				64			minor silt content		
				66					
				68					
				70					
				72					
				74					
				76					
				78					
				80					

TD 60 ft



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009. A75

Project Name: Castex

Date: 4-19-22

Project Location: Jeff Davis Parish, La

Page 1 of 1

630	left	Don-H&T	Truck #32
715	arrived onsite		
	met w/ Team - Jay, Dylan, Katie		
	ERM - Kurt B.		
	Team set up to grout barrels		
	traverse @ 88'04"		
	poured grout down traverse (2 gullies)		
	pulled 4 barrels - poured (4 gullies)		
	pulled 3 barrels - poured 6 barrels		
	pulled 5 barrels - "		
	pulled 4 barrels - " - "		
	pulled 6 barrels - " - "		
	pulled remaining barrels & topped off @ surface ~ 28 gullies		
	threw pile of soil generated into woods		
	moved over to install boring (3 ft south)		
0930	begin pushing cores for soil sampling & logging		
	pushed 2 1/4" x 4' dual tubes w/ Geopipe 782207		
	piled core for land surface to 60 ft NW		
	logged & sampled all cores		
	Team set up to grout barrels		
	placed traverse down 2 1/4" rods		
	pulled 2 1/4" rods - placed funnel at traverse & filled all return @ surface		
	used ~ 20 gullies grout - moved over to set well (south) (CD-7C)		
	used 2 1/2" auger to 30 ft BLS		
	throwing cuttings in woods west of boring		
1445	begin pushing 3 1/4" x 4' w/ expendable point - push to 40 ft BLS		
	ran 2 1/4" rods w/ expendable point inside the 3 1/4" barrels - pushing out expendable		
	point on 3 1/4" rods & continuing to 50 ft BLS w/ 2 1/4" barrels		
	placed 2 - 3/4" x 5' screens (0.006" slot) at the hole 9 - 3/4" x 5' risers		
	a filter sock was placed over the screen and attached to the riser of electrical tape		
	barrel ~ 2 gullies water - removed all 2 1/4" rods		
	Native @ 40 ft, 20/40 sand to 39'; 1/4" coarsest particles (sandstone) to 36 ft BLS		
	Casing left @ 34.5 ft - lost hydro rate @ 1530		



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Lisbon + Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 4-19-22

Project Location: Jiff Davis Parish, La

Page 2 of

moved south ≈ 3 ft to set next well (CD-7B)

1535 began pushing the 2 1/4" rods w/ oversized point to 26 ft BLS
pulled 2 1/4" rods - ran the 3 1/4" barrels down to 26 ft BLS w/ expendable point
lower the 2 1/4" rods w/ expendable point to 26 ft inside 3 1/4" Barrels
pushed 2 1/4" rods from 26 ft to 32 ft BLS - placed 1-3/4" X 5' screen (0.0065 ft) w/ filter sock
pulled 2 1/4" rods attached to 6-3/4" X 5' risers
Native to 27 ft BLS, 20/40 sand to 26 ft BLS 1/4" coated bentonite pellets to 23 ft BLS
left 3 1/4" casing @ 22 ft BLS - ~~not~~ let hydrate @ 1625

moved south ≈ 3 ft to set (CD-7A)

1625 began pushing 2 1/4" rods w/ expendable point to 15 ft BLS
added 1-3/4" X 5' screen w/ filter sock (0.0065 ft) attached to 3-3/4" X 5' riser
filter sock adhered w/ electrical tape
pulled all 2 1/4" rods
hole open to 15 ft BLS - poured 20/40 sand to 9 ft BLS -
added 1/4" coated bentonite pellets to 6 ft BLS - poured a bottle of water
let hydrate @ 1650
cleaned all pipe - picked up arm

1700 left site
1745 arrived @ office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Lishon + Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 4-20-22

Project Location: Tell Davis Parish, La

Page 1 of

630 1.11. Don-HET #32

715 arrived on-site

met w/ Tim; Jay, Dylon, Katie
ERM - Kurt B.

Tim setup to grant wells CD-7A, B, & C + pull 3 1/4" casings on B & C
Tim setup on CD-7B - tremie @ 20' BS

Poured a bucket of grout down tremie - pulled 4 - 3 1/4" barrels

poured a bucket of grout - - - - - pulled remaining 2 barrels

+ topped off @ surface - used ~12 gallons of grout

CD-7C

tremie @ 35' - poured a bucket of grout down tremie - pulled 3 barrels

poured a bucket of grout down tremie - pulled 3 barrels

poured a bucket of grout down tremie - pulled 3 barrels remaining

poured a bucket of grout + topped off @ surface - used ~16 gallons of grout

CD-7A used ~2 gal. of grout

Picked up area - moved to next location

1000

Setup on CD-8

30,181/4 92.62328 ±5'

tested HPT Equipment - passed

strung pipe to conduct HPT boring

refused - passed

HPT 8.5b.

Depth	EC Reading m/s/m	Depth	Reading	Depth	Reading	Depth	Reading
0.5	115	26	33	50	50	74	52
4	150	28	36	52	53	76	42
6	145	30	43	54	64	78	39
8	122	32	47	56	62	80	41
10	120	34	134	58	69	82	21
12	118	36	147	60	67	84	22
14	52	38	44	62	97	86	24
16	90	40	69	64	50	88	21
18	146	42	44	66	52	90	20
20	79	44	42	68	73	92	23
22	31	46	35	70	75	94	
24	26	48	76	72	50	96	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 4-20-02

Project Location: Jeff Davis Parish, La

Page 2 of

1350	finished HPT Boring + began pulling string of pipe max 17 @ 14.4' BU (EC Reading)
1415	began augering hole (HPT Boring) to 1st BU bore out hole to run 2 1/4" barrels to depth All cuttings produced during Augering thrown around to disperse ran auger down to 60 ft BU pulled augers - placed point on 2 1/4" rods + pushed down to 91 ft placed tremie @ 90 ft BU - poured 2 Buckets - tremie broke - lost 65 ft of Tremie - only 25 ft left pulled barrels - filling as needed - poured 1 bucket, 1 bucket, 1 bucket, 1 bucket 1 bucket, 1 bucket, - ~ 30 gal/hr grout deconnected barrels as being removed
1700	lightside
1745	arrived office



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

CD-8

PROJECT NAME

Castex

PROJECT NUMBER

1009.A75

LOCATION

Jeff Davis Parish La

DRILLING METHOD

Geopole 7822DT

SAMPLING METHOD

2 1/4" X 4' dual tube

GROUND ELEVATION

TOP OF CASING

LOGGED BY

DSW

REMARKS

30.18114 92.62328 ±5'

DATE STARTED

4-21-22

DATE COMPLETED

4-22-22

CASING TYPE/DIAMETER

PVC 3/4"

SCREEN TYPE/SLOT

PVC 0.006" w/ filter sock

SAND PACK TYPE

20/40 Native

GROUT TYPE/QUANTITY

Portland Cement Grout

DEPTH TO WATER

GROUNDWATER ELEVATION

Total Depth: 64 ft

RECOVERY	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	CONDUCTIVITY ms/cm	PICTURE
	0		805			2	0-1		Silt clay, d brown to brown, low mt, low dets, ca @ 0.8-1.0'	0.83	-
2.7'	0		810	2-4	X	4	1-2.7		Clay, minor silt, y. l. brown + gray, low mt, low to med dets, mn	1.53	-
	0		815	4-6	X	6			Clay, gray + brown, low moisture, med dets	2.18	-
4.0'	0		820			8			fr, mn, ca	1.55	-
	0		825	8-10	X	10			Clay, as above	1.82	-
4.0'	0		830			12				1.40	-
	0		835			14	0-2.2		Clay, greenish gray, low mt, low to med dets, mn, fr, ca	1.56	-
4.0'	0		840			16	2.2-3.2		Clay, silt brown, low to med mt, low dets	2.02	-
	0		845			18	3.2-4.0		Clay, med silt, brown, low mt, low to med dets	0.92	-
3.0'	0		850			20	0-0.7		as above		
	0		855			22	0.7-2.1		Silt, minor clay, brown, silt dets, low dets		
2.8'	0		860			24	2.1-3.0		Clay, brown to gray, low mt, med dets, ca		
	0		865			26			Clay, gray brown, low mt, low to med dets, ca, fr, silt + mn @ 2.4-2.55'	2.17	-
3.2'	0		870			28	0-0.3		as above		
	0		875			30	0.3-2.2		Silt, brown, silt dets, low dets, clay/mn @ 2.0-2.2'	0.90	-
3.6'	0		880			32			Silt, brown, silt dets, low dets	0.44	-
	0		885			34			Silt as above	0.37	-
3.7'	0		890			36			Silt as above	0.50	-
3.9'	0		895			38			Silt as above	0.56	-
	0		900			40			Silt as above clay/mn @ 3.5-3.6'	0.66	-
3.4'	0		905			42	0-1.5		Silt as above		
3.8'	0		910			44	1.5-3.8		Clay, brown, low mt, low to med dets, minor silt 1.5-2.0'	1.66	-
3.9'	0		915			46			Clay, brown, low mt, low to med dets, organic	1.80	-
2.9'	0		920			48	0-1.9		Clay as above		
	0		925			50	1.9-2.9		Silt, minor to med clay, gray brown, low to med dets, low dets, clay/mn 2.1-2.4'	1.35	-
2.8'	0		930			52	0-2.3		Clay, silt, brown gray, low moisture, low dets, clay/mn 1.1-1.3', silt 1.3-1.5'	0.76	-
	0		935			54	2.3-2.6		Clay, gray + brown, low mt, low to med dets		



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-8

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jeff Davis Parish, La
DRILLING METHOD Geopla 782205
SAMPLING METHOD 2 1/2" x 4' dual tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY DT
REMARKS 30.18114 92.62228 ± 5'

DATE STARTED 4-21-22
DATE COMPLETED 4-22-22
CASING TYPE/DIAMETER PVS 3/4"
SCREEN TYPE/SLOT PVC 0.006" filter sock
SAND PACK TYPE 20/40 / No. 10
GROUT TYPE/QUANTITY Portland Cement Grout
DEPTH TO WATER -
GROUNDWATER ELEVATION -
Total Depth: 64 ft.

PID (ppm)	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
2.1'	0	1035		42	0-0.8 0.8-2.0 1.5-2.0 2.0-2.1		Clay, silt, brown, saturated, low density Clay, brown, low density, low moisture Clay, silt, brown, medium moisture, low density Silt, brown, low moisture, low density	1.04 -
2.4'	0	1030		44	0-0.6 0.6-1.9 1.9-2.4		Clay, silt, brown, low moisture, low density Silt, brown, low moisture, low density Silt, brown, low moisture, low density	1.14 -
2.7'	0	1055		46	0-0.5 0.5-1.7 1.7-2.7		Silt, brown, low moisture, low density Clay, gray, brown, low moisture, low density Silt, brown, low moisture, low density	0.89 -
2.4'	0	1040		48			Silt, brown, saturated, low density	0.34 -
3.0'	0	1095	4950	50	0-0.7 0.7-2.3 2.3-3.0		Silt as above Clay, gray, low moisture, low to medium density Silt, brown, saturated, low density	1.48 -
2.4'	0	1130		52			Silt, brown, saturated, low density	0.38 -
2.7'	0	1135		54			Silt as above	0.55 -
4.0'	0	1310		56	0-2.2 2.2-3.3 3.3-4.0		Silt as above Silt, clay, brown, medium moisture, low density Silt, brown, saturated, low density	0.67 -
4.0'	0	1315		58	0-3.6 3.6-4.0		Silt, brown, saturated Clay, silt, brown, medium moisture, low density	0.67 -
4.0'	0	1320		60			Silt, minor clay content, brown, medium moisture, saturated, low density	0.83 -
4.0'	0	1345		62			Silt, brown, saturated, low density	0.74 -
4.0'	0	1350	6264	64	0-0.8 0.8-4.0		Silt, brown, saturated, low density Clay, brown + gray, low moisture, low to medium density, silt in 2.8-3.0	1.25 -
				66				
				68				
				70				
				72				
				74				
				76				
				78				
				80				



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 4-21-22

Project Location: Jeff Davis Parish, LA

Page 1 of 1

630 1/12 Don-HET # 32
715 arrived on-site
met w/ Team - Tug, Dylan, Kati,
ERM - Jake Robinson
Team set up to install Soil boring @ CD-8
located 23' South of HPT Borehole
750 began pushing core by 2 1/4" x 4' dual tubes w/ Geopack 7822DT
pulled core from land surface to 64 ft BU - logged & sampled all cores
pulled all 2 1/4" barrels - used 2 1/8" Augers to ream hole to 50 ft BU
pulled Augers - throwing cuttings near borehole on ground
1505 began pushing 3 1/4" barrels - / expandible point to 52 ft BU
lowered 2 1/4" x 4' rods to 52 ft then continued to 62 ft BU (CD-8B)
added 2 - 3/4" x 5' screens (0.006" slot) attached to 11 - 3/4" x 5' risers
placed a filter sock over screen and adhered to riser w/ electrical tape
pulled 2 1/4" rods - Native @ 55 ft BU - added 20/40 sand to 50
1/4" control bentonite pellets to 47 - 3 1/4" rods left @ 45' BU
let hydrate over night - added 4 gallons water
moved ^{fast} ~~fast~~ to 3 ft twist drill CD-8A
placed oversized point on 2 1/4" rods - pushed to 20 ft BU - pulled rods
placed expandible point on 3 1/4" rods & pushed to 20 ft BU
pushed 2 1/4" x 4' rods to 30 ft BU
added 2 - 3/4" x 5' screens (0.006" slot) attached to 5 - 3/4" x 5' risers
added filter sock over screen & affixed to riser w/ electrical tape
pulled all 2 1/4" barrels - Native @ 20 ft BU
added 20/40 sand to 19 ft BU, add 1/4" control bentonite pellets to 16 ft BU
left 3 1/4" casing @ 15 ft BU - let hydrate over night

1700 left site
1745 arrived office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Linkou + Lewis

Project No.: 1009-A75

Project Name: Castex

Date: 4-22-22

Project Location: Jett Davis Parish, La

Page 1 of

630 left Don-HET #32

715 arrived on-site

met w/ Tim - Jay, Katie,
ERM - Jake R

Setup to grant monitor wells CD-8A + CD-8B

placed tremie in CD-8A

mixed grant in 5 gallon buckets

poured grant down tremie - pulled 3' up casing - filling as needed

used ~14 gallon grant

placed tremie down CD-8B

mixed grant - poured down tremie - pulled 3' up casing - filling as needed

used ~24 gallon grant

decontaminated all eq

moved to RD-5 area

1030 left site

1115 arrived office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liston + Lewis

Project Name: Castex Development

Project Location: Mormontau, LA

Project No.: 1009.475

Date: 4-25-22

Page 1 of 1

900 - RL left HET office in Truck 28

- Stopped for drinks, water, ice.

955 - Arrived onsite near CD-5 ICON location.

- ICON + ERM already onsite.

1015 - ICON set up to drill next location
Boring/ Monitor well @ ICON's CD-5
location

- drilling w/ Geoprobe 7822 DT

- ~~Auger~~ using 2 1/2" solid-stem augers to
auger down; augered to approx. 68' BLS.

1200 - Break for lunch.

1300 - ICON started pulling augers.

1330 - ICON completed pulling augers; stacking soil cuttings next to
hole on the ground - throwing the soil into the fields
surrounding boring location.

- ICON went back into hole w/ 2 1/4" barrels w/ discrete tip
down to 72' BLS; ~~the~~

1400 - Storms in the area; ~~the~~ ICON shut down w/ rain + lightning
in the vicinity; wait for weather to pass.

1500 - ICON called off remainder of day; weather is stormy
weather still in the vicinity;

- ICON left 2 1/4" barrels in hole down to 72' BLS; will
complete sampling and monitor well installation tomorrow.

- Left site

Onsite

Ryan L. - HET

Charles Trahan - ERM

Katie Cummins

Jay Culpepper

Mason Jule

ICON



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-5 continued

PROJECT NAME Castex Development
PROJECT NUMBER 1009. A75
LOCATION Mergentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 2 1/4" X 4" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30. 1838 3801, -92. 6217 1951

DATE STARTED 4-26-22
DATE COMPLETED 4-26-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.01" Slotted Screen w/ Filter sock
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland/Bentonite Slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

3.6' REC
3.6'
2.9'
3.8'
4.0'
2.9'
3.9'
3.1'
3.0'
3.1'
3.6'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
0		805	72-74		72			0-3.6' - clay, gray, mod mod. density, low moisture	4.17
0		825	74-76		74			0-2.5' clay - as above low to mod. density	
0		835	76-78		76			2.5-2.9' clay, minor to mod silt increasing w/ depth, gray, low moisture, low density	2.54
0		835	78-80		78			0-3.3' clay, mod to mod silt, gray, low moisture, low density	
0		845	80-82		80			2.3-2.8' clay, high silt, low gray, low moisture, low density	1.82
0		865	82-84		82			0-1.7' silt, mod clay, gray, saturated to high moisture, low density	
0		865	84-86		84			1.7'-4.0' clay, high silt content, gray, low moisture, low density	1.25
0		865	86-88		86			lenses of higher silt content throughout (alternating)	
0		865	88-90		88			0-0.4' clay, as above	
0		865	90-92		90			0.4-0.9' silt, mod clay, gray, saturated, low density	1.03
0		865	92-94		92			0.9-2.9' clay, mod to high silt, low moisture, low density	
0		865	94-96		94			0-3.9' clay, low to mod. silt, gray, low moisture, low density	1.23
0		865	96-98		96			0-3.1' clay, mod to high silt (0-0.5' & 2.0-3.1'), minor silt (0.5-2.0)	
0		865	98-100		98			gray, low moisture, low density.	1.08
0		865	100-102		100			0-3.0' clay, high silt (0.3-1.0') w/ high moisture, gray, low moisture, low to mod. density	1.16
0		865	102-104		102			0-1.2' clay, gray, low moisture, low to mod. density	
0		865	104-106		104			1.2-2.9' clay, silty lenses @ (1.2-1.6') (1.9-2.2'), gray, low moisture	1.08
0		865	106-108		106			low density	
0		865	108-110		108			2.9-3.1' silt, mod. sand, gray, high moisture, low density	
0		865	110-112		110			0-0.5' clay, gray, low moisture, low density	1.44
0		865	112-114		112			0.5'-3.6' silt, mod clay in lenses throughout mod to high moisture, low density, minor VFB sand @ TD	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Mormontau, LA

Project No.: 1009.475

Date: 4-26-22

Page 1 of 2

6:50 - RL left Bayou, LA (Truck 128)

7:30 - Arrived onsite @ Castex Development Property

7:45 - ICON onsite

- Set up on CD-5 location from yesterday afternoon; pulled 2 1/4" dual tube inner rods and discrete tip;

- went back into hole w/ sample liners to begin sampling; ~~2 1/4" dual tube outer barrels~~

@ ~~72' BLS~~ 72' BLS; 0-72' previously sampled by ICON w/ ERM collecting split samples, at an earlier date.

- ~~two (2) foot pushes~~

- two (2) foot pushes for all sampling.

10:45 - Completed sampling - TD = 96' BLS -> See log for details for 72 = 96' BLS -> sample split samples collected by ERM

- Completed logging/sampling

- ICON pulling 2 1/4" dual tube barrels and sampling tooling.

- Went back in same hole w/ 2 1/4" barrels w/ oversized head and drilled down to 72' BLS.

11:30 - Pulled out of hole

12:00 - ICON went back into same hole w/ 3 1/4" outer rods to 78' BLS

12:30 - Break for lunch.

13:30 - ICON running 2 1/4" rods downhole through 3 1/4" outer rods (casing) - using 3 1/4" rods to case off upper zones from lower zone before setting well; drilled through 3 1/4" casing to 95' BLS

13:55 - ICON ran 3 1/4" PVC screen and riser down hole through 2 1/4" barrels; (5') five foot screen from 90-95' BLS @ .01" slotter screen w/ filter sack; used black elastic tape to secure filter sack to screen/riser

- Started pulling 2 1/4" pipe; pulled all 2 1/4" pipe before placing sand or bentonite pellets;

- ~~ICON~~ ICON measured ~~for~~ for well details - Native material ~~rod~~ in to 78' BLS (base of 3 1/4" casing).
Fall

On-Site

Ryan L - MET
Charles Tahan - ERM
Katie Gammis
Jay Culpepper } ICON
Mason J



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Listow & Lewis

Project No.: 1009.475

Project Name: Castex Development

Date: 4-26-22

Project Location: Morristown, LA

Page 2 of 2

- ICON poured ~~2000~~ bentonite pellets in ~~the~~ while pulling up 3/4" casing as needed. = Poured bentonite to 75' BLS.
- pulled casing up to 71' BLS
- letting Bentonite pellets set.

CD-SC (90-95') well details

Screen - 90-95' BLS → 0.01" slotted screen w/ filter sock + 3/4" PVC riser

Native Materials - 78' BLS

Sand → No Sand

Bentonite Pellets - 75' BLS

Field Coordinates: 30.18383001, -92.62171951

14:45 - Completed pouring bentonite; ICON now waiting till approx. 1645 to graft CD-SC well.

1645 - ICON started grafting CD-SC; ran 3/4" PVC tremie pipe to top of bentonite and grafted by gravity feed method until bentonite nearly to surface; used approx. 54 gallons of Portland bentonite slurry to graft.

- ICON plans on topping off graft in the morning

1805 - Completed grafting; left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-9

PROJECT NAME Castex Development

DATE STARTED 4-27-22

PROJECT NUMBER 1009.475

DATE COMPLETED 4-28-22

LOCATION Morgan, LA

CASING TYPE/DIAMETER 3/4" PVC

DRILLING METHOD Geoprobe 7822 DT

SCREEN TYPE/SLOT 0.01" Slotted screen w/ filter sock

SAMPLING METHOD 4" 2.25" Dual Tube

SAND PACK TYPE -

GROUND ELEVATION -

GROUT TYPE/QUANTITY Portland/Bentonite Slurry

TOP OF CASING -

DEPTH TO WATER -

LOGGED BY RJL

GROUNDWATER ELEVATION -

REMARKS Field Coordinates: 30.18522887, -92.61781345

REC.

3.0'

4.0'

4.0'

2.9'

2.7'

2.4'

2.6'

3.1'

3.0'

3.0'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	* 2.0' pushes from 12' BL to TD *	LITHOLOGIC DESCRIPTION	E.C.
		1450			2				0-1.0'- Silt, brown, low moisture, low density, crumbly	0.23
		1455			4				1.0-3.0'- clay, low silt content (1.0-1.6'), brown, low moisture, low density, Fe staining throughout. to grayish brown	1.40
		1500			6				0-4.0'- clay, yellow-brown to gray w/ orange mottling, low moisture, med to high density increasing w/ depth, Mn staining / nodules throughout	1.25
		1505			8				0-4.0'- clay, yellow-brown to gray w/ reddish brown mottling, med silt content, low moisture, high density, Mn nodules / staining throughout	1.53
		1510			10				0-2.9'- clay, med silt (2.5-2.9'), light brownish gray, low moisture, high to med. density decreasing w/ depth. Fe / Mn staining throughout	1.62
		1515			12				0-2.9'- clay, minor to med. silt content, light brownish gray, low moisture, med to high density, minor Fe staining	1.66
		1520			14				0-0.9'- clay as above	
		1525			16				0.7-1.2'- clay, high silt, light reddish brown, low moisture, low density	0.75
		1530			18				1.2-2.4'- Silt, light reddish brown, low density, low moisture	
		1535			20				0-2.6'- Silt, reddish brown to brown, high moisture, low density clayey silt lens @ (1.5-1.8') to med.	0.66
		1540			22				0-3.1'- Silt, reddish brown to brown, high moisture (0.2-1') & low to med. moisture (2.1-3.1') low density, clay lens @ 2.7 shell hash (2.0-2.2')	0.37
		1545			24				0-1.3'- Silt, reddish brown, saturated, low density	
		1550			26				1.3'-3.0'- clay, minor silt (1.3-1.6'), brownish gray, low moisture, med density, vert. silt lens (2.5-2.8')	0.58
		1605			28				0-0.6'- clay, med silt, reddish brown to gray, low moisture, high density	
					30				0.6-3.0'- Silt, brown / grayish brown, saturated, low density clay lens @ (2.7-2.9')	0.49



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-9

PROJECT NAME Castex Development

PROJECT NUMBER 1009-A75

LOCATION @ Mercantour LA

DRILLING METHOD Geoprobe 7872 D1

SAMPLING METHOD 4" x 2.25" Dual Tube

GROUND ELEVATION -

TOP OF CASING -

LOGGED BY RSL

REMARKS Field Coordinates: 30.18522887, -92.61781545

DATE STARTED 4-27-22

DATE COMPLETED 4-28-22

CASING TYPE/DIAMETER 3/4" PVC

SCREEN TYPE/SLOT 0.2" Slotted screen w/ Filter sock

SAND PACK TYPE -

GROUT TYPE/QUANTITY Portland / Bentonite Slurry

DEPTH TO WATER -

GROUNDWATER ELEVATION -

REC.	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	* 2.0' pushes 12' - TD	LITHOLOGIC DESCRIPTION	E.C.
2.0'			1620			26				0-2.0' - <u>Silt</u> , brown, saturated, low density	0.52
3.6'			1625			28				0-3.6' - <u>Silt</u> , brown to gray brown, saturated, low density brownish gray	0.59
3.7'			1630			30				0-2.5' - <u>Silt</u> , as above 2.5-3.7' - <u>Clay</u> , gray, low moisture, low density.	0.56
2.7'			1635			32				0-2.0' - as above 2.0-2.7' - <u>Silt</u> , minor clay, gray/brownish gray, high moisture, low density	1.02
3.9'			1640			34				0-1.5' - <u>Silt</u> , as above, saturated 1.5-3.4' - <u>Silt</u> , minor clay, ^{gray} high moisture, low density (1.5-1.95) (2.3-3.0) ^{clay lens}	0.69
3.7'			1645			36				3.4-3.9' - <u>Clay</u> , gray, low moisture, low density 0-3.7' - <u>Silt</u> , gray/brownish gray, saturated, low density minor VFG sand	0.60
2.5'			1705			38				0-1.4' - <u>Clay</u> , gray, low moisture, low density 1.4-2.5' - <u>Silt</u> , minor mod clay, low moisture to damp, low density	1.09
3.8'			1710			40				0-2.0' - <u>Silt</u> , minor VFG sand, brown, saturated, low density 2.0-2.9' - <u>Silt</u> , minor clay, gray, mod moisture, low density	0.59
3.8'			1715			42				2.9-3.8' - <u>Silt</u> , high clay, gray, low moisture, low density ^{clay lens (3.3-3.5)} 0-3.8' - <u>Silt</u> , gray, saturated/high moisture (0-2.6') & low moisture (2.6-3.8') low density, high clay content (3.0-3.8')	0.68
3.4'						44				0-1.2' - <u>Clay</u> , mod to high silt, gray, low moisture, low density 1.2-3.1' - <u>Silt</u> , mod to high clay, gray, low moisture, low density 3.1-3.4' - <u>Clay</u> , gray, low moisture, low density minor silt	1.20



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-9

PROJECT NAME Castex Development
PROJECT NUMBER 1009-A73
LOCATION Morgan, LA
DRILLING METHOD Cable Tool
SAMPLING METHOD 4" x 1.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30-18522887, -92-61781345

DATE STARTED 4-27-22
DATE COMPLETED 4-28-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.01" Slotted Screen w/ Filter Sacks
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland/Bentonite Slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
				46			0-0.4'-Silt, gray, high moisture, low density	
2.4'		1725		48			0.4'-2.4'-Clay minor silt, gray (low moisture, med to high density, silt lens @ (1.7-2.0'))	0.84
3.9'		1730		50			0-3.2'-(1.5-2") alternating clay w/ med to high silt and silt w/ med clay, gray, low density, high moisture in silt, low in clay.	0.96
4.28'				52			3.2-3.9'-Silt, gray, saturated, low density	
4.0'		840		54			0-2.0'-Silt, med clay (1.4-2.0), gray, saturated (0-1.4') to med moisture (1.4-2.0') low density	0.96
				56			2.0'-4.0'-Clay, minor to med silt, gray, low moisture, low to med density	
3.9'		845		58			0-1.2'-Clay - as above	
4.0'		850		60			1.2-3.9'- silt high silt, low moisture, low density clay	0.67
				62			0-4.0'-Clay, gray, low moisture, low to med density	
4.0'		855		64			1.0" silt lens @ 1.8', 2.1', + 3.4'	1.16
				66			0-4.0'-Clay gray, low moisture, med to high density	
4.0'		855		68			silt lens/pocket @ (3.3-3.4')	1.21
3.8'		900		70			0-0.2'-Clay - as above	
				72			0.2-0.4'-wood	
				74			0.4-3.8'-Sand, UFG to FG, med silt, saturated, gray, low density	0.27
TD=60'								
CD=9B								
Screen Interval - 58-68'								
Stative = 48' BLS								
Sand = None								
Bentonite Pellets @ 44' BLS								
3/4" Casing = 42' BLS								
CD-9A								
Screen - (26-36')								
Active @ 24'								
Sand - None								
Bentonite - 21' BLS								
-No surface casing-								



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Merriman, LA

Project No.: 1009.475

Date: 4-27-22

Page 1 of 2

6:45 - RL left Bayne, LA (Truck 28)	
7:30 - Arrived onsite	
- Charles Trahan + Lance Cooper w/ ERM both onsite	
- Jay + Mason w/ ICON onsite	
7:50 - Katie w/ ICON onsite	
- ICON topped off CD-5C (90-95') well w/ a couple gallons of Portland/Cementite slurry	
8:10 - ICON tracking rig to next location.	
8:45 - ICON set up on location. CD-9	
Field Coordinates: 30.18522887, -92.61781345	
- ICON rigging up to run EC (conductivity) probe	
10:30 - ICON attempted to set up EC probe; had issues w/ wiring during set-up	
- Rigging down EC probe tooling and setting up to conduct H.P.T. in the same location.	
11:30 - Completed rigging up HPT	
Break for lunch	
12:30 - Back from lunch	
- ICON continuing to rig up HPT (Hydraulic Profiling Tool)	
12:45 - ICON started pushing HPT	
13:25 - Completed HPT installation; total depth of approx. 95' BLS	
- See photos for details; data obtained on USB drive.	
13:50 - ICON started pulling HPT pipe string.	
- pulled all HPT pipe; ICON then went back into the hole immediately w/ 3/4" tremie pipe; only got tremie pipe down to approx. 75' BLS - detected ; ICON will govt like that	
14:05 - ICON grouted hole w/ approx. gallons of Portland Cementite slurry by gravity feed method through 3/4" PVC tremie pipe until govt to surface.	
14:15 - ICON moved rig over slightly; began installing CD-9 soil boring. Geoprobe 7822 w/ 4'x2.25" Dual Tubing	
ERM collecting split samples.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.475

Project Name: Castex Development

Date: 4-27-22

Project Location: Mormontau, LA

Page 2 of 2

16:00- ICOM completed drilling of CD-9 to 50' RLS
- Still logging cores
16:40- Mason & Jay w/ ICOM left site
17:50- Completed logging/sampling CD-9 from 0-50' RLS; 2.0' pushes
from 16' to 50'
- ERM collecting split samples:
Sample Intervals: (2-4') (6-8') (10-12') (22-24') (48-50')
(ERM no split)
18:05- Completed work for the day
Left site.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Merrimack, LA

Project No.: 1009.475

Date: 4-28-22

Page 1 of 2

	On-site
645 - RL left Bayne, LA (Track 28)	Ryan L - HET
730 - Arrived onsite; Charles Trahan (ERM) + Mason (ICON) onsite	Charles Trahan - ERM
748 - Katie Cummins arrived onsite	Katie Cummins
800 - ICON resumed drilling CD-9 soil boring @ 50' BLS	Jay Calpepper } ICON
835 - ICON got to 60' BLS; when they tried to reenter had approx. 12' feet of material in hole - they called it "flowing sand"	Mason J.
- Log/sample 50-60' BLS for CD-9	
9:20 - Completed logging/sampling	
- Sample intervals: (56-58') (58-60') - ICON <u>not</u> running (48-50') sample from 4-27-22	
- ERM collecting split samples	
9:30 - ICON pulling 2 1/4" sampling barrels/boring	
9:50 - Completed pulling pipe; ICON using a 2 1/2" solid stem auger to auger down to 30' BLS	
- Rig's hydraulic fluid overheating; ICON stopping to allow time to cool off	
11:10 - Rig still overheated	
- Break for lunch	
12:00 - ICON started rig back up; pulling auger; stacking drilling/auger cuttings next to borehole.	
12:35 - Finished pulling auger; went back into same borehole w/ 3 1/4" barrels to set as outer casing;	
- 3 1/4" barrels down to 50' BLS	
13:00 - Started running 2 1/4" barrels down the hole inside of 3 1/4" casing.	
- Ran drilled down to 60' BLS	
13:10 - ICON set well - 10' slotted screen w/ 3/4" PVC riser; poured approx. 2 gallons of freshwater inside of 2 1/4" barrels.	
- began pulling 2 1/4" pipe.	
13:30 - 2 1/4" pipe pulled; pulled 3 1/4" casing up a 2 feet; measured depth of native material; began pouring bentonite pellets.	
Native material - 48' BLS	
Pellets - 44' BLS	
3 1/4" casing @ 42' BLS	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.475

Project Name: Castex Development

Date: 4-28-22

Project Location: Morristown, NJ

Page 2 of 2

1350 - Completed setting CD-9B(58-68') monitor well

1400 - Move over slightly to set CD-9A(26-36') monitor well

1415 - Icon ran 10' slotted screen w/ ~~filter~~ filter sock (secured to screen/riser w/ black electrical tape) and 3/4" PVC riser down hole.

- Pulled all 2 1/4" barrels before placing sand or bentonite pellets.

- Native material @ 24' BLS → not placing any sand, only bentonite pellets. to 21' BLS

1430 - Completed setting CD-9A(26-36')

Details → Screen @ (26-36') 0.01" slotted screen w/ Filter sock

Native Material @ 24' BLS

Sand → NO Sand

Bentonite Pellets → 21' BLS

to surface casing.

- Went to left bentonite pellets hydrate (around 1545)

* TO NOTE: Icon Geopole head leaking small amount of hydraulic fluid. Icon continuing to drill/set wells and sample.

1545 - Icon set up on CD-9B(58-68') to grout

- grouting by gravity feed method through 3/4" PVC frame pipe

- grouted w/ approx. 24 gallons of portland/bentonite slurry until grout to surface.

1625 - Moved to CD-9A to grout; Icon ran 3/4" PVC frame pipe down approx. 5' feet the borehole - (hole collapsed between top of pellets and surface;

- grouted through frame pipe w/ approx. 4 gallons of grout until grout to surface.

1635 - Completed grouting; loaded up equipment to track Geopole to next location from left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 4-29-22

Page 1 of 1

7:30 - Arrived onsite @ Castex Development (RL-Tach 22)

- Jay Culpepper, Mason J w/ I con & Charles Tahan w/ ERM onsite

745 - Katie Cummings onsite

800 - I con set up on CD-10 location; I con plans to run EC probe today

- I con setting up / calibrating machinery to run EC probe

CD-10 Field Coordinates: 30.18242319, -92.62567686

- CD-10 location is situated just off of Castex

landing road, on the headland between telephone posts

running along Castex landing road and Crawford pond levee.

855 - I con started pushing EC probe

- pushed probe to approx. 14' BLS and hit refusal; stood rig up & not able to go deeper; pulled pipe and moved over about 2' feet

910 - Began re-installing ~~EC~~ EC probe

- Got down to 12' BLS - EC probe cable/wire malfunctioning;

- pull EC probe ~~and attempt to~~; changed broken/malfunctioning parts

945 - I con EC probe system recalibrated

- Began pushing EC probe

1013 - Completed pushing EC probe - maximum EC of 186 us/cm @ 17' BLS

Total Depth of 93.4' BLS

- Began pulling EC probe tooling

1030 - Piping out of borehole; I con ran 3/4" PVC tremie pipe back into

hole immediately - got tremie pipe down to approx. 50' BLS

- I con decided to grout from that depth; not drilling back to TD to grout.

- Grouted 93' EC probe hole w/ approx. 12 gallons of portland slum

- Grouted 12' & 14' EC probe abandoned borehole w/ $\approx$ 2 gallons per borehole

- Sealed all on gravity feed through 3/4" PVC tremie pipe til grout to surface.

1100 - I con completed grouting/deconing equipment; tracked rig back to meeting area near CD-5

1130 - Left Site

On Site

Ryan L. - HET

Charles Tahan - ERM

Katie Cummings

Jay Culpepper

Mason J

I con



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-11

PROJECT NAME Castex Development
PROJECT NUMBER 1009.475
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 4"x2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30.18926601, -92.64413244

DATE STARTED 5-2-22
DATE COMPLETED 5-3-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.010" Slotted Screen w/ Filter socks
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland / Benbante slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

REC.	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.2'	0		1500			0			2.0' Pushes from 10' BLS to TD.	
			1505	24' no split		1			0-0.8' Silty grayish brown low moisture, mod stiff dense, crumbly	0.27
			1510	46' even split		2			0.8'-3.2' Clay, brown to brownish gray, low moisture, high density to stiff w/ red mottling	1.42
3.8'			1515			4			0-1.3' Clay, grayish-yellow brown, low moisture, stiff	1.47
			1520			6			1.3-3.8' Silt, mod clay, low moisture, high density, clay lens @ (6.7-8.8') Mn staining gray and yellow-brown	0.46
4.6'			1525	10-12' even split		8			0.4-0.5' Clay brownish gray (0-0.4') red-brown (0.4-2.3') lit like gray (2.3-4.0') w/ red-brown mottling throughout, low moisture high density to stiff, silt lens @ (0-0.5'), @ 0.7', Mn staining light	2.14
			1530			10			0-0.3' Clay, gray-yellow brown, low moisture, high density	2.76
3.3'			1535			12			0.3-0.9' Silt, high clay, yellow brown to brown, clay, low moisture	1.64
			1540			14			0.9-2.3' Clay, minor silt (1.4-1.7'), yellow brown gray w/ orange mottling, low moisture, high density, Mn	2.29
2.7'			1545			16			0-2.9' Clay, light brownish gray w/ red-brown mottling, low moisture, high density, silt lens @ (0.5') Mn & Fe staining throughout	1.77
2.5'			1550			18			0-2.5' Clay, minor silt, light brownish gray, low moisture, mod to high density, silt lenses @ (6.3, 0.7', 0.9' (1.4-1.5'), 1.8', & 2.0') Red-brown/black mottling (0.1-8'), Fe & Mn staining	2.00
3.5'			1610			20			0-2.5' Clay, gray/brownish gray w/ red brown mottling, low moisture, high density, silty lens @ (0.2-0.5'), (0.6'), 1.1' - Ca nodules (1-2.4')	2.12
			1615			22			2.5-3.5' Silt, mod clay, grayish light brown, damp to low moisture low density	
2.7'			1620			24			0-2.9' Silt, minor clay, light brown, mod to high moisture, low density, shell fragments.	0.94
2.5'			1625			26			0-2.5' Silt, minor clay, gray and brown to reddish brown, moderate moisture, low density, shell frags. @ (0.5-1.0')	0.80
2.3'			1630			28			0-2.3' Clay, gray w/ yellow-brown & red-brown mottling, low moisture, high density, silt lens @ (0.3-0.4'), (1.0') & (1.3')	1.66



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-11

PROJECT NAME Castex Development
PROJECT NUMBER 1009-A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7872 DT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY BSL
REMARKS Field Coordinates: 30.18926601, -92.61413244

DATE STARTED 5-2-22
DATE COMPLETED 5-3-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.040" Slotted screen w/ Filter sock
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland / Bentonite slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

REC

3.2'

2.8'

3.5'

3.7'

3.3'

2.8'

5-2-22

5-3-22

4.0'

2.8'

3.9'

4.0'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
	151 FZ 151 FZ	1625	28-30 4.51.7	28			0-1.0' - Clay, gray & brown, low moisture, high density, silt lens @ (0.4-0.7')	0.77
				30			1.0-3.2' - Silt, brownish gray, saturated, low density minor VFG Sand	
		1650		32			0-2.8' - Silt, minor clay (0-1.7'), high moisture to saturated, low density gray	0.88
		1685		34			0-3.5' - Silt, gray, saturated, low density	0.74
		1715		36			0-3.7' - Silt, minor clay (0-2.0'), gray to brownish gray, high moisture, low density	0.61
		1725		38			0-0.4' - Silt as above 0.4-2.9' - Clay, high silt, low moisture, low density brownish gray	0.93
		1730		40			2.9-3.5' - Clay, low silt, gray, low moisture, low to med. density 0-2.8' - Clay, minor silt and silt, gray, low moisture, low density	1.23
		840		42			0-4.0' - Silt, minor VFG Sand, brown / grayish brown, high moisture to saturated, low density	0.53
		845		44			0-1.2' - Clay and silt, brownish gray, low moisture, low density 1.2-2.4' - Clay, brownish gray to gray, low moisture, low density	0.92
		850		46			2.4-2.8' - Silt, gray, high moisture, low density 0-3.9' - Clay, minor silt, gray / brownish gray, low moisture, low to med density, wet silt @ bottom	1.54
		915		48			0-4.0' - Silt, minor clay, grayish brown, saturated (low density) silty clayey lenses @ (1.4-1.8') + (2.0-3.5')	0.58



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-11

PROJECT NAME Caster Development
PROJECT NUMBER 1009.475
LOCATION Mormontau, LA
DRILLING METHOD Geoprobe 7822 OT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30.18926601, -92.61413244

DATE STARTED 5-2-22
DATE COMPLETED 5-3-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.000" Slotted Screen w/ Filter sock
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland/Bentonite slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
		920			48			0-3.7' - Silt, brownish gray, high moisture to saturated, low density	0.53
3.7'					50			0-0.7' - Clay high silt, brown, low moisture, low density	
3.0'		950			50			0.3-3.0' - Silt, very fine silt, saturated, low density	0.53
2.9'					52			0-0.8' - Silt & mod clay, grayish brown, high moisture low density	
		975			52			0.8-1.7' - Clay, mod silty brownish gray, low moisture low to mod density	1.00
					54			1.7-2.9' - Clay, gray, low moisture, mod. to high density	
4.0'		1000			54			0-4.0' - Clay silt (to dark gray) gray, low moisture, mod density, wood @ 2.3'	1.13
					56			0-3.5' - Clay, mod silt, gray to dark gray, low moisture, mod. density, silt lenses @ (1.4-1.7') (2.1-2.4') (2.9-3.0')	0.78
3.5'		1005			56				
					58			0-4.0' - Clay, dark gray, low moisture, mod. density, wood @ (2.9')	1.20
4.0'		1010			58			Black organics throughout	
					60			0-2.2' - Clay, mod. silt, mod. moisture, low density, gray	
3.9'		1045			60			2.2-3.9' - Silt, gray, mod moisture, low density, clay lens @ (3.3-4')	0.84
					62			0-4.0' - Silt, very fine silt @ top, brownish gray, high moisture to saturated, low density	0.52
4.0'		1050			62				
					64			0-3.9' - Silt, gray, saturated, low density	0.46
3.9'		1055			64				
					66				
					70				

Not to Scale

CD-11A	CD-11B
Screen (30-35') BLS	Screen - (60-70') BLS
Native (28') BLS	Native - 55' BLS
Bentonite (25') BLS	Bentonite - 49' BLS

Casing @ 49' BLS



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Listow & Lewis

Project Name: Castex Development

Project Location: Merrimont, LA

Project No.: 1009 A75

Date: 5-2-22

Page 1 of 1

8:50 - RL left HET office (Truck 28)

- Stopped for drinks and food

9:50 - Arrived onsite @ Castex Development

- Charles Trahan w/ ERM onsite

- Jay Culpepper + Mason J. onsite

10:05 - Katie Cummins arrives onsite; heavy rains over the weekend onsite and CD-10 location has standing water

- ICON assessing other boring locations to see site conditions

10:40 - ICON loading up rig/equipment to move to northern portion of the property to set up in different location.

11:20 - Moved to turn around / from ~~past~~ well pad area in northern portion of the property near CD-2.

- ICON unloading rig/equipment to set up to conduct drilling

12:00 - ICON set up on CD-11 location; will rig up to install EC probe first then conduct soil sampling

12:25 - Break for lunch

13:25 - ICON set up on CD-11 to set up to push EC probe
CD-11 Field Coordinates: 30.18926601, -92.61413244

13:40 - ICON began installing EC probe

13:44 - Issues w/ Probe; got down to approx. 28' BLS and lost signal

- pulled EC probe tooling/pipe - ran 3/4" tremie pipe downhole

- moved geoprobe over and started setting up to install soil ~~into~~ boring

14:15 - ICON began installing CD-11 Soil boring

14:55 - ICON drilled down to 40' BLS; began logging/sampling soil cores.

16:00 - Mason J + Jay C. w/ ICON left site

17:35 - Completed logging; ERM collecting split samples - See CD-11 Boring log for details

17:40 - Completed work; left Site.

On-Site

Ryan L - HET

Charles Trahan - ERM

Jay Culpepper

Mason J.

Katie Cummins

} ICON



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development

Project Location: Mormontau, LA

Project No.: 1009. A75

Date: 5-3-22

Page 1 of 2

645 - RL left Rayne, LA in Truck 28	On-Site
730 - Arrived onsite @ Castex Development	Ryan L - MET
- Jay Culpepper w/ ICON onsite	Charles Trahan - ERM
- Charles Trahan w/ ERM onsite	Jay Culpepper
740 - Mason J. w/ ICON onsite	Mason J. } ICON
752 - ICON started resumed installing CD-11 soil	Katie Cummins }
cores @ 40' BLS	
803 - Katie Cummins w/ ICON onsite	
815 - ICON drilled down to 50' BLS; log & sample 40-50'	
before continuing deeper.	
925 - Logged 40-50' BLS; ICON continuing to drill deeper to soil sample.	
945 - ICON collected soil cores from 50-60'	
- Log & sample cores.	
1030 - ICON continuing to drill deeper - drilled to 66' BLS	
1120 - Completed drilling / soil sampling down to 66' BLS	
- Finished logging / splitting samples.	
- ERM collecting all split samples → See Boring Log for details	
1130 - Break for lunch.	
1220 - ICON resumed work - Pulling out 2 1/4" sampling barrels to set	
CD-11 monitor wells.	
1310 - Completed Auger w/ 2 1/4" solid stem auger down to approx. 38' BLS; pull	
auger out of hole. *To note - soil cuttings from auger thrown on gravel next to bore hole	
1330 - ICON went back into same hole w/ 3 1/4" barrels to 54' BLS; wait down	
w/ 2 1/4" barrels inside of 3 1/4" casing to 70' BLS	
1400 - ICON @ 70' BLS - started running well material downhole; 3/4" PVC riser w/	
0.01" slotted PVC screen w/ Filter sock (filter sock attached / secured to riser w/	
black electrical tape).	
CD-11B (60-70') Well Details:	
Screen Interval: (60-70') BLS	
Native Material - 55' BLS	
Sand - None	
Bentonite Pellets: 51' BLS	
Casing: 49' BLS	
1420 - pulled up up 3 1/4" casing after running down well material	
- about 30'	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009. A75

Project Name: Castex Development

Date: 5-3-22

Project Location: Marmontau, LA

Page 2 of 2

- 1430 - ICON completed setting CD-11B (60-70') well -
- deconing pipe equipment
- ICON moved rig over slightly to set CD-11A (30-35') monitor well
- 1442 - ICON started pushing 2 1/4" barrels; ~~setting~~ - setting
* Setting well in abandoned 28" BLS EC probe borehole for slope; hole was not grouted after being abandoned
- 1455 - At TD - ran well material downhole; start pulling 2 1/4" pipe.
- pulled all pipe - BLS borehole annulus open to surface.
- 1505 - Completed setting CD-11A (30-35')
Screen - (30-35') BLS
Mud Material - 28" BLS - 0.006" slotted PVC screen w/ filter sock & 3/4" PVC riser
Sand - None
Bentonite Pellets - 25' BLS
- Pulled all surface casing.
- 1510 - ICON deconing pipe; wait for bentonite pellets to set before grouting.
- 1635 - ICON set up on CD-11B to grout; ran 3/4" PVC tremie pipe through 3/4" barrels to top of bentonite pellets; - grouted by gravity feed method w/ approx. 28 gallons of portland/bentonite slurry. while pulling 3/4" barrels as needed. - grouted to surface
- 1725 - Completed grouting CD-11B; will grout CD-11A in the morning
- 1740 - left site.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-10

PROJECT NAME Castex Development
PROJECT NUMBER 1099.A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 4' x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RJT
REMARKS Field Coordinates: 30.18333296, -92.62562496

DATE STARTED 5-4-22
DATE COMPLETED 5-4-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.075" slotted screen w/ Filter socks
SAND PACK TYPE -
GROUT TYPE/QUANTITY Bentonite/Bentonite Slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
					0			2.0' pushes below 12' BLS	
		1000			2			0-1.5' - Silt, mod clay, yellow brown & brown, low moisture, mod density Silt crumbly. Fe staining	0.06
		1005			4			1.5-3.2' - Clay, minor to mod silt, brownish gray (1.5-2.3') to yellow brown (2.3-3.2') w/ Fe staining, low moisture, mod to high density, Ca nodules	0.50
		1015			6			0-1.3' - Clay, minor silt, light gray & yellow brown, low moisture, high density	1.18
		1020			8			1.3-2.9' - Silt, light gray to brownish gray, low moisture, mod density, crumbly	
		1025			10			2.9-3.2' - Clay, brownish gray & red brown mottled, low density, stiff	2.25
		1030			12			3.2-3.6' - Silt, lite reddish brown, low moisture, low density	
		1045			14			0-0.4' - Silt as above	2.45
		1050			16			0.4-3.0' - Clay, yellow brownish gray w/ red mottling, low moisture, high density to stiff, Fe stain staining, silt lens @ (2.1-2.3')	0.86
		1055			18			3.0-3.9' - Silt, light reddish brown, mod moisture, low density	
		1105			20			0-0.3' - Silt as above	
		1115			22			0.3'-1.4' - Clay silty clay @ (0.5-0.8' - low density), reddish brown to grayish brown w/ depth, low moisture, high density, Mn, staining	1.34
		1130			24			1.4'-2.0' - Silt, reddish brown, high moisture, low density	
		1140			26			0-2.8' - Clay, brownish light gray w/ red brown mottling, low moisture, high density, Mn staining. silt lens @ 0.3'	1.73
		1150			28			0-2.1' - Clay, yellow brown & light gray w/ red-brown mottling, low moisture, high density	
					30			2.1-2.9' - Silt, red brown, mod to high moisture, low density, mod clay (2.1-2.4')	2.14
					32			0-2.0' - Silt, mod clay, light brown / reddish brown, low moisture, low density, 1" clayey lenses throughout	1.21
					34			2.0-2.5' - Clay, grayish brown, low moisture, high density Fe staining throughout	
					36			0-2.4' - Clay, grayish brown, w/ Fe/Mn staining, low moisture, high density white shell hash (0.4-0.8'), silt lenses @ (1.0') (1.9-1.9')	1.72
					38			2.4-3.0' - Silt, light clay, gray & red brown, low moisture, low density shells @ (2.6')	
					40			(0-0.5' / 1.1'-1.5') - Clay, minor to mod silt, red brown, low moisture, mod to high density	1.08
					42			(6.5-1.1' / 1.5-2.0') - Silt, mod clay, red brown, low moisture, low density	
					44			0-0.3' - Silt, as above	
					46			0.3-3.0' - Clay, red brown and grayish brown, low moisture, high density (stiff, silt lens @ (1.9-2.1'), Mn staining	1.42



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CO-10

PROJECT NAME Castex Development
PROJECT NUMBER 1009.A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822-DT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30.18333 276, -92.62563696

DATE STARTED 5-4-22
DATE COMPLETED 5-4-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.000" Slotted screen w/ Filter sock
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland / Benzoite Slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.4'		1200			26			0-3.4'-Clay, red brown to gray, low moisture, stiff, Ca nodules (0.8-1.2') + (2.3-2.5')	1.76
2.6'		1315			28			0-1.4'-Silt, high clay, grayish/reddish brown, mod. moisture, low density	1.30
					70			1.4-2.6'-Silt, red brown, saturated, low density	
3.4'		1330			32			0-3.4'-Silt, red brown to grayish brown, saturated, low density clay lens @ (0.7-0.9'), (1.8-1.9')	0.62
3.5'		1346			32			0-2.2'-Silt - as above	
3.5'		1346			32			2.2-3.5'-Clay, mod silt, red brown to grayish brown, low moisture, low to mod density	0.49
3.2'		1350			34			6-3.2'-Silt, brown to grayish brown, saturated, low density mod clay (1-1.6')	0.30
3.5'		1400			36			0-7.5'-Silt, minor VF6 sand, saturated, low density brown, minor clay (3.0-3.5')	0.40
3.7'		1440			38			0-3.7'-Silt, brown, saturated, low density, clay lens @ (0.8-0.9'), (2.0-2.6') + (3.5-3.7') (brown, low moisture low density)	0.37
3.6'		1420			40			0-1.9'-Silt, brown, saturated, low density	
3.6'		1420			42			1.9-3.6'-Clay, gray/dark gray + reddish brown, low moisture, low to mod. density	1.34
3.2'		1430			42			0-3.2'-Clay, dark gray and red brown, low moisture, low to mod density	1.41
3.0'		1440			44			0-3.0'-Clay, as above	1.50



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-10

PROJECT NAME Castex Development
PROJECT NUMBER 1009.A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7812 DT
SAMPLING METHOD 4"x1.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field coordinates: 30.18333296, -92.62563696

DATE STARTED 5-4-22
DATE COMPLETED 5-4-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.010" Slotted screen w/ Filter socks
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland/Bentonite Slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
REC					46			0-22' - clay, mod silt @ (0.7-0.8'), dark gray and red brown, low moisture, mod. to high density	1.59
22'		1450			48			0-0.9' - clay as above	
26'		1500			50			0.9-2.6' - Silt, high clay, mod moisture, low density (red brown + dark gray)	0.73
26'		1510			52			0-0.9' - clay, gray, low moisture high density, silt @ top	
		1515			54			0.9-1.6' - Silt, high clay, mod. moisture, low density	0.69
29'		1515	52.54' EXH. Silt		56			1.6-2.6' - Clay, minor to mod silt in lens, gray, low moisture, high density	
1.9'		1530			58			0-1.9' - clay as above	
		1555			60			1.2-2.9' - Silt, brown (1.2-1.9') and gray (brownish gray (1.9-2.7') saturated (1.2-1.9') to low moisture (1.9-2.9') low density clay lens (2.0-2.3')	0.42
1.9'		1600			62			0-1.9' - Silt, light brown / yellow brown, dry, low density	0.06
2.4'					64			0-0.7' - Silt, as above	
1.8'					65			0.7-2.4' - Silt, light brown to brown, dry, wet @ (0.8-1.0') low density, clay lenses @ (0.7' + 1.0')	0.10
2.7'								0-1.8' - Silt, brown to grayish brown, dry, low density	0.06
								0-2.7' - Silt - brown, damp (0-0.6') to saturated (0.6-2.7') low density.	0.48
								CD-10B (55-65') BLS Native @ 51' BLS NO SAND Bentonite @ 48' BLS	
								CD-10A (30-40') BLS Native @ 28' BLS NO SAND Bentonite @ 25' BLS	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development

Project Location: Mormontau, LA

Project No.: 1069-A75

Date: 5-4-22

Page 1 of 1

650 - RL Left Kame, LA in Tank 28	
730 - Arrived onsite @ Castex Development	
- Charles Trahan w/ ERM & Mason J and Jay Culpepper w/ ICON onsite.	
735 - Katie Cummins w/ ICON arrived onsite	
- ICON grouting CD-11A borehole annulus and topping off CD-11B well	
- grouted CD-11A by gravity feed method through 3/4" PVC tremie pipe until grout to surface. Used approx. 4 gallons of bentonite / portland slurry on CD-11A and topped off CD-11B w/ approx 2 gallons of grout.	
750 - ICON loaded up equipment; tracked rig back to muster area; ICON loading up rig and moving to CD-10 location to install soil boring / monitor wells	
925 - ICON set up on CD-10 to begin soil sampling	
940 - ICON started installation of CD-10 soil boring	
- pushed to 20' BLS, then grout cased; continued to 50' BLS	
1105 - Greg Miller & Jason Sills w/ ICON onsite; near CD-10 / CD-5 area	
- ICON, ERM & HET continuing to log cores.	
1130 - Jason Sills & Greg Miller left area; went to CD-6 location to observe area	
1210 - Break for lunch	
- left site for lunch in Jennings, LA	
1230 - Back onsite	
- Greg Miller / Jason Sills w/ ICON moved to northern portion of the property.	
- Noted that they found 2 registered / unregistered water wells eastern	
1300 - Resumed logging / sampling CD-10	
1500 - Logged to 50 BLS; ICON pushing another 4' BLS	
1540 - ICON pushing another 4' BLS	
- Continuing logging / sampling	
1557 - ICON pushing another 4' BLS	
1625 - Completed logging / sampling - 7 TD (64' BLS); will set wells in the morning.	
- ERM collecting split samples - See Boring Log for details	
1650 - Left site	

On-Site

Ryan L. - HET

Charles Trahan - ERM

Mason J

Jay Culpepper

Katie Cummins

} ICON



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development

Project Location: Mormontau, LA

Project No.: 1009.475

Date: 5-5-22

Page 1 of 2

	On-Site
645 - PL left Rayne, LA (Track 28)	Ryan L. - MET
725 - Arrived onsite	Charles Trahan - ERM
- Charles Trahan w/ ERM and Jay Culpepper, Mason J. w/ ICON onsite	Jay Culpepper
745 - Katie Cummings w/ ICON onsite	Mason J.
750 - ICON pulling 2 1/4" pipe left in borehole CD-10 soil boring overnight	Katie Cummings
- pulling pipe then going back into same hole w/ over-sized head to 48' BLS; pulled 2 1/4" pipes w/ over-sized head and went into same borehole w/ 3 1/4" outer casing to 48' BLS.	
- went through 3 1/4" casing w/ 2 1/4" down to approx. 65' BLS to set well	
900 - Ran well material down hole; 3/4" PVC riser and 6.006" well screen	
- pulled 2 1/4" pipe after running well material	
910 - Completed pulling 2 1/4" pipe	
- measuring well screen / native material; adding bentonite pellets	
930 - Started pulling 3 1/4" piping; bentonite pellets bridged in well - pulled up well approx. 1.5-2.0' feet;	
- ICON went into 3 1/4" casing w/ lightweight zinc rods and trucked out plug / bridge.	
- Pushed well back down hole as much as possible.	
940 - Resumed pulling 3 1/4" casing; poured pellets down-hole again	
- well bridged again	
1020 - Abandoned hole; pulled 3 1/4" casing and well; pulled all PVC riser and well screen	
1050 - Ran 3 1/4" PVC tremie pipe back down-hole to gait - ran tremie down to 55' BLS	
- grouted by gravity feed method through 3 1/4" PVC tremie w/ approx. 260 gallons of grout / bentonite slurry until grout to surface; will top off later	
1130 - Completed grouting	
- MET (RC) back to go pick up lunch; ICON will begin angering down to set CD-10 monitor wells.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex Development

Date: 5-5-22

Project Location: Murmetan, LA

Page 2 of 2

- 12:10 - RL back onsite; ICON eating lunch
- 12:20 - ICON resumed augering @ (2.5" solid stem auger)
- 1250 - Completed augering; augered down to 38' BLS
- Started going back into same borehole w/ 3/4" casing; pushed 3/4" casing down to 48' BLS
 - Ran 2 1/4" barrels through 3/4" casing down to 65' BLS
- 1315 - 2 1/4" pipe @ 65' BLS; ICON ran well material downhole; started pulling 2 1/4" pipe; ~~pulling~~
- pulled pipe - poured bentonite pellets downhole
- 1345 - CD-10B (55-65') BLS well details:
- Screen - (55-65') - 0.006" slotted screen w/ filter sock
 - Native @ 51' BLS
 - NO SAND
 - Bentonite pellets @ 48' BLS
 - Casing @ 45' BLS
- 1355 - Moved rig over slightly; Began drilling down w/ 2 1/4" pipe to set CD-10A monitor well
- 1410 - Run well material downhole; pulled all 2 1/4" barrels and borehole is open to surface.
- CD-10A (30-40') well details
 - Screen - (30-40') BLS → 0.006" slotted screen w/ filter sock
 - Native - 28' BLS
 - NO SAND
 - Bentonite pellets: 25' BLS
 - No Surface Casing
- 1425 - Completed CD-10A - wait to grant wells.
- 1435 - HET & ERM went ~~looked~~ look for 15 supply wells in E/NE portion of property.
- located 1 well but could not locate other
- 1510 - Bore @ Muster area
- 1535 - Set up on CD-10B to grant; ICON ran 3/4" PVC tremie pipe ~~the~~ through 3/4" barrels and began pouring portland/bentonite slurry through tremie
- 1625 - Completed grouting - grouted by gravity feed method ~~of~~ w/ approx. 28 gallons for CD-10B and 4 gallons for CD-10A.
- 1640 - Done w/ work; left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CastexProject No. 1002.175Sampled By: ERM - ERN 3/22

* check valve being used
to assist percolation up
WL to low to flow water
* 1543 being lifted off 10-5 ft

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV TDS ppm	ORP MV	Turbidity NTU	Vol. Purged
3/4'											
CD-5C (90-95)	1536	Begin									
Date	<u>Icon</u> 1545	32.5				3090	7.49	2165	85		1/4X 1/8 Lg
5/9/22	<u>ERM</u> 1545	30.1				3012	7.60	2199	-12.3		
Total Depth	<u>ERM</u> 1550	27.3				3072	7.56	2165	78		.5 gal
96.61	<u>ERM</u> 1550	29.0				2957	7.73	2151	-71		
Water Level	1553	well dry ~ .95 gal									
63.00	1601	resume									
Volume	<u>ERM</u> 1605	25.6				3399	7.42	2399	29		1 gal
.74	<u>ERM</u> 1605	28.0				3201	7.53	2171	-128		
Stick Up	1611	well dry ~ 1.3 total gal									
1.80	1615	resume									
GPS	1620	well dry ~ 1.75 total gal									
30.183809 92.621714	1640	Resume									
Sample Time	<u>ERM</u> 1645	26.4				20.49	7.53	1392	45		2 gal
1700	Number of times dried:				Analyses: same as previous wells, Icon collected Dissolved Metals not done.						

4X's dry
5X's during sample



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009 A75

Sampled By: Jason E. Knight

pg 2 of 2

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-5C (90-95)	ERU 1645	25.3	—	—	—	2011	7.60	1439	-40	—	—
Date	1648	stop pump ~2 total gallons. ERU & ICON with label 7475*									
5/9/22		start sample									
Total Depth	1700	well dry (1) 400ml for ERU BTEX, UPH, ICON BTEX TP46/2/0									
96-61		(1) LTR HCC for ERU BTEX & 500ML for ICON chlorides									
Water Level		w/1 allow recharge.									
63.00	1710	resume									
Volume	1717	well dry 500 ML to complete ICON chlorides, (1) 125 ML ERU									
.74		total metals, (1) 125 & (1) 250ML field filtered for ERU & ICON									
Stick Up		Dissolved Metals. 1722 resume									
1.80	1730	complete 500ML for ERU chlorides well (re) on 5/10 to									
GPS		complete RAD220/228.									
pg 1	5/10 755	resume sample. 804 well dry of (2) LTRs ICON RAD (1) LTR ERU RAD									
Sample Time	820	resume 825 dry ~2 liters 835 resume 837 complete sample.									
1700	Number of times dried: 4x's dry ml 5x's dry sample				Analyses: 5 tubes as previous wells, ICON collected Dissolved Metals @ not to be						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Icon - GRM split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
3/4"											
CD-9A (26-36)	1403	Begin	purge	water level	low flow	~1 ft for TD.		1/4 x 3/8 poly tubing.			
Date	1404	24.2				986	6.57	653	24	20	Turbid
5/9/22	1412	24.3				981	6.87	650	28		1.5 gal
Total Depth	1414	23.0				987	6.93	645	60		1.0 gal
36.67	1419	23.2				985	7.05	644	65		1.5 gal
Water Level	ERM										
13.15	1404	25.9				918.4	7.58	622.8	-57		Turbid
Volume	1412	24.4				932.4	7.43	637.4	-113		5
.52	1414	23.2				930.9	7.42	637.8	-120		1.0
Stick Up	1419	23.5				934.2	7.41	640.0	-123		1.5 gal
1.00	1458	complete sample.									
GPS											
Sample Time											
1425	Number of times dried: 0				Analyses: same as previous well.						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Jean, SRM Split

#1252 complete sample

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	TDS pH MV ppm	ORP MV	Turbidity NTU	Vol. Purged
3/4 in											
CD9B (58-68)	1054	Begin									
Date	1103	28.5				703	6.10	449	70	xxx	Trunk
5/9/22	1109	26.5				712	6.53	456	78	7	.5
Total Depth	1116	26.9				714	6.65	457	72	14	1.0
69.75	1122	26.3				715	6.78	458	73	9	1.5
Water Level	1128	26.4				712	6.87	455	52	11	2.0
28.91	1141	25.9				713	7.07	457	36	xxx	3.0
Volume	1154	26.2				712	7.07	456	44	11	4.0
.90	1208	26.5				715	7.13	458	48	—	5.0
Stick Up	1109	26.5				712	6.53	456	78	—	
2.25	1122	24.0				696	7.45	468.5	102	—	
GPS	1141	23.9				695.9	7.43	465.9	-87	—	
30.185213	1154	24.4				696.7	7.54	467.9	-80	—	
Sample Time	1208	24.3				697.7	7.69	466.4	-85	—	
1215	Number of times dried: 0				Analyses: Iron - BTEX, TPH, 610/10, Cr, Arsenic, Carbons, total metals, RAD 226/228. SRM - BTEX, VPT, EPT, Cl, TDS, total metals, Dissolved metals, Carbons, RAD 226/228						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1002.475

Project Name: Castex

Date: 5/9/22

Project Location: Menomonee, LA

Page 1 of 1

- 815 leave HET office w/ H29.
- 920 arrive onsite to conduct oversight of Iron GW sampling
- 930 Charles Traber w/ ERM onsite.
- 1000 Kate Camp w/ Iron onsite.
- 1030 move to begin GW sampling. ERM will be ~~splitting~~ splitting sample and sending them to ALS in Houston for analysis. All well info linked on penater sheets
- 1230 while Iron/ERM are completing RAD samples HET office for lunch.
- 1300 return to site.
- 1730 complete sample of CD9A+B, & All analysis except RAD for CD5(90-ES) will return on 5/10 to ~~complete~~ complete, & count me & sample of other wells. Leave site

* Kate indicated that Geoff Miller w/ Iron was onsite to access 2 supply wells that were supposed to be sampled, he found that they were silted in no specifics except he couldn't get WC probe below ~13ft on one one & ~60ft on the other one.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: B. Castex

Project No. 1009.175

Sampled By: J. Low - ERN split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV TDS ppm	ORP MV	Turbidity NTU	Vol. Purged
3/4" CD 84 (20-30)	1407	Begin ppg by low flow ~ 14 ft TD.									
Date	<u>Flow</u> 1409	30.0	_____	_____	_____	816	7.38	522	25	29	Trunked
5/10/22	<u>ERM</u> 1409	26.1	_____	_____	_____	779.0	7.51	524.8	33	_____	_____
Total Depth	<u>Flow</u> 1413	24.1	_____	_____	_____	756	7.25	488	11	7	.5 gal
30.91	<u>ERM</u> 1413	24.1	_____	_____	_____	729.6	7.24	485.8	-104	-	_____
Water Level	<u>Flow</u> 1419	24.2	_____	_____	_____	738	7.25	476	14	5	1.25 gal
10.20	<u>ERM</u> 1419	23.5	_____	_____	_____	714.6	7.16	483.8	-113	-	_____
Volume	<u>Flow</u> 1422	24.3	_____	_____	_____	737	7.15	476	73	5	1.75 gal
.46	<u>ERM</u> 1422	23.7	_____	_____	_____	717.5	7.87	480.6	-116	_____	_____
Stick Up	1455	complete sample									
2.5	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
GPS	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
Sample Time	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
1430	Number of times dried: <u>0</u>				Analyses: <u>Flow - BTEX, PCE/DIO, CI, TDS, S, Arsenic + total metals, Carbons, R1022/228 ERM - BTEX, UPL, EPLT, CI, TDS, S, Arsenic, total dissolved metals, Carbons, R1022/228</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Catol
Project No. 1009.475
Sampled By: Iron - ERM Sp. +

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm <u>us</u>	pH SU	pH MV TDS <u>µm</u>	ORP MV	Turbidity NTU	Vol. Purged
C2813 (52-62)	1040	Begin pgl w/ ss check valve attached to 1/4 x 3/8 pgl + only to assist sampler pgl in lifting water.									
Date											
5/10/22	<u>4000</u> 1042	25.3	_____			1167	7.44	760	91	xxx	Turned
Total Depth	<u>ERM</u> 1042	26.8	_____			1126	7.36	772.8	15	—	
63.71	1044	well dry ~ 1 liter 1105 resume									
Water Level	<u>Icono</u> 1110	24.9	_____			1226	7.49	810	44	xxx	.5 gal
53.79	<u>ERM</u> 1110	25.9	_____			1179	7.50	814.1	-84	—	
Volume	1112	well dry ~ .5 total gallons									
.22	<u>Icono</u> 1135	29.6	_____			1238	7.48	813	66	xxx	.6 gal
Stick Up	<u>ERM</u> 1135	25.9	_____			1179	7.50	814.1	-84		
1.8	1144	well dry (1) 40mc for Iron BTEX, TPH40p & ERM BTEX UP4, 750mc for ERM EPT4									
GPS	<u>1200</u> <u>1202</u>	resume. 1203 pgl ~1.5 liters to complete ERM EPT4.									
30.181205 92.623372	1218	resume 1224 stop pgl 500mc ERM CI, 125mc ERM total - (1) Liter									
Sample Time		Iron Chlorides. 1244 complete sample (1) serial collected through (2) further									
1135	Number of times dried: 2x's dry pgl 30's dry sample				Analyses: Iron - BTEX, TPH6, D, O, CI, TDS, SC, Buns, cations Dissolved Metals. ERM - BTEX, UP4, EPT4, CI, TDS, SC. Cations / anions 40TAC & 125mc serial metals, cations						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Custard
Project No. 1009-A75
Sampled By: Iron - Iron split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
3/4" <u>CD10A (30-40)</u>	<u>920</u>	<u>Begin</u>	<u>avg</u>	<u>by low flow</u>	<u>1/4 x 3/8</u>	<u>poly tubing set</u>	<u>1 ft. TD.</u>	<u>TD</u>			<u>Approx</u>
Date	<u>Iron 922</u>	<u>25.2</u>				<u>534</u>	<u>7.93</u>	<u>340</u>	<u>7</u>	<u>20</u>	<u>Initial</u>
5/10/22	<u>Iron 922</u>	<u>24.6</u>				<u>531.4</u>	<u>6-83</u>	<u>354</u>	<u>47</u>	<u>—</u>	
Total Depth	<u>Iron 923</u>	<u>24.7</u>				<u>524</u>	<u>7.72</u>	<u>338</u>	<u>-17</u>	<u>26</u>	<u>.5 gal</u>
40.77	<u>Iron 925</u>	<u>24.0</u>				<u>510.5</u>	<u>7.32</u>	<u>340.8</u>	<u>-60</u>	<u>—</u>	
Water Level	<u>Iron 931</u>	<u>24.8</u>				<u>534</u>	<u>7.59</u>	<u>339</u>	<u>-6</u>	<u>9</u>	<u>1.0 gal</u>
1225	<u>Iron 931</u>	<u>23.8</u>				<u>519.5</u>	<u>7.50</u>	<u>346.4</u>	<u>-87</u>	<u>—</u>	
Volume	<u>Iron 938</u>	<u>25.3</u>				<u>533</u>	<u>7.61</u>	<u>339</u>	<u>45</u>	<u>8</u>	<u>1.75 gal</u>
.63	<u>Iron 938</u>	<u>24.3</u>				<u>518.7</u>	<u>7.55</u>	<u>345.6</u>	<u>-95</u>	<u>—</u>	
Stick Up	<u>Iron 940</u>	<u>24.0</u>				<u>531</u>	<u>7.55</u>	<u>337</u>	<u>22</u>	<u>7</u>	<u>2.0 gal</u>
1.10	<u>Iron 940</u>	<u>24.0</u>				<u>513.4</u>	<u>7.55</u>	<u>311.2</u>	<u>-65</u>	<u>—</u>	
GPS	<u>1010</u>	<u>complete Full style.</u>									
30.183702											
92.625602											
Sample Time											
945	Number of times dried: <u>0</u>				Analyses: <u>Iron - 15764, 7096/1010, CH, TDS, SC, Anions/cations</u> <u>1014 Metals. ERM - BTEX, UPH, EPH, CH, TDS, SC cations</u> <u>Anions, 1014 + dissolved metals. 2/10/22/228/22</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex
Project No. 1009-A25
Sampled By: Jason - ERM split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD 10B (5565)	855	upon reusing well, well is dry, maybe ~1-2 inches @ Bottom of well									
Date											
5/10/22											
Total Depth											
66.05											
Water Level											
Dry											
Volume											
N/A											
Stick Up											
1.5											
GPS											
Sample Time											
N/A	Number of times dried: <u>N/A</u>				Analyses: <u>N/A</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex
 Project No. 1009.175
 Sampled By: ICOW - ERN split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV TDS ppm	ORP MV	Turbidity NTU	Vol. Purged
CD 113A (30-35)	1525	Basin	my	Booby	low flow	1/4 x 3/8	poly	tealy	red	~1 ft	for TD.
Date	ICOW 1526	26.0	—	—	—	1556	7.40	1039	-121	48	Timber
5/10/22	ERN 1526	26.7	—	—	—	1510	7.73	1059	-194	—	—
Total Depth	ICOW 1533	24.7	—	—	—	1548	7.19	1035	-124	11	.75
35.80	ERN 1533	23.5	—	—	—	1490	7.39	1045	-167	—	—
Water Level	ICOW 1535	23.6	—	—	—	1543	7.17	1033	-110	11	1.0
15.55	ERN 1535	23.3	—	—	—	1492	7.26	1047	-169	—	—
Volume	ICOW 1542	23.8	—	—	—	1541	7.16	1032	-76	10	1.5
.45	ERN 1542	23.7	—	—	—	1487	7.26	1043	-162	—	—
Stick Up	1620	complete	stopple								
1.1											
GPS											
Sample Time											
1550	Number of times dried: 0				Analyses: ICOW - 13764, TPA 6/10/0, CI, TDS, SC, Arsenic, total Hg, metals Cations, RAD 246/248 ERN - 13764, 13764, 13764 CI, TDS, SC Arsenic, total Hg & 1253 metal metals, Cations RAD 246/248						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis
Project Name: Castex
Project Location: Mammoth, LA

Project No.: 1009.475
Date: 5/10/22
Page 1 of 1

- 610 Lewt Abbeville LA W #29
- 655 curve onsite.
- 720 Charles Truham w/ ERM onsite.
- 748 Katie Lewis w/ Iron onsite. Will cont. style of CD-5C (90-95) (Radii for Iron & ERM). All info on previous sheets.
- 1300 complete style of CD-5C (90-95 - Begin on 5/9), CD 10A (30-40) CD 8B (52-62). Iron S/S site for style book.
- 1400 resume me & sample.
- 1640 complete style of CD 8A (20-30) & CD 11A (30-35) will return on 5/11 to cont me & sample leave site.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009425

Sampled By: Jon - G. Smith

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-7A (10-15)	1320	Flow	calls	no sample, insufficient water							
Date											
5/11/22											
Total Depth											
16.90											
Water Level											
16.35											
Volume											
.01											
Stick Up											
2.1											
GPS											
Sample Time											
N/A	Number of times dried: N/A				Analyses: N/A						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Edna & Trow

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
3 1/4 in											
CD7B (27-32)	1332	Begin									
Date	<u>1334</u>	26.8				1161	7.78	761	70	13	Trunked
5/11/22	<u>1334</u>	24.9				1128	7.65	772.6	108		
Total Depth	<u>1344</u>	24.4				1118	7.56	736	71	6	.5 gal
3386	<u>1344</u>	23.9				1073	7.55	740.5	-35		
Water Level	<u>1406</u>	25.8				1168	7.53	768	79	3	1 gal
16.95	<u>1406</u>	23.9				1119	7.55	769.2	-17		
Volume	<u>1427</u>	25.7				1146	7.73	753	83	3	1.5 gal
.37	<u>1427</u>	24.8				1074	7.78	740.9	-5		
Stick Up	1715	complete stop									
2.15											
GPS											
30.187122											
92.612463											
Sample Time											
1435	Number of times dried: <u>1 - slow purge.</u>				Analyses: <u>Full kits Edna & Trow</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.475

Sampled By: Iron - ERM split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD 11B (60-70)	809	Begin									Approx
Date	812	pump off unable to lift, will remove tubing & attach check valve									
5/18/22	820	resume									
Total Depth	823	22.7				704	8.27	456	96	xxx	Trunked
71.45	823	22.3				763.8	6.28	521.1	214	—	—
Water Level	828	22.0				712	7.95	463	33	xxx	.5 gal
30.55	828	22.1				681.6	7.46	463	-4	—	—
Volume	845	resume									
90	912	remove tubing check valve clogged w/ silt w/ - 66.41									
Stick Up	916	return tubing & resume. 918 well dry ~ 1 gal to AC.									
1.80	1014	well dry (1) 40mL's for Iron/ERM VOC's & 500mL ERM EPH.									
GPS	1044	resume 1046 well dry ~ 500mL complete (1) ERM EPH.									
	1116	resume 1120 well dry ~ 1 liter to complete ERM EPH. 1150 resume									
Sample Time	1156	well dry ~ 1 liter ERM colonides 1206 resume 1245 complete sample									
1000	Number of times dried:				Analyses: Flow, BTEX, TP&G/D/O, Cl, TDS, SC, Arsenic, Carbons, Lead & dissolved metals ERM - BTEX, UPH, EPH, Cl, TP&G, Arsenic, total & dissolved metals Carbons						
	5x's dry 3x's dry per 5x's dry sample.										



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1007.475

Project Name: Castex

Date: 5/11/22

Project Location: Monterey, CA

Page 1 of 1

- 705 leave Monterey, CA w/ #29.
- 755 arrive onsite. Charles train w/ ERM & Kate Cunniff w/ Icon onsite making to first well. All info located on previous sheets
- 1130 break for lunch
- 1155 return to site.
- 1725 complete sample of CD 11B (60-70) & ~~CD~~ CD 7B (27-32) ~~CD~~ CD 7A (10-25) and insufficient water not sampled. will return on 5/12. leave site.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.425

Sampled By: Flow - 4 pm split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm US	pH SU	pH MV 500 ppm	ORP MV	Turbidity NTU	Vol. Purged
<u>3/4 in</u> <u>COB4</u> <u>(30-40)</u>	<u>950</u>	<u>Begin</u>	<u>neg</u>	<u>by low flow</u>	<u>44 x 318</u>	<u>neg ~</u>	<u>14 ft TD.</u>				<u>Approx</u>
Date	<u>Flow</u> <u>950</u>	<u>26.9</u>			<u>1533</u>	<u>7.44</u>	<u>1018</u>	<u>86</u>	<u>XXX</u>	<u>Unfilled</u>	
<u>5/12/22</u>	<u>Flow</u> <u>950</u>	<u>25.7</u>			<u>1595</u>	<u>7.44</u>	<u>1048</u>	<u>-62</u>			
Total Depth	<u>Flow</u> <u>958</u>	<u>23.9</u>			<u>1671</u>	<u>7.26</u>	<u>1126</u>	<u>-22</u>	<u>3</u>	<u>.5 gal</u>	
<u>42.00</u>	<u>Flow</u> <u>958</u>	<u>23.8</u>			<u>1604</u>	<u>7.24</u>	<u>1129</u>	<u>-105</u>			
Water Level	<u>Flow</u> <u>1003</u>	<u>23.7</u>			<u>1653</u>	<u>7.30</u>	<u>1111</u>	<u>-15</u>	<u>2</u>	<u>1.0 gal</u>	
<u>19.8</u>	<u>Flow</u> <u>1003</u>	<u>23.7</u>			<u>1595</u>	<u>7.23</u>	<u>1121</u>	<u>-122</u>			
Volume	<u>Flow</u> <u>1010</u>	<u>23.9</u>			<u>1646</u>	<u>7.30</u>	<u>1108</u>	<u>-15</u>	<u>2</u>	<u>1.5 gal</u>	
<u>.49</u>	<u>Flow</u> <u>1010</u>	<u>23.8</u>			<u>1577</u>	<u>7.23</u>	<u>1108</u>	<u>-128</u>			
Stick Up	<u>Flow</u> <u>1017</u>	<u>24.0</u>			<u>1618</u>	<u>7.30</u>	<u>1087</u>	<u>-14</u>	<u>2</u>	<u>2.0 gal</u>	
<u>2.3</u>	<u>Flow</u> <u>1017</u>	<u>23.8</u>			<u>1550</u>	<u>7.23</u>	<u>1089</u>	<u>-131</u>			
GPS	<u>1105</u>	<u>Complete sample.</u>									
<u>30.182654</u> <u>92.614974</u>											
Sample Time											
<u>10:25</u>	Number of times dried: <u>0</u>				Analyses: <u>Flow same analysis as previous wells</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.475

Sampled By: Icon - ERM split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	PTD MV	ORP MV	Turbidity NTU	Vol. Purged
3/4 in											
COG B (56-66)	1125	Begin	page by low flow			1/4 x 3/8 poly tubing	~1 ft for TD.				Approx
Date	Icon										
	1126	32.6				558	285	350	77	62	Trunkline
5/12/22	ERM										
	1126	27.9				537.5	8.18	355.2	8		
Total Depth	Icon										
	1134	29.3				774	7.75	495	64	54	.5 gal
68.00	ERM										
	1134	28.6				751.6	7.72	506.5	-25		
Water Level	Icon										
	1150	28.4				819	7.61	526	72	21	1.0 gal
23.36	ERM										
	1150	27.2				791.5	7.66	537.0	-50		
Volume	Icon										
	1202	28.7				805	7.57	516	68	11	1.5 gal
.98	ERM										
	1202	28.8				778.5	7.61	520.1	-74		
Stick Up	Icon										
	1222	29.3				802	7.47	513	23	5	2.0 gal
2.4	ERM										
	1222	28.9				775.9	7.56	516.8	-95		
GPS	Icon										
	1251	29.1				790	7.61	506	49	3	3.0 gal
	ERM										
	1251	29.3				765.9	7.60	510.0	-72		
Sample Time	1435	complete sample									
1300	Number of times dried:				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex
 Project No. 1009-A75
 Sampled By: Icon - ERM split

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm <i>us</i>	pH SU	pH MV <i>TDS ppm</i>	ORP MV	Turbidity NTU	Vol. Purged
CD-7C (40-50)	814	Begin									<i>typical</i>
Date	<i>Icon</i> 818	21.8				538	8.50	316	38	XXX	<i>Initial</i>
5/2/22	<i>ERM</i> 818	21.8				647.8	6.55	440	134	—	—
Total Depth	<i>Icon</i> 823	21.1				800.0	7.82	523	63	22	.5 gal
51.80	<i>ERM</i> 823	21.4				767.0	7.11	524.7	21	—	—
Water Level	<i>Icon</i> 832	21.2				880.3	7.67	539	84	6	1.25 gal
17.20	<i>ERM</i> 832	21.4				786.1	7.24	538.4	-51	—	—
Volume	<i>Icon</i> 833	21.0				819	7.57	535	72	8	1.5 gal
.76	<i>ERM</i> 833	21.4				784.5	7.24	537	-80	—	—
Stick Up	<i>Icon</i> 838	21.4				825	7.52	540	57	9	2.0 gal
2.40	<i>ERM</i> 838	21.6				793.4	7.27	543	-97	—	—
GPS	<i>Icon</i> 845	21.7				825	7.49	539	54	3	2.5 gal
	<i>ERM</i> 845	21.7				796.4	7.30	545	-102	—	—
Sample Time	920	<i>complete sample.</i>									
855	Number of times dried: 0				Analyses: <i>Icon - BTEX, TPH 6/10, CI, TDS, SC, heavy metals</i> <i>Dissolved Metals, Carbon, RAD 206/208, ERM - BTEX</i> <i>UPH 204, CI, TDS, SC, heavy metals, RAD 206/208</i>						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Lisle & Lewis

Project Name: Castex

Project Location: Manahan, LA

Project No.: 1009.A75

Date: 5/12/22

Page 1 of 1

- 600 Levee Abbeville, LA w/ #2A
- 710 airtel onsite. Charles Truham w/ EDM onsite.
- 750 Katie Luning w/ Icon onsite. Note to CD 7 location to cont. pgs & sample. All info located on previous sheets.
- 1115 complete sample of CD 7 (40-50), CD 6 A (30-40), CD 6 B (56-60) will return on 5/13 to complete sampling @ CD 6 (75-80). Leave site.



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.475

Sampled By: Icon - 2L split (water)

Rev: 2/

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm uS	pH SU	pH MV TDSPM	ORP MV	Turbidity NTU	Vol. Purged
3/4" CD6C (75-80)	815	measure WL	no	water detected	bottom 2" of WL	probe wet					
Date		@ TD.									
5/13/22	945	return to well, water bubbling in well unable to obtain accurate WL									
Total Depth		video taken for sound, no discharge for TOC.									
79.9	955	Begin purge w/ ss check valve attached to 1/4 x 3/8 tubing & peristaltic pump. check valve ~ 1ft from TD.									
unable to measure	Icon 1007	32.4	—————		832.	7.90	532	93	xxx	Initial	
Volume	2L 1007	32.1	—————		869.5	6.51	587.	177	—	—	
7.25	1025	pump off, insufficient water			no sample.						
Stick Up											
N/A											
GPS											
previous bad water sheets											
Sample Time											
N/A	Number of times dried: N/A				Analyses: N/A						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Mormontau, LA

Project No.: 1009.175

Date: 5/13/22

Page 1 of 2

- 620 leave Abbeville, LA w #29
- 710 Arrive onsite Charles Trahan w/ ERM onsite.
- 730 Kate Cuneis w/ Icon onsite. ~~Take~~ Move to CD6 (75-80) to collect GAS sample. HET & Icon will collect Iso Bag, while ERM will collect Geotech Double Ended GAS Cylinder. 3/4 in to 1/2 pipe thread bushing (PVC) w/ 1/2 thread to 1/4 inch hose barb (threaded to Bushing) will be attached to well. Master Flex will be connected to hose barb then attached to ERM cylinder or HET/Icon Iso bag to collect sample (pics taken)
- 800 Sample time CD6 (75-80). Video taken to provide sound of well venting, water bulb to full Iso bag not used, enough pressure to fill bag in ~1-2 seconds. will begin gas sampling of well. All water into well be located on parameter sheets. Icon will collect readings w/ 4 gas meter meter for TOC to 2ft above TOC, will record new readings.
- 808 - Oxygen - 20.9 VOC - 15 ppm (map) H₂S - 0 CO - 0 LEL 99% (map)
- 820 - no water detected in CD6 (78-8) see parameter sheet. will move CDSB (65-70) & CD2 location, Icon unconfined venting of wells dig installation
- 830 arrive @ CD-5B (65-70, no pressure felt or heard when cap of well is removed. Icon will collect 4 gas readings for inside of well:
LEL - 99% map Oxygen - 18.4 H₂S - 1.6 ppm CO - 0, VOC - 0
- 845 Sample time CD-5B (65-70). HET/Icon used Iso Bag water bulb was ready to fill bag no pressure or venting observed. ERM used same GAS Cylinder.
- 900 Arrive @ CD-2 location, no obvious pressure or venting will check w/ 4 gas meter:
CD-2A (53-43) inside well - Oxy - 20.4 LEL - 99% map
VOC - 28 ppm (map) H₂S - 0 ppm CO - 0 ppm
CD-2B (58-68) inside well - LEL 0% CO - 0
H₂S 0 ppm Oxy 20.9.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: L. E. Kow & Lewis

Project No.: 1002.A75

Project Name: Castex

Date: 5/19/20

Project Location: Meremba, LA

Page 2 of 2

- 920 - Sample time CD2A(33-43) No sample (in 58.68).
Sample time ~~proceed~~ procedure as previous wells.
(HET & EDM small volume collected, but would collapse, not
refill to allow bag/cylinders to fill.)
- 935 will move to CD6(75-80) to see if well has
submerged and if any water has entered well. All info
located on previous sheets.
- 1040 Complete gas samples for wells noted above no sample
of CD6C(75-80) (see previous sheets) leave site.

* Pics taken of Jean dms: Pump water contained in
(1) 55 gallon steel drum left @ CD5 location, pic
shows 2 drums one is empty - (1) drum of pump water
located @ PAM next to CD2 & CD1 locations.

* After returning to office received phone call from Charles
Trabon (EDM) indicating that they will not run gas
samples collected today.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client : Listhaus + Lewis

Project Name: Castex Development, LLC

Project Location: Mormontau, LA

Project No.: 1009.475

Date: 6-1-22

Page 1 of 2

6:15	- RL left Rayne LA (Truck 33)	On-Site
7:00	- Arrived onsite @ Castex Development property	Ryan L. - MET
	- Geoff Miller onsite	Geoff Miller
7:15	- Mason Jewel arrived onsite	Mason Jewel > ICON
7:35	- Chris Miller arrived onsite	Chris Miller
7:50	- Started up rig and set up on CD-5 location	Michael Goodman - ERM
	- ICON drilling w/ Geopack 7822 DT	Michael Morris - ERM
8:00	- ICON started drilling CD-5D monitor well location.	
	- Augering down w/ 2 1/2" solid stem augers to approx. 96' BLS.	
8:25	- Michael Goodman w/ ERM onsite	
8:55	- ICON completed augering down w/ solid stem augers; ICON placing soil cuttings next to hole and/or throwing soil into the grass behind the rig.	
	- Tored up Targa pipeline onsite to clear locations.	
9:30	- Michael Morris w/ ERM onsite	
9:45	- ICON pushing 3 1/4" high barrels down to 96' BLS	
10:00	- Pushed 3 1/4" barrels down to 96' BLS; started setting up to run 2 1/4" barrels downhole through 3 1/4" barrels.	
10:15	- Started running 2 1/4" barrels downhole w/ sampling tooling; ICON plan to soil sample from 96' BLS to identify next water bearing zone.	
	- ICON pushed 96-98' BLS to sample; not recovery; Sampling barrel is pushing down expendable tip from 3 1/4" barrels and not getting recovery.	
	- ICON attempted to push down again and sample 98-100' BLS; no recovery.	
	- ICON went back into hole w/ lightweight inner rods of discrete tip to attempt to push 3 1/4" expendable tip out of the way; discrete tip was wet and had sand on it when ICON pulled out.	
11:10	- ICON decided to quit attempting to sample and will set a blind well below 100' BLS depending on how deep they can push w/ rig.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.A75

Project Name: Castex Development, LLC

Date: 6-1-22

Project Location: Mormontau, LA

Page 2 of 2

- 1125- ICON started pulling 2 1/4" barrels ~~at~~ w/ sampling tooling out of hole.
- 1135- Completed pulling 2 1/4"; went back into hole w/ extendable tip & set CD-SD monitor well.
- ICON couldn't get deeper than 102' BLS w/ 2 1/4" barrels; pulled 2 1/4" out of hole
 - ICON will attempt to push 3 1/4" casing down deeper to set CD-SD monitor well after lunch
- 1200- Break for lunch.
- 1300- ICON resumed work; began pulling 3 1/4" barrels out of hole; pulled all 3 1/4" pipe
- 1330- Went back into hole w/ solid stem augers; Augered down to 100' BLS; ICON disposed of soil cuttings in the grass next to the boring location;
- 1415- @ 100' BLS w/ augers; started pulling auger out of hole
- 1435- Completed pulling augers; started going back into hole w/ 3 1/4" barrels w/ extendable tip
- 1545- ICON pushed 3 1/4" barrels to 104' BLS - couldn't push any deeper -
- Man well material down hole;
 - Did not reach TD w/ well material
- 1600- Pulled well material -
- will grout hole in the morning.
 - Left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-10 (Continued)

PROJECT NAME Castex Development
PROJECT NUMBER 1009.A75
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 4"x2.75" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY BSL
REMARKS -

DATE STARTED 6-2-22

DATE COMPLETED -

CASING TYPE/DIAMETER -

SCREEN TYPE/SLOT -

SAND PACK TYPE -

GROUT TYPE/QUANTITY -

DEPTH TO WATER -

GROUNDWATER ELEVATION -

LITHOLOGIC DESCRIPTION

E.C.

2' Probe

0-3.0' - Silt, mod. vfg sand @ Bottom, reddish brown,
Saturated, low density.

TD = 64'



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development, LLC

Project Location: Mormontan, LA

Project No.: 1009.A75

Date: 6-2-22

Page 1 of 2

615 - RL left Mormontan, LA (Truck 33)	On-Site
700 - arrived onsite	Ryan L. - HET
710 - Geoff Miller arrived onsite	Geoff Miller & ICON
725 - Michael Goodman of ERM onsite	Chris Miller
750 - Chris Miller arrived onsite	Andrew Goodman - ERM
800 - ICON set up on CD-5D location - abandoning the hole; w	
- Pulling 3 1/4" pipe and will re-enter hole w/ 2 1/4" pipe to graft hole.	
850 - ICON go down to approx 96' BLS w/ 2 1/4" barrels; Ran 3/4" PVC tremie pipe downhole inside of 2 1/4" barrels to graft.	
945 - Completed grafting hole - Used approx. 50 gallons of bentonite/pothand slurry to graft; gravity feed method through 3/4" PVC tremie pipe inside of 2 1/4" barrels until graft to surface.	
- TO Note - Upon removing 3 1/4" barrels from hole - approx. bottom 10' of string of pipe was filled w/ native materials (sand/silt/clay); ICON assumed it flowed into barrels either between expandable tip and barrels or through the threads.	
1020 - ICON has pressure washer onsite - setting up to decon all piping	
1030 - Begin deconing pipe.	
1200 - Break for lunch	
1330 - ICON begin deconing pipe again; Had to go to the hardware store to replace wand of pressure washer	
1345 - Completed deconing pipe; load up pipe/tools and move to next location.	
1410 - ICON ICON set up on CD-10 boring location	
1415 - Heavy Rainstorms in the area	
1445 - Rain stacked off; ICON set up to begin drilling @ CD-10	
- Set up approx. 3" for CD-10A MW	
- Started drilling w/ approx 2 1/2" solid stem auger; drilled to 24' BLS w/ auger.	
- went into hole w/ 2 1/4" barrels w/ discrete sampling point to BLS	
- Pailed discrete tip and began soil sampling.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 6-2-22

Page 2 of 2

1545 - Pushed to 64' BLS - collected sample 62-64' BLS
- Lay core.

1600 - Start Icon to push another core; pushed 64-66' - no recovery.
Catcher broken

1630 - @ Icon completed work for the day; will decide what to do
with core hole tomorrow
- Left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development, LLC

Project Location: Merriman, LA

Project No.: 1009.475

Date: 6-3-22

Page 1 of 1

615 - RL left Rayne, LA (Track 33)	<u>On-Site</u> Ryan L. - HET Geoff Miller - ICON Chris Miller - ICON Andrew Goodman - ERM
700 - Arrived onsite - Geoff Miller w/ ICON onsite.	
710 - ICON started pulling 2 1/4" pipe in hole	
720 - Andrew Goodman w/ ERM onsite	
735 - Chris Miller w/ ICON arrived onsite	
740 - ICON completed pulling 2 1/4" pipe - Going back into hole w/ 2 1/2" solid stem auger; augered down to 54' BLS	
815 - Completed augering and pulling auger out of hole - ICON will go back into same hole w/ 3 1/4" barrels to set new CD-10 & monitor well.	
825 - ICON pushed 2 1/4" barrels to 52' BLS - Now running 2 1/4" barrels down hole inside of 3 1/4" casing. pushed 2 1/4" barrels to 72' BLS	
845 - ICON ran well material down hole - 0.006" slotted screen w/ filter sock @ and 3/4" PVC riser - Pulled all 2 1/4" barrels	
900 - Measured Measured native and adding sand/pellets to well CD-10 B (62-72') - Screen Interval - (62-72') 0.006" slotted screen w/ filter sock secured to - Native Material - 70' BLS 7/4" PVC riser w/ black electric tape - Sand @ 61' BLS - Bentonite pellets @ 58' BLS	
- To Note: - ICON lost measuring steel rods in hole approx. 48' of rods	
9:50 - Finished pouring sand/pellets; hydrated pellets w/ approx. 5 gallons. - Let pellets hydrate to first ground.	
11:50 - ICON set up to grout CD-10B (62-72'); grouted w/ approx. <u>28</u> gallons of portland cement/bentonite slurry through 3/4" PVC tremie pipe inside of 3 1/4" barrels until grout to surface.	
1240 - ICON completed grouting well - deconing tooling/equipment. - Tracked rig back to CWS general area.	
1300 - Left Site	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-12

PROJECT NAME Caster Development
PROJECT NUMBER 1009.475
LOCATION Mermentau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION —
TOP OF CASING —
LOGGED BY RSL
REMARKS Field Coordinates: 30 18524055, -92.62312723

DATE STARTED 6-6-22
DATE COMPLETED 6-6-22
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.006" Slotted screen w/ Filter sock
SAND PACK TYPE white silica
GROUT TYPE/QUANTITY Portland Bentonite Slurry
DEPTH TO WATER —
GROUNDWATER ELEVATION —

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
								16' start 2.0' pusher	
3.1	1400							0-1.1' - Clay, mod silt, brownish gray, low moisture, crumbly silty at top	0.14
	1405							1.1-3.1' - clay low silt, gray/red (1.1-2.1') & yellow brown/gray (2.1-3.1') low moisture, high density, Mn staining.	1.06
3.6	1410				4			0-3.6' - Clay, mod silt, yellow brown and light gray, low moisture, high density & stiff, Mn and Fe staining (2.9-3.6')	1.68
	1415				8				2.05
4.0	1420							0-1.7' - SAA	1.07
	1425				12			1.7-3.6' - Silt, mod to red clay, brown, saturated to high moisture, low density	0.71
2.9	1430							3.6-4.0' - Clay, high silt, brown and gray, low moisture, low density	0.24
	1435				16			0-1.9' - Silt, brown, saturated, low density clay lens (1.4-1.6')	
2.9	1440							1.9-2.7' - Clay - brown and gray, low moisture, mod. density, silt lens (2.4-2.5')	
	1445				18			0-0.3' - Clay, yellow-brown and gray, low moisture, high density	0.37
3.6	1450				20			0.3-0.9' - Silt, brown, saturated, low density	
	1455				22			0.9-2.9' - Clay, yellow-brown and gray, low moisture, high density	1.46
3.1	1460							0-3.6' - Clay, red brown - (0-0.4) (0.4-3.6') - light gray, low moisture, high density, Ca nodules (1.0' @ 1.3'), silt @ bottom minor Mn staining (2.0-3.6')	
	1465				24			0-1.7' - Clay, gray w/ red-brown mottling, low moisture, high density	1.12
2.8	1470							1.7-3.1' - Clay, dark gray w/ red-brown mottling, low moisture, mod to high density 1/8-1/4" silt lenses throughout	
	1475				26			0-1.5' - Clay, dark gray, low moisture, high density, Ca nodules throughout	1.40
2.4	1480							1.5-2.9' - Clay, mod clay, brown, low moisture, low density	
	1485				28			0-0.7' - Clay (1.5-2.2') clay, brown & dark gray, low moisture, high density	0.69
2.1	1490							0.7-2.2' & 2.2-2.4' silt, mod clay, brown, damp, low density	
	1495							0-2.1' - Clay, red brown and dark gray, low moisture, high density silty clay lens [low density @ (1.5-1.9')]	0.96



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-12

PROJECT NAME Castex Development DATE STARTED 6-6-22
PROJECT NUMBER 1609.A75 DATE COMPLETED 6-6-22
LOCATION Megretan, LA CASING TYPE/DIAMETER 3/4" PVC
DRILLING METHOD Geoprobe 7822 DI SCREEN TYPE/SLOT 0.006" PVC Slotted Screen w/ Filter sock
SAMPLING METHOD 4" x 2.25" Dual Tube SAND PACK TYPE 20/40 silica
GROUND ELEVATION - GROUT TYPE/QUANTITY Portland Cement Slurry
TOP OF CASING - DEPTH TO WATER -
LOGGED BY RSL GROUNDWATER ELEVATION -
REMARKS Field Coordinates: 30.18524055, -92.62312723

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
REC								2' probes	
2.8'		1510			28			0-0.9'-SAA	0.42
					30			0.9-2.8'-Silt, minor clay (0.9-1.6'), brown/lite reddish brown, high moisture to saturated, low density	
4.0'		1515			32			0-4.0'-Silt, light grayish brown, saturated, low density.	0.41
2.2'		1520			34			0-2.2'-Silt, gray/brownish gray, saturated to mod. moisture, low density	0.51
3.9'		1525			36			0-3.9'-Silt, lite brown/brown, saturated, low density	0.50
3.9'		1530			38			0-3.5'-Silt, as above, clay lens @ (0.2')	0.47
3.9'		1535			40			3.5-3.9'-Clay, minor to mod silt, gray/low moisture, low density	
								0-3.9'-alt. 4-6" silt (saturated, gray, low density) and clay lenses (gray, mod moisture, low density)	0.52
								TD=40' BLS	
								CD-12 A	
								Screen - (7-17')	
								Native @ 11' BLS	
								Sand @ 6' BLS	
								Bentonite Pellets @ 3' BLS	
								CD-12B	
								Screen - (29-39')	
								Native @ 28' BLS	
								Sand - None	
								Bentonite Pellets @ 25' BLS	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Lizkous & Lewis
Project Name: Castex Development
Project Location: Merrimack, L.A.

Project No.: 1009. A75
Date: 6-6-22
Page 1 of 1

	On-Site
900- RL left HET office (Truck 26)	Rapn L. - HET
- Stopped for food/drinks	David Sanguinetti - ERM
950- Arrived onsite	Geoff Miller
- Geoff Miller, Jay Culpepper, Dylan White onsite	Jay Culpepper } ICON
- David Sanguinetti w/ ERM onsite	Dylan White
1000- ICON making rig and equipment to set up on new location.	Chase Janbert - ICON
1000 - Chase Janbert w/ ICON onsite; Survey crew also onsite to survey ICON's previously installed monitor wells; ICON will collect a round of water levels/head readings from all monitor wells.	
1025- ICON set up on location; drilling w/ Geoprobe 7822 DT	
- rigging up to install EC probe	
1200- ICON completed rigging up to probe; EC probe calibrated.	
- Began installing EC probe	
1230- ICON pushed to approx. 900 Feet BLS	
- Pulled EC probe tooling.	
1250- All EC probe tooling out of hole; ICON ran 3/4" PVC tremie pipe downhole; pushed down to approx. 55' BLS	
- grouted w/ approx. 8 gallons of portland cement by granite feed through tremie ppe until grout to surface.	
1300- Break for lunch	- Chase Janbert & Surveyors left site
1400- Resume work; ICON moved rig over slightly and began installing CD-12 soil boring.	
- Started logging CD-12 Soil boring - ICON not collecting samples.	
1615- Completed logging CD-12 to 40' BLS; ICON stopping here for today	
Field Coordinates: 36.18524055, -92.62312723	
- See Boring Log & photos for details	
<u>*To Note</u> -> ICON water levels were collected by Chase Janbert - See Photos for water levels.	
1630- Done for day; left site	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Mernatan, LA

Project No.: 1009.A75

Date: 6-7-22

Page 1 of 2

615 - RL Left Rane, LA (Truck 36)	
700 - Arrived onsite	
- Geoff Miller w/ ICON onsite	
730 - David Sanguinetti w/ ERM onsite	
740 - ICON started geopose and set back up on CD-12 soil boring location.	
- Began pulling pipe from soil boring; pulled 2 1/4" pipe w/ sampling tubing;	
- went back into same hole w/ oversized reamer on 2 1/4" pipe to 28' BLS	
805 - ICON started pushing 3 1/4" casing into same borehole - casing to 28' BLS.	
- Went back into borehole w/ 2 1/4" pipe inside of 3 1/4" casing	
- Pushed to 39' BLS	
810 - Ran well material downhole - 0.006" Slotted screen w/ Filter sock secured w/ black electric tape to 3 1/4" PVC riser - Screen Interval (29-39') BLS	
- well set - pull 2 1/4"	
CD-12B Details	
Screen - (29-39')	
Native @ 28' BLS - No Sand	
Bentonite Pellets: 25' BLS	
3 1/4" Casing @ 23' BLS	
840 - Completed setting CD-12B - moved rig over slightly to begin CD-12A install	
845 - ICON began setting CD-12A monitor well	
- Pushed 2 1/4" barrels to 17' BLS - Ran well material downhole and pulled all 2 1/4" barrels.	
CD-12A Details:	
- Screen - (7-17') BLS	0.006 slotted screen w/ Filter sock secured w/ black electrical tape to 3 1/4" PVC Riser
- Native @ 11' BLS	
- Sand @ 6' BLS	
- Bentonite Pellets @ 3' BLS	
900 - CD-12A well set	
- Wait for bentonite to set in wells to grout.	
1100 - ICON set up on CD-12A + CD-12B to grout - poured approx. 2 gallons of portland from surface into CD-12A borehole until grout to surface.	

On-Site
Ryan L - HET
Geoff Miller
Jay Culpepper
Adam White
David Sanguinetti - ERM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development, LLC

Project Location: Mormontau, LA

Project No.: 1009.475

Date: 6-7-22

Page 2 of 2

- Grouted CD-12B w/ approx. 16 gallons of portland cement by gravity feed method through 3/4" PVC tremie pipe inside of 3 1/4" casing from bottom up until grout to surface; pulling 3/4" casing as needed
- 1130 - Completed grouting CD-12A + CD-12B; ICON deconing equipment / tooling.
- 1145 - ICON moving Geoprobe to next location.
- 1220 - Set up on CD-13
 - Break for lunch.
- 1330 - Test EC probe equipment; set up to install EC probe CD-13 Field Coordinates: 30 18008646, -92 62251780
- 1400 - Completed installing EC probe to a 92' BLS.
 - See photos for details.
- 1410 - Pulled all EC probe tooling; went back into EC probe hole w/ 3/4" PVC tremie pipe - only got down to ~ 30' BLS.
- 1430 - ICON started augering w/ 22 1/2" solid stem augers to grout EC probe hole. Augered down to a 80' BLS.
- 1540 - Started pulling augers; ICON throwing soil cuttings from auger on the ground next to the boring location; not containing soil.
- 1615 - Augers out of hole; ICON ran 3/4" PVC tremie pipe down same hole to 80' BLS
 - ICON grouted w/ approx. 36 gallons of portland cement by gravity feed method through 3/4" PVC tremie pipe until grout to surface.
- 1700 - Completed grouting EC probe bore hole
 - ICON deconing equipment
 - MET / ERM left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-13

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1009.A75
LOCATION Mormontau, LA
DRILLING METHOD Geoprobe 7872 DT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30.18008646, -92.62251780

DATE STARTED 6-8-22
DATE COMPLETED -
CASING TYPE/DIAMETER 3/4" PVC
SCREEN TYPE/SLOT 0.006" PVC Slotted Screen w/ Filter socks
SAND PACK TYPE -
GROUT TYPE/QUANTITY Portland Cement slurry
DEPTH TO WATER -
GROUNDWATER ELEVATION -

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	EC
								16D' to TD = 2.0' pushed Screen CD-124 (22-32') Bentonite @ 18' Sand @ 21'	
		730			0			0-1.6' - Silt, mod clay, brown reddish brown, low moisture, crumbly	0.27
		735			1			1.6-3.1' - Clay, minor silt, brown/dark brown (1.6-2.6') and brown (2.6-3.1') w/ Fe staining, low moisture, high density	0.96
		740			4			0-3.0' - Clay, minor silt (2.3-3.0'), yellowish brown, low moisture, mod to high density, Fe & Mn staining (1.4-3.0')	1.3
		745			8			3.0-3.7' - Silt, minor clay, yellowish brown, low moisture, low density, crumbly	0.69
		750			8			0-2.6' - Silt as above, clay lens @ (1.6-1.8')	0.97
		755			12			2.0-3.3' - Silt, high very sandy light brown, low moisture, low density to mod. silt	0.11
		800			12			0.0-2' - SAA	1.45
		805			16			0.2-3.0' - Clay, grays to mod silt (0.2-0.7'), red brown and light gray, low moisture, mod to high density. Ca nodules (2.6-3.0')	2.51
		810			16			0-1.2' - Clay, SAA	1.11
		815			19			1.2-2.4' - Clay, minor to mod. silt, grayish brown, low moisture, low to mod density, Ca nodules/shell hash (2-2.4') silt lens @ (2.2-2.4')	1.61
		820			20			0-2.4' - Clay, brownish gray w/ reddish brown mottling, low moisture, high density, silt lens (0.5-1.0") @ (0.4', 1.4', 1.6', 1.8')	1.77
		825			22			0-3.2' - Clay, mod to high clay (2.2-3.2'), brownish gray w/ red brown mottling, low moisture, high density - silt = low density Ca nodules (0.5-0.8') (1.4'), shell hash @ (2.3-2.8')	0.67
		830			24			0-3.1' - Silt, minor clay, slight reddish brown, high moisture to saturated, low density	1.26
		835			26			0-2.6' - Silt SAA - Clay lens, (reddish brown, low moisture, mod density) at (1.3-1.9') shell hash @ 0.7'	1.36
					26			0-1.2' - Silt, clay content increasing w/ depth, reddish brown, saturated, low density	
					28			1.2-2.9' - Clay, brownish gray to light gray, low moisture, high density	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-13

PROJECT NAME Castex Development

DATE STARTED 6-8-22

PROJECT NUMBER 1009-475

DATE COMPLETED

LOCATION Mermentau, LA

CASING TYPE/DIAMETER 3/4" PVC

DRILLING METHOD Geoprobe 7822 DT

SCREEN TYPE/SLOT 0.006" PVC slotted screen w/ Filter sock

SAMPLING METHOD 4'x2.25" Dual Tube

SAND PACK TYPE

GROUND ELEVATION

GROUT TYPE/QUANTITY Portland cement slurry

TOP OF CASING

DEPTH TO WATER

LOGGED BY RSL

GROUNDWATER ELEVATION

REMARKS Field Coordinates: 30.18008646, -92.62251780

REC

2.3'

2.1'

3.6'

3.5'

3.5'

3.6'

3.6'

4.0'

4.0'

2.9'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	B.C.
					28			CD-18 B (32-42') Native @ 30' BLS Sand @ base Reactivity - 22' BLS	
		840			30			0-0.7' - Clay, red brown/gray, low moisture, mod. density - silt lens (0.3-0.4')	
		845			32			0.7-2.3' - Silt, minor to mod clay, brownish gray damp, low density grayish brown	1.02
		850			34			0-0.7' - Clay, minor to mod silt, brownish gray, low moisture, mod. density	
		855			36			0.3-2.1' - Silt, grayish brown, saturated, low density	0.87
		900			40			0-3.6' - Silt, minor V.G. sand, grayish brown, saturated, low density	0.85
		905			42			0-3.5' - Silt, SAA black brownish gray	0.71
		910			44			0-3.5' - Silt, SAA	0.69
		915			46			0-3.6' - Silt, SAA	0.71
		920			48			0-3.6' - Silt, SAA	0.71
		925			50			0-2.4' - Silt, SAA	
					52			2.4-4.0' - Clay, silty @ top, gray/dark gray, low moisture, mod density	0.95
					54			0-4.0' - Clay, gray/dark gray, low moisture, mod to high density increasing w/ depth, organics (3.2-4.0')	1.45
					56			0-2.9' - Clay, dark gray, low moisture, mod. density, wood @ 2.3'	
					58			silt lens @ (1.6-1.9') - saturated + (2.7-2.9')	1.11



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-13

PROJECT NAME Castex Development DATE STARTED 6-8-22
PROJECT NUMBER 1007.478 DATE COMPLETED _____
LOCATION Mermentau, LA CASING TYPE/DIAMETER 3/4" PVC
DRILLING METHOD Geoprobe, 7822 DT SCREEN TYPE/SLOT 0.056" PVC Slatel screen w/ Filter sand
SAMPLING METHOD 4"x2.25" Dual Tube SAND PACK TYPE _____
GROUND ELEVATION - GROUT TYPE/QUANTITY Portland cement slurry
TOP OF CASING - DEPTH TO WATER -
LOGGED BY RS GROUNDWATER ELEVATION -
REMARKS Field Coordinates: 30.1800 8046, -92.6225 1780

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT/BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
								<u>2.0' pushes</u> CD-13 C (58-68') Active - 57' NO SAND Benbowite - 54' BLS	
					48			0-3.4' Silt, dark brownish gray, saturated, low density mod clay content (3-3.4')	0.63
					50			0-2.4' Silt, minor clay, dark gray, high moisture to saturated, low density, clay lens @ (1.7-2.1')	0.97
					52			2.4-3.9' Clay, brownish gray to dark gray, low moisture, mod to high density organics @ bottom	
					54			0-2.5' Clay, minor silt, dark gray, low moisture, mod density organics @ (0.6-1.2')	0.92
					56			1.5-2.8' Silt, mod VFG Sand, grayish brown, low moisture, low density	
					58			0-0.3' Silt SAA	
					60			0.3-2.6' Clay, red brown + dark gray, low moisture, mod density silt lens @ (0.6-0.8), (1.6'), & (1.1'-1.3')	1.16
					62			0-4.0' Clay, dark gray, low moisture, high density, organics @ (0-1.6'), wood @ (3.8-4.0'), silt lenses @ (2.1-2.2'), & (3.5-4.0') (2.6-3.6')	1.02
					64			0-1.0' Clay, dark gray, low moisture, mod to high density	
					66			1.0-2.1' SAND, brownish gray and gray, saturated, low density clay lens @ (1.7-1.9') - VFG Sand, mod silt content.	0.30
					68			0-2.5' SAND, gray/dark gray, saturated, low density minor to mod clay silt, (VFG Sand)	0.27
					70			2.5-3.6' Clay, mod silt, dark gray, damp, low density	
					72			0-1.2' Silt, saturated, gray, low density	
					74			1.2-3.6' Silt, mod clay, low to mod moisture, low density gray.	0.49
					76			0-1.5' Slavery Silt - (Slough)	
					78			1.5-2.1' Silt, high clay, gray/brownish gray, low mod moisture, low density	0.59
					80			2.1-3.6' Clay, dark gray, low moisture, high density	
					82			TD=66' BLS	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development

Project Location: Mormentau, LA

Project No.: 1009.475

Date: 6-8-22

Page 1 of 2

- 700- RL arrived onsite (Truck 36)
- Charles Trahan w/ ERM onsite
- Geoff Miller, Jay Culpepper, Dylan White w/ ICON onsite
- 725- ICON working up rig; preparing to install
CD-13 soil boring → Geopole 7822 DT w/
4" x 2.25" Dual Tube sampling tooling.
- 743- ICON began installing CD-13 Soil Boring
- 925- ICON completed installing CD-13 - ~~CD-13~~ to 58' BLS
- 1010- Completed logging 1D-58' BLS; ICON continuing to drill deeper
in same borehole.
- 1100- Completed logging CD-13 Soil boring - TD = 66' BLS; ICON pulling
2 1/4" sampling tooling
- 1115- Completed pulling sampling tooling; ICON re-entered same borehole w/ 2.5"
solid-stem augers; Begin augering → ICON disposing of soil cuttings
in the grass surrounding the geopole rig; no material was containerized.
- ICON augered down to 58' BLS
- 1145- ICON completed augering and pulling augers.
- ICON re-entered same borehole w/ 3 1/4" barrels; drilled down to
58' BLS to set as Surface Casing.
- 1155- ICON completed pushing 3 1/4" surface casing to 58' BLS
- Break for lunch
- 1300- ICON ~~preparing to~~ running 2 1/4" barrels w/ expendable tip downhole
to set CD-13 C monitor well.
- Pushed 2 1/4" barrels to 68' BLS
- 1310- Ran well material downhole - 0.006" slotted PVC Screen w/ filter sock secured
w/ 3/4" PVC riser w/ black electric tape
- 1320- Pulled 2 1/4" barrels.
- 1330- Started pulling 3 1/4" casing and measuring/pouring in well materials.
- CD-13 C Details
Screen: (58-68') BLS
Native Material @ 57' BLS
Sand: No SAND
Bentonite Pellets: 54' BLS
Casing: 53' BLS
- 1345- Completed setting CD-13C, max rig over and set CD-13C

On-Site
Ryan L. - HET
Charles Trahan - ERM
Geoff Miller
Jay Culpepper
Dylan White
ICON



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A45

Project Name: Castex Development, LLC

Date: 6-8-22

Project Location: Mormontau, LA

Page 2 of 2

1355 - ICON set up on CD-13B; starting pushing 2 1/4" barrels w/ extendable point

1410 - ICON pushed to 42' BLS; Ran well material downhole - 0.006" slotted PVC screen w/ filter sock secured to 3/4" PVC riser w/ black electric tape.

- ICON stopped to refuel rig w/ diesel.

1425 - Started pulling 2 1/4" barrels.

1433 - Barrels out of hole; ICON measuring and adding surf/bentonite as needed.

- CD-13B Details:

Screen - (32-42') BLS

Native Material @ 30' BLS

No Sand

Bentonite Pellets @ 22' BLS - Pellets possibly bridged in borehole.

- 0.006" screen (slotted PVC) w/ filter sock & 3/4" PVC riser.

1440 - Completed setting CD-13B; ICON moved rig over slightly to set CD-13A

1445 - ICON started pushing 2 1/4" barrels to set CD-13A

1458 - ICON pushed 2 1/4" barrels to 32' BLS; ran well material downhole.

CD-13A Details:

Screen: (22-32') BLS - 0.006" slotted PVC screen w/ filter sock secured to PVC

Native Material @ 27' BLS / riser w/ electrical tape

Sand @ 21' BLS

Bentonite Pellets: 18' BLS

- 3/4" PVC riser.

1505 - Pulled all 2 1/4" barrels

- Completed setting CD-13A

1530 - Set back up on CD-13C to grant borehole annulus; pulled 3/4" casing up slightly; ran 3/4" tremie pipe down hole.

1538 - Began grouting; ICON grouted by gravity feed through 3/4" PVC tremie pipe from bottom up w/ approx. 32 gallons of Portland/bentonite slurry until grout to surface.

16:30 - ICON completed grouting CD-13C; dewatering pipe & equipment.

- MET/ERM left site.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Linkow & Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: 1009 A75

Date: 6-9-22

Page 1 of 2

6:30 - RL left Rayne, LA (Truck 36)
7:00 - arrived onsite
- Charles Tahan w/ ERM onsite
7:15 - David Sanguinetti w/ ERM onsite; will be observing NORM survey
7:30 - ICON personnel arrive @ CD-13 monitor well cluster location; prepare to grout CD-13A & CD-13B monitor wells.
- ICON ran 3/4" PVC tremie pipe down borehole of CD-13A
- grouted by gravity feed through tremie pipe w/ approx. 3 gallons of grout until grout to surface.
7:35 - ICON ran 3/4" tremie pipe down CD-13B borehole; grout by gravity feed through 3/4" PVC tremie pipe w/ approx. 4 gallons of grout until grout to surface
7:40 - ICON loading up rig and equipment to move to next location;
8:20 - ICON dropped rig geoprobe and set up on new location on wellpad near SN 206253 former well location.
- ICON tooling up to install EC probe. 30.1876990
- 8:55 - ICON began installing EC probe @ CD-14 location. -92.6117463
9:05 - ICON reached approx. 50 ft. BLS and EC probe lost connection w/ laptop.
- ICON shut down EC probe; began pulling EC probe tooling.
- Wire broke off of tool head.
9:25 - ICON began drilling down w/ 2 1/4" barrels into same borehole to grout EC probe hole.
- ICON also fixing / re-tooling to attempt to EC probe again.
9:55 - ICON drilling/drilled down to 40 feet w/ 2 1/4" barrels; ran 3/4" PVC tremie pipe downhole inside of the barrels and grouted hole; grouted by gravity feed w/ approx. 8 gallons of Benportland slurry.
10:30 - Completed grouting hole; ICON decided to abandon original CD-14 hole location and move to a new location off of the former well pad; ICON indicated the the ground was too compacted to drill @ original location.
11:00 - ICON moved geoprobe over to new CD-14 location.

On-Site

Ryan L. - HET

Charles Tahan - ERM

David Sanguinetti - ERM

Goff Miller

Jay Culpepper } ICON

Dylan White

Kan Champagne - HET

NORM survey



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex Development, LLC

Date: 6-9-22

Project Location: Mormontau, LA

Page 2 of 2

- 1130 - ICON set up on CD-14 location
- Rig over Reater so ICON taking quick break
 - Derek Porcician w/ ICON, Ken Champagne, & David Binguinatti w/ EPR arrived @ well pad location - ICON conducting NORM Survey.
- 1200 - ICON NORM survey completed near SW 206253; left area
- ICON rig up and began installing CD-14 EC probe
- CD-14 Field Coordinates: 3018768813, -92.61147829
- 1235 - Completed installation of CD-14 EC probe - TD = $\approx 97'$ BLS
- Highest EC of 6710 ug/L @ 68' BLS
- 1245 - Break for lunch.
- 1345 - ICON started pulling EC probe at of hole
- 1400 - ICON re-entering hole w/ 1 1/2" augers;
- 1430 - Augered down to $\approx 40'$ BLS; George overboarded - take break
- 1445 - Resumed augering; Rig over beating about every 10' feet and ICON stopping each time to let machine cool down.
- 1545 - ICON completed augering down to $\approx 80'$ BLS
- Started pulling augers
- 1600 - Completed pulling augers; Icon placed soil cuttings from augering on the ground next to location; washing auger near CD-5 location w/ pressure washer and not containerizing cuttings or wash water.
- Icon went back into borehole w/ 3/4" PVC tremie pipe to $\approx 80'$ BLS; started grout by gravity feed method through 3/4" tremie pipe w/ ~~30~~ 36 gallons of portland cement slurry until grout to surface.
 - Not able to flow cement/grout through tremie pipe; pulled up all tremie pipe out of hole; pipes (bottom $\approx 20'$) were filled w/ native material.
- 1615 - ICON running 3/4" tremie pipe back downhole; got tremie pipe back down to $\approx 60'$ BLS
- grouted w/ approx. 36 gallons of portland cement slurry by gravity feed method through 3/4" PVC tremie pipe until grout to surface.
- 1700 - Done for the day
- Left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: LISKOW & LEWIS

Project No.: 1009.A75

Project Name: CASTEX

Date: 06/09/22

Project Location: JENNINGS, LA.

Page 1 of 4

0715 - LEFT HET OFFICE (KC) IN #30

0815 - ARRIVED ON SITE

- DEREK POURCIAU W/ICON ONSITE
TO PERFORM NORM SURVEY IN VARIOUS
AREAS

0845 - MOBED TO BACKGROUND LOCATION

- NORM METER UTILIZED BY ICON TO CONDUCT
SURVEY LUDLUM MODEL 3 SN#193876

CAL. DATE: 5/3/2023

- TESTED METER AGAINST SOURCE; METER
IS ACCURATE

- BACKGROUND LOCATION 30.181128°N - 92.624856°W
READING ~ 10 µR/hr.

- AREA MOSTLY WOODED, HEAVY VEGITATION,
PONDS, CANALS, DAMP SURFACES

0900 - DAVID SANGUINETTI W/ERM ONSITE

0910 - MOBED TO WELL PAD W/WELL ID:

CEL PROPERTIES LLC.

J.B. FARMS #1 SITE, TIOS, R2W

SERIAL # 229984

- SITE CONTAINS 3 TANKS WITHIN BERMED
AREA, LIMESTONE PAD, HEATER TREATMENT,
SEPARATOR, AND WELL HEAD

- VEGITATION AROUND LOCATION ~ 2-3' IN
HEIGHT

- SMALL SEPARATOR WITH READINGS OF ~ 400 µR/hr.
AND SOME SURFACE PIPE SCALE BELOW TITLED

UNIT W/ READINGS OF ~ 200 µR/hr. → 30.184375°N
92.614344°W

- SMALL PIECE OF PIPING ~ 24" LONG LAYING
ON SURFACE, READINGS ~ 120 µR/hr. → 30.184419°N
92.614309°W

- LOCATED AREA NEAR WELL HEAD WITH
READING GREATER THAN 700 µR/hr. → 30.184630°N
92.614219°W

- STOCKPILED PIPING IN TURN AROUND HAS READING
OF 1,500 µR/hr. 30.184696°N - 92.614384°W



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: LISKOW & LEWIS

Project No.: 1009.475


Project Name: CASTEX

Date: 06/09/22

Project Location: JENNINGS, LA.

Page 2 of 4

- 1055 - COMPLETED LOCATION
1100 - MOVED TO NEXT LOCATION 30.187897°N - 92.611680°W
1110 - BEGAN NORM SURVEY ON LOCATION
- VEGITATION ~ 2-3' IN HEIGHT
- AVERAGE READING THROUGHOUT SITE ~ 10-15 μ R/hr.
1150 - COMPLETED SURVEY IN THIS AREA
1155 - MOVED TO NEXT AREA 30.181822°N - 92.615643°W
- AREA CONSISTED OF (3) TANKS, WELL HEAD, SEPARATOR / HEATER TREATER
SER # 208588 ENCO RESOURCES, INC. ST7, T10S, R2W
- LOCATED SCALE ON SURFACE 30.182070°N - 92.615545°W
READINGS ~ 30 μ R/hr.
- LOCATED SMALL PC. OF PIPING ~~23~~ > 50 μ R/hr.
30.182188°N - 92.615762°W
- LOCATED AREA ALONG ACCESS ROAD WITH SCALING,
~ 6' IN DIAMETER & 1' THICK WITH READINGS
OF 50 μ R/hr. 30.182584°N - 92.614988°W
1345 - COMPLETED SURVEY IN THIS AREA
- MOVED TO NEXT LOCATION
30.184016°N - 92.620777°W
1355 - BEGAN SURVEYING AREA
- VEGITATION IN AREA ~ 3-4' IN HEIGHT
- AVERAGE READING THROUGH AREA 10-15 μ R/hr.
1445 - COMPLETED SURVEYING AREA
- MOVED TO NEXT AREA, 30.184262°N - 92.626675°W
- VEGITATION IN AREA ~ 3-4' IN HEIGHT
- AVG. READINGS 9-12 μ R/hr.
1505 - COMPLETED AREA
- MOVED TO NEXT AREA 30.188939°N - 92.614744°W
- AVG. READINGS 8-12 μ R/hr.
1330 - COMPLETED AREA
- MOVED TO NEXT LOCATION
- 30.189559°N - 92.618756°W, VERY WOODED AREA
1550 - BEGAN SURVEY - READINGS 9-13 μ R/hr.
1605 - COMPLETED SURVEY
1615 - GET OFF SITE
- WOOD ARRIVED @ HET



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: LISKOW & LEWIS

Project Name: CASTEX


Project Location: JENNINGS, LA.

Project No.: 1009.A75

Date: 06/09/22

Page 3 of 4

①





**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: USKOW & LEWIS


Project Name: CASTEX

Project Location: JENNINGS, LA.

Project No.: 1009.A75

Date: 6/09/22

Page 4 of 4





HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-14

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1009-A75
LOCATION Mermentau, LA
DRILLING METHOD Geopack 7822 DT
SAMPLING METHOD 4"x2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field coordinates: 30.18768813, -92.61147829

DATE STARTED 6-10-22
DATE COMPLETED 6-10-22
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

REC.

2.1'

4.0'

4.0'

3.8'

2.5'

2.4'

2.9'

2.8'

2.4'

2.2'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT/BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
		800			0			16.0' to TD. = 2.0' pushes	
		805			4			0-0.4' - Silt, high clay, brown w/ red-brown mottling, low moisture, crumbly	1.75
		810			4			0.4-2.1' - Clay, brown & gray w/ red-brown mottling, low moisture, mod density, silty clay lens @ (1.3-1.6') (brown)	3.81
		815			8			0.40' - Clay, minor to mod. silt @ (2.0-4.0'), yellow-brown and light gray, low moisture, mod to high density, red-brown mottling (2.0'-4.0')	3.45
		820			8			0-2.8' - Clay, light gray, yellow-brown & red-brown mottled, low moisture, high density, Ca nodules @ (1.8-2.6')	2.77
		825			12			2.8-4.0' - Sand, high silt, brown, mod to high moisture, low density clay lens @ (3.5-3.8') - 7 Ca nodules throughout	3.19
		830			12			0-2.2' - Sand, VFC, mod to high silt, black (0-0.6') and brown (0.6-2.2') saturated, low density	1.88
		835			16			2.2-3.8' - Clay, yellow-brown & light gray, Fe mottling, low moisture, high density, Ca nodules (2.4-2.5'), (2.8-2.9')	1.39
		840			16			0-2.5' - Clay, ds about, silt (1/4" to 1/2") @ 0.7	4.32
		845			18			nanosil (clayey silt lens @ (1.3-1.6') silty silt (1.6-2.5')	2.44
		850			20			0-2.4' - Clay, minor silt, yellow-brown & light gray (1.8-2.4') w/ Fe mottling, low moisture, high density	3.71
		855			22			silt lens (0.3, 0.7, 1.7')	
		860			22			0-2.7' - Clay, light gray w/ yellow-brown/red-brown mottling, low moisture, high density, Ca nodules 0.7', Mn @ 1.7', 1/4" to 1/2" silt lenses @ (1.3, 2.2', 0.9')	3.72
		865			24			0-1.2' - Clay, light gray, low moisture, high density, shell hash (0.8-1.0')	2.83
		870			24			1.2-2.8' - Silt, mod clay, light brown, low to mod moisture, low density Ca nodules/shell hash (1.8-2.3')	
		875			26			0-1.7' - Silt, minor to mod clay, light brown, mod. moisture, low density, shell hash (0.9-1.2')	3.47
		880			26			1.2-2.4' - Clay, light gray & brown, low moisture, mod to high density 1/4" silt lenses @ (1.5', 2.2', 2.4')	
		885			28			0-2.2' - Clay, light gray and brown, low moisture, high density, 1.0" silt lens @ 0.7' Fe staining/mottling (0.7-2.2')	3.78



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-14

PROJECT NAME Castex Development, LLC
PROJECT NUMBER 1009-A75
LOCATION Mormontan, LA
DRILLING METHOD Geopole 7822 DT
SAMPLING METHOD 4'x2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RSL
REMARKS Field Coordinates: 30.18768813, -92.61147829

DATE STARTED 6-10-22
DATE COMPLETED 6-10-22
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

REC.

2.2'

3.3'

3.7'

2.8'

3.7'

3.6'

3.7'

3.7'

3.7'

4.0'

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
					28			0-0.6'- Clay, gray & red brown mottled, low moisture, high density	
		910						0.6-1.5 - Silt, minor clay, gray to brownish gray, high moisture, low density	2.41
					30			1.5-1.9 - Clay as above	
								1.9-2.2' - Silt, med VFB Sand, brownish gray, high moisture, low density	
		915						0-3.3' - Silt, grayish brown, saturated, low density	1.05
					32			shell hash (0-1.4')	
								0-3.0' - Silt, SAA	
		920						3.0-3.7' - Clay, gray and brown, low moisture, high density	0.71
					34			0-1.2 SAA	
		925						1.2-2.5 - Clay, med to high silt, gray, low to med moisture, low density	0.93
					36			2.5-2.8' - silt, gray / dark gray, saturated, low density	
		930						0-3.7' - Silt, minor VFB Sand, dark gray, saturated, low density	0.64
					38			0-3.6' - Silt, SAA	
		935							0.56
					40			0-3.9' - Silt, SAA - low to med moisture (2.9-3.7')	
		940						grayish brown.	0.53
					42			0-3.7' - Silt, grayish brown, saturated, low density	
		945							0.50
					44			0-3.7' - Silt, SAA	
		950							0.51
					46			0-4.0' - Silt, brown, saturated, low density	
		955						minor clay	
					48			clay lens (1.5") @ (0.1') + @ (3.8-4.0')	0.54



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-14

PROJECT NAME Castex Development LLC
PROJECT NUMBER 1009-A75
LOCATION Mormontau, LA
DRILLING METHOD Geoprobe 7822 DT
SAMPLING METHOD 4" x 2.25" Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY RJC
REMARKS Field Coordinates: 30-18768813, 92-61147829

DATE STARTED 6-10-22
DATE COMPLETED 6-10-22
CASING TYPE/DIAMETER -
SCREEN TYPE/SLOT -
SAND PACK TYPE -
GROUT TYPE/QUANTITY -
DEPTH TO WATER -
GROUNDWATER ELEVATION -

REC	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.2'			1000			48			0-3.2' - clay, brownish gray to light gray, low moisture, low density 10" silt lens @ (1.7')	0.90
3.0'			1005			50			0-3.0' - clay, gray, low moisture, low mod density mod large wood chunks @ top and wood throughout	1.05
4.0'			1010			52			0-4.0' - Clay, gray and light gray, low moisture, low density, organics / wood throughout.	0.91
4.0'			1015			54			0-3.3' - Clay, as above 3.3-4.0' - Silt, mod to high clay, gray, mod to high moisture, low density	1.14
4.0'			1020			56			0-4.0' - Silt, mod clay, dark gray, high moisture to saturated, low density, clay lens @ (2.4-2.7')	0.52
4.0'			1025			58			0-2.3' - Silt, mod to high clay, gray, high moisture low density 2.3-4.0' - Silt, gray, saturated, low density, clay lens @ (3.3-3.5')	0.49
4.0'			1030			60			0-4.0' - Silt, dark gray, saturated, low density minor VFG sand	0.53
1.6'			1035			62			0-1.6' - Silt, minor to mod VFG sand, dark gray saturated, low density clay lens @ (0.4') & (0.9-1.0')	2.11
4.0'			1040			64			0-4.0' - Silt, SAA	4.03
						66				
						68				

TD = 66' BLS



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development, LLC

Project Location: Merrimack, LA

Project No.: 1009.475

Date: 6-10-22

Page 1 of 1

- 615 - RL left Rayne, LA (Truck 36)
- 6700 - Arrived onsite
- Charles Trahan w/ ERM onsite
 - Jay Culpepper w/ ICON onsite
- 720 - Dylan White & Geoff Miller arrived onsite
- 730 - ICON warming up Geoprobe; setting up on CD-14 to begin soil sampling
- 735 - Started CD-14 Soil boring installation.
- 750 - started logging / sampling CD-14 location - Installed by ICON w/ Geoprobe #822 1ST w/ 4' X 2.25" Drill Tube
- 1020 - ICON drilled down to 68' BLS - 1 Sample liner for (66-68') interval stuck in barrels
- ICON pulling out of hole to retrieve sample liner.
- 1050 - ICON not able to retrieve sample liner from barrels
- Ended sampling
 - CD-14 Soil Boring
 - TD = 66' BLS
 - Sample Intervals: (2-4') (4-6') (6-8') (8-10') (26-28') (64-66')
 - ERM collecting spot samples - no ERM split on (2-4')
- ICON reentering same borehole w/ discrete point; will drill down to TD of boring
- Reached TD of boring
 - Leaving barrels w/ tip in hole over weekend;
- 1130 - Done for the day; left site

On-Site

Ryan L. - HET

Charles Trahan - ERM

Geoff Miller

Jay Culpepper

Dylan White

ICON

Derek Burdick - ERM

Sydney Mammal - HET

David Siquinetti - ERM

NORM Survey



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.ATF

Project Name: Castex

Date: 06/10/22

Project Location: Jennings, LA

Page 3 of 3

0730 SW left office in Truck #29
0815 Arrived on site, met w/ Derek Pourciau + Chase Joubert (Iron)
0835 move to background location to begin NORM sampling
David Sanguinetti (Ekm) Arrived on site
Derek P. conducted NORM meter check:
Ludlum Model 3 SN#193876, Cal. Date: 5/3/2023
Tested meter w/ Source - meter is accurate w/ 800 $\mu\text{R/hr}$.
Background location - (30.1810333, -92.62494722)
(called R-1)
- Area wooded, heavy vegetation, damp surfaces
Before sampling: 1 meter = 10 $\mu\text{R/hr}$
values @ Surface = 10 $\mu\text{R/hr}$
0845 R-1 (0-6")
0850 R-1 (6-12") (Iron well mark area)
0855 R-1 (12-18") > true background = 20 $\mu\text{R/hr}$
0900 R-1 (18-24")
After sampling values: 1 meter = 10 $\mu\text{R/hr}$ 12 in = 16 $\mu\text{R/hr}$
@ Surface = 10 $\mu\text{R/hr}$ 18 in = 16 $\mu\text{R/hr}$
6 in = 15 $\mu\text{R/hr}$ 24 in = 16 $\mu\text{R/hr}$
0905 move to sampling location R-2 (30.18205555, -92.61539167)
near ser. #208588-9N10
Resources, INC. Tank Battery (3 Tanks, Well head, separator/
heater treater) - sampling scale on ground surface
R-2 area (1' x 2') highest reading - 23 $\mu\text{R/hr}$
Before sampling: 1 meter = 10 $\mu\text{R/hr}$
@ Surface = 23 $\mu\text{R/hr}$
0930 R-2 (0-6")
0935 R-2 (6-12")
Within same area - 85' of piping from tanks to separator/
treater w/ readings > 100 $\mu\text{R/hr}$, highest value marked
E1 - w/ 200 $\mu\text{R/hr}$ reading
= (30.18215278, -92.61566111)



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client : Liskow + Lewis

Project No.: 1009-A75

Project Name: Castex

Date: 06/10/22

Project Location: Jennings, LA

Page 2 of 3

0940 move to next sampling location R-3 (30.18250277, -92.6149889)

Area along access road w/
scaling, south of CD-6. (14' x 10') Area

Before Sampling : 1 meter - 23 μ R/hr
thick vegetation @ Surface - 43 μ R/hr

1000 R-3 (0-6")

1005 R-3 (6-12")

1010 R-3 (12-18")

~~1015~~ R-3

After Sampling - 1 meter - 19 μ R/hr 12 in - 24 μ R/hr
@ Surface - 32 μ R/hr 18 in - 20 μ R/hr
6 in - 29 μ R/hr

1015 move to next sampling location: Well pad SN#229984

CEL Properties LLC - J.B. Farms #1, S17, T10S, R2W

Site contains 3 tanks within bermed area, limestone pad,

heater treater/seperator, well head, vegetation

Surrounding area:

Derek P. surveying/marking out locations, Chase J. Intermittently

Sampling -

R-4 location marked w/ highest reading @ 800 μ R/hr
= (30.18462500, -92.61426666)

1030 mark location of R-5 w/ highest reading of 250 μ R/hr
(30.18440833, -92.61435000) - may sample, dependent
on ability to hand auger through concrete/shell.

Before sampling: 1 meter = 65 μ R/hr
@ Surface = 250 μ R/hr

1032 mark R-6 location (30.18443056, -92.61443332)
(3' x 4' Area) highest reading 30 μ R/hr.

1035 mark R-7 location (30.18449444, -92.61425000)
6 in spot - 26 μ R/hr

1037 mark R-8 location (30.18452778, -92.61424167)
6 in spot - 40 μ R/hr

1039 mark R-9 location (30.18473889, -92.61459444)
= (1' x 1') Area - 32 μ R/hr



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 06/10/22

Project Location: Jennings, CA

Page 3 of 3

- 1045 Mark E-2 location (30.18455000, -92.61432778)
misc. oilfield piping in
a pile, highest reading - 1700 $\mu\text{R/hr}$
- 1050 Mark E-3 location (30.18459722, -92.61421944)
90° angle of piping on
well head, highest reading - 290 $\mu\text{R/hr}$
- 1055 Mark E-4 location (30.18446389, -92.61436389)
misc. piping on ground
and equipment highest reading - 120 $\mu\text{R/hr}$
- 1057 Mark E-5 location - (30.18440000, -92.61436389)
separator/treater tank
highest reading - 470 $\mu\text{R/hr}$
- 1100 Sampled R-5 (0-6") - after bin refusal due to
concrete/rock (8' x 7' area)
After sampling: 1 meter - 70 $\mu\text{R/hr}$ Bin - 75 $\mu\text{R/hr}$
@ surface - 140 $\mu\text{R/hr}$
- 1109 Return to R-4 location
Before sampling: 1 meter = 35 $\mu\text{R/hr}$
@ surface - 800 $\mu\text{R/hr}$ (6' x 11') area
- 1120 Mark R-10A / R-10B locations
R-10A (30.18460833, -92.61420556) 6 in spot under
flow line, highest reading 110 $\mu\text{R/hr}$
R-10B (30.18460556, -92.61406667) (1' x 1' area)
highest reading 40 $\mu\text{R/hr}$
- 1130 Return to R-4 location, sampled R-4 (0-4")
refusal @ 4" due to concrete/rock.
After sampling = 1 meter - 45 $\mu\text{R/hr}$
@ surface = 210 $\mu\text{R/hr}$
4 in - 160 $\mu\text{R/hr}$
- Irony, loaded all equip, see all site photos, ERM took specs of
all samples. (R1-R4)
- 1145 Left site
- 1230 Arrived @ office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex Development, LLC

Project Location: Marmetan, LA

Project No.: 1009.A75

Date: 6-13-22

Page 1 of 2

900- RL Left HET Office (Track 36)	
- Stopped to pick up drinks / lunch	
1000- Arrived onsite	
- Geoff Miller, Chris Miller, Dylan White w/ Icon onsite	
- Charles Trahan w/ ERM onsite	
1015- ICON already set up on CD-14 from last week 2 1/4" barrels w/ discrete point in borehole to a depth of 68' BLS → Geoprobe 7822 DT	
- ICON pulling 2 1/4" w/ discrete tip out of hole; will re-enter same borehole w/ 2 1/4" barrels and expandable tip to set temporary monitor well.	
1045- ICON @ 80' BLS w/ 2 1/4" barrels and expandable tip	
- RUN well material downhole to set temporary well	
- CD-14B Details	
- Screen Interval - (80-85') BLS - 0.006" Slotted PVC Screen w/ Filter sock secured to river w/ black electrical tape.	
- Rise → 3/4" PVC pipe - Casing @ approx. 56' BLS	
- ICON poured approx. 4 gallons of fresh water downhole to keep well from clogging	
1055- ICON collected water level → 25.95' Below TOC.	
- ICON to let temp. well sit for a while approx. 1-2 hours before sampling.	
1100- ICON moved over slightly to install permanent monitor well; will set well while waiting to sample temporary well.	
1105- ICON began installation of CD-14A	
- ICON running down w/ 2 1/4" pipe and oversized head to 28' BLS	
1112- ICON collected water level on CD-14B → 23.85' below TOC	
- ICON filled up geoprobe w/ diesel	
1120- ICON pulling 2 1/4" barrels w/ oversized head; going back into same borehole w/ 3 1/4" casings	
1134- ICON letting rig cool down	
- ICON collected water level - CD-14B → 23.84' below TOC	
1145- ICON pushed 3 1/4" barrels to 28' BLS	
- Break for lunch	

On-Site

Ryan L. - HET

Charles Trahan - ERM

Geoff Miller

Chris Miller } Icon

Dylan White

Geo Sampling Crew

Katie Lunniss - Icon

David Sengerinetti - ERM

Corey Carroll - HET

* See DCE Notes for Geo sampling crew notes *



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.175

Project Name: Castex Development, LLC

Date: 6-13-22

Project Location: Mementau, LA

Page 2 of 2

- 1245 - ICON setting up to groundwater sample CD-14B (60-80')
- ERM collecting split samples.
- 1255 - CD-14B → water level @ 23.85' Below TOL
- ICON setting up to purge CD-14B
- Run ~~144~~ tubing low hole.
- 1306 - Pump on; begin purging well.
- Geo pump peristaltic pump w/ 3/8" OD x 1/4" ID w/ check valve.
- using check valve to lift; tubing @ TD.
- 1336 - ICON pulled tubing up to approx. 70' BLS
- 1430 - Purged total of 6 gallons from CD-14B (60-80')
- Begin Sampling → ERM collecting split samples

ERM Ultrameter Readings

TIME	pH (mV)	Conductivity	Temp. (°C)	Turb.	ORP	TDS	Gal
1308 + 1308	6.76	32.86 mS/cm	29.3	—	129	2600 ppm	0.007
1316 + 1318	6.79	14.90 mS/cm	29.5	—	-58	13.96 ppt	1.0
1323 + 1318	6.80	18.91	29.4	—	-114	18.47	2.0
1336 + 1323	6.80	19.48	28.8	—	-118	19.12	3.0
1350 + 1336	6.77	21.02	29.5	—	-99	20.90	4.0
1410 + 1350	6.80	20.07	30.8	—	-102	20.57	5.0
1429 + 1410	6.87	20.87	30.2	—	-100	20.64	6.0

- 1430 - SAMPLE
- 1540 - ICON + ERM concluded collecting GW samples
- 1550 - ICON set back up on CD-14A; Drilling down w/ 2 1/4" barrels through 3 1/4" casing.
- 1557 - ICON to depth; ran well material downhole; pulled all 2 1/4" barrels out - left 3 1/4" casing.
- CD-14A well Details:
Screen Interval: (30-40') BLS - 0.006" slotted Sra (PVC) w/ Fitersock attached
Native: 28' BLS to 74" PVC riser w/ black electric tape.
Sand: None
Bentonite Pellets: 25' BLS → left casing @ 23' BLS
- ICON leaving well over night; will grant CD-14A + pull CD-14B and grant tomorrow
- 1630 - Done for day - left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: 1009 AZS/CASTEX

Project No. _____

Sampled By: _____

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific TDS Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-12A	1130	Tubing approx 1' from TD, Pump on									
Date	1131	25.2			399	578	7.38		-71	48	1.25
6/13/22	1140	24.2			304	445	6.61		-72	54	0.5
Total Depth	1145	24.1			266	392	6.42		50	11	1.0
18.25	1150	23.9			258	381	6.32		50	5	1.5
Water Level	1235	FINISHED SAMPLING PUMP OFF									
9.47'											
Volume											
Stick Up											
1.65											
GPS											
Sample Time											
1700	Number of times dried: <u>0</u>				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009-A25

Sampled By: DCE

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-12B	1325	TURBID SET 1' ABOVE TD, PUMP ON									
Date	1330	26.4			391	525	7.37			24	1.5
6/13/12	1332	25.7			393	527	7.31			22	0.5
Total Depth	1334	27.0			393	527	7.29			7	1.0
39.4	1338	25.4			396	528	7.32			4	1.5
Water Level 8.32	1341	25.0			396	526	7.36			3	2.0
Volume	1344	25.0			393	525	7.31			2	2.5
Volume	Pump OFF										
Stick Up											
1.5											
GPS											
Sample Time											
1350	Number of times dried: <u>0</u>				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1005.475

Sampled By: DCE

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-13A (22-32)	1520	TURBID	0h	SET	APPRX 1' From TD						Pump on
Date	1522	29.0			728	1035	7.07		4	26	1.05
6/13/22	1530	25.8			776	1101	7.00		17	0.2	0.5
Total Depth	1536	26.3			803	1136	7.01		-2	7	1.0
83.75	1540	25.7			804	1142	7.01		3	3	1.5
Water Level											
20.22											
Volume											
Stick Up											
2.1'											
GPS											
Sample Time											
1545	Number of times dried: <u>2</u>				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data
 Project Name: CASPER
 Project No. 1009.A75
 Sampled By: DEC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	DS Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-13B	1630										
Date	1633	27.8			915	1290	7.76		-39	0.2	1.5
6/13/22	1637	25.6			919	1293	7.46		-106	5	0.5
Total Depth	1641	25.7			930	1308	7.33		-108	2	1.0
4334	1647	25.6			937	1317	7.28		-118	2	1.5
Water Level	1651	25.1			940	1320	7.28		-111	3	2.0
19.70											
Volume											
Stick Up											
2.00											
GPS											
Sample Time											
1700	Number of times dried: <u>1</u>				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex Development

Project No. 1009.475

Sampled By: ICOU - (ERM Split)

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-14 B (60-80) 3/4" PVC	1306	Pump on									
Date	1308	33.2		580 ppm		905 mS/cm	5.99		164	—	Initial
6-13-22	13:16	29.4		1363 ppm		16.30	5.94		48	—	1 gal
Total Depth	13:23	29.2		18.35 ppm		21.09	6.02		-22	O.R.	2 gal
80.68'	13:36	28.9		19.15 ppm		21.80	6.31		-53	O.R.	3 gal
Water Level	13:50	30.6		20.90 ppm		23.63	6.46		-50	15	4 gal
23.85'	14:10	25.0		24.81 ppm		26.97	6.51		-54	30.5	5 gal
Volume	14:29	22.4		24.72 ppm		26.83	6.67		-61	11.2	6 gal
1.29 gal.	14:30	SAMPLE TIME									
Stick Up											
1.30'											
GPS											
Sample Time											
14:30	Number of times dried: <u>Ox</u>			Analyses: <u>Full Kit</u>							



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: _____

Project Name: CASTEX

Project Location: SENNOWS

Project No.: 1009 ARS

Date: 6/13/22

Page 1 of 1

- @0900 - LEFT OFFICE TRUCK # 28
- @1030 - ARRIVED AT CD-4 AREA
- @1100 - KATIE L & DAVID S. ARRIVED ON SITE
- @1120 - SETUP ON CD-12A TO BEGIN PURGING
WITH PERISTALTIC PUMP
- @1200 - PURGED 1.5 gal, BEGAN SAMPLING
- PUMP OFF
- @1325 - SETUP TO BEGIN PURGING CD-12B
- PURGED APPROX 2.5 gal
- @1350 - BEGAN SAMPLING
- @1415 - FINISHED SAMPLING
- @1445 - MOVED TO CD-10C
- WATER LEVEL TOO LOW TO SAMPLE
- @1510 - SETUP ON CD-13A WITH PERISTALTIC
PUMP
- @1520 - BEGAN PURGING
- @1540 - PURGED 1.5 gal
- @1615 - FINISHED SAMPLING, SETUP ON
CD-13B BEGAN PURGING
- BEGAN SAMPLING
- FINISHED SAMPLING LEFT SITE
- ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Lickow & Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: to 1009.175

Date: 6-14-20

Page 1 of 2

6:15 - R/L left Rayne, LA (Track 36)	On-site
700 - Arrived onsite	Ryan L. - HET
- Charles Trahan w/ ERM onsite	Charles Trahan - ERM
- Geoff Miller, Dylan White onsite	Geoff Miller
730 - ICON set up on CD-14A; started pulling 3/4" casing	Dylan White } ICON
- Ran 3/4" PVC tremie pipe down borehole to grant	Chris Miller }
monitor well annulus.	
745 - Grant w/ approx. 16 gallons of portland bentonite	Core Sampling Crew
slurry until grant to surface.	Katie Cummins - ICON
800 - Moved rig over onto CD-14B; pulling temporary well	Daniel Sanguinetti - ERM
w/ hydraulic winch on geoprobe.	Darryl Carol - HET
810 - Pulled CD-14B temp well - riser and screen; pulling	* See doc notes *
2 1/4" casing	
818 - Completed pulling 2 1/4" casing; ICON ran 3/4" PVC tremie pipe down borehole	
to approx. 59' BLS.	
- Grouted borehole w/ approx. 24 gallons of portland/bentonite slurry by	
gravity feed through 3/4" PVC tremie pipe until grant to surface.	
850 - Completed grouting; loading up geoprobe rig and equipment to move to	
next location.	
- move to next location	
950 - Arrived @ staging area near CD-2 + CD-11 locations; ICON unloaded	
rig and began tracking geoprobe to location East of staging	
area; traveling down pipeline right-of-way	
1020 - ICON set up on CD-15 location; just off of Pipeline ROW	
- Setting up to install EC probe.	
1100 - ICON began installing CD-15 EC probe	
Field Coordinates: 30.18802085, 92.61371998 -92.61371998	
1120 - Completed installation of EC probe; Highest EC @ 271 m/s/m @ 8.45' BLS	
1130 - Break for lunch -	TD = 97.4' BLS
1255 - ICON set back up on CD-15 EC probe hole;	
Started pulling EC probe tooling.	
1310 - ICON pulled EC probe tooling to surface; as probe w/ probe	
nearly all the way out of the hole (approx. 100' BLS) the probe	
was audibly noted as venting from the borehole.	
- ICON started shaking down to test borehole vent.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009-#75

Project Name: Castex Development, LLC

Date: 6-14-22

Project Location: Morristown, LA

Page 2 of 2

- 1745 - CD-15 EC probe borehole no longer venting; ICON re-entering hole w/ 2 1/2" solid stem auger to grout.
- 1750 - Geoprobe overheating occasionally; so ICON waiting to lift it and down each time.
- 1815 - ICON @ ~ 79' BLS; began pulling 2" auger out of hole; throwing all soil cuttings from augering into the grass/trees surrounding the location; no soil was containerized.
- 1830 - All augers pulled; ICON immediately ran 3/4" PVC tremie pipe down same borehole; got Tremie down to approx. 78' BLS.
- 1853 - Completed grouting, grout w/ approx. 35 gallons of portland/bentonite slurry by gravity feed through 3/4" PVC tremie pipe until grout to surface.
- 1600 - Done for the day
- Left Site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009475

Sampled By: DCC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-13C	0810	CHECK SET ON TURBIDITY									
Date	0822	27.6				2908	8.31			OK	0.5
6/14/22	0828	25.4				2747	8.07			OK	1.0
Total Depth	0838	25.5				2171	7.76			OK	1.5
69.5'	0848	28.4				1325	7.88			OK	2.0
Water Level	0857	26.0				1039	7.75			OK	2.5
48'											
Volume	1010	FINISHED SAMPLING									
Stick Up	* WELL PRODUCED LITTLE WATER										
7.7'											
GPS											
Sample Time											
2500	Number of times dried: 15				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASCADE

Project No. 1009-A75

Sampled By: DCC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-14A 30-40	1050	29.2			1410	1929	7.29		-50	3	1.5
Date	1052	26.7			1164	1610	7.37		-20	7	0.5
6/14/12	1055	26.3			1115	1550	7.30		-69	3	1.0
Total Depth	1058	25.9			959	1349	7.22		-82	12	1.5
41.83	1100	26.3			953	1340	7.30		-76	4	2.0
Water Level											
17.02											
Volume	1105	Pump OFF / FINISHED Purging									
Stick Up											
2.35											
GPS											
Sample Time											
1105	Number of times dried: 1				Analyses:						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: _____

Project Name: _____

Project Location: _____

Project No.: 1009.A75

Date: 6/14/22

Page _____ of _____

@0700 - LEFT OFFICE, TRUCK #33
@0750 - ARRIVED ON SITE
- SETUP TO BEGIN SAMPLING CD-13C
@0900 - PURGED 2.5 gal BEGAN SAMPLING
@1010 - FINISHED SAMPLING, PULLED
TUBING
@1040 - SETUP ON CD-14A BEGAN -
PURGING WITH PERISTALTIC PUMP
@1125 - PURGED APPROX 2.0 gal OF WATER
AND BEGAN SAMPLING
@1200 - FINISHED SAMPLING, PULLED
TUBING
@1230 - LEFT SITE
@1430 - ARRIVED AT OFFICE



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
620 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-15

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Mormon Lake
DRILLING METHOD Geopac 2822DT
SAMPLING METHOD 2 1/4" x 4' dual tube
GROUND ELEVATION —
TOP OF CASING —
LOGGED BY DJW
REMARKS 30.18801 92.61375 19' Total Depth 98'

DATE STARTED 6-15-22
DATE COMPLETED —
CASING TYPE/DIAMETER PVC 3/4"
SCREEN TYPE/SLOT PVC 0.006" w/ filter sock
SAND PACK TYPE 20/4
GROUT TYPE/QUANTITY —
DEPTH TO WATER —
GROUNDWATER ELEVATION —

RECOVERY	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	CONDUCTIVITY ms/cm	PICTURE
			800			2	0-1.3		silt clay, brown, low mt, med dkt, Fe	0.25	1
3.0'			805			4	1.3-3.0		clay, brown & dark gray, low mt, med to high dkt, Fe	1.01	2
			810			6	0-2		clay, brown & gray, low mt, med to high dkt, Fe, mn	1.92	3
4.0'			815			8	2.0-3.3		silt clay, lt gray & brown, low mt, med to high dkt, Fe, mn	2.49	4
			820			10	3.3-4.0		silt brown & tan, low mt, med dkt, Fe, mn	3.05	5
4.0'			825			12			clay, brown & lt gray, low mt, med to high dkt, mn, ca @ 3'	2.65	6
			830			14			clay, brown & lt gray, low mt, med to high dkt, Fe, ca @ 0.1-0.2', mn	2.49	7
4.0'			835			16				2.13	8
2.4'			840			18			clay, tan & lt gray, low mt, low to med dkt, Fe, mn silt lens @ 2.15' & 2.25' (0.01" thick)	1.67	9
2.4'			845			20			clay, tan & lt gray, low mt, low to med dkt, silt lens throughout > 1/4" thick	2.02	9
2.4'			850			22			clay as above shell	2.25	10
2.5'			855			24	0-0.6		as above	0.87	11
							0.6-2.5		clay, silt, brownish gray, med mortar to sat'd, lumpy, shell 2.2-2.4'	2.21	12
2.1'			900			26	0-0.5		as above	2.12	13
2.5'			905			28	0.5-2.1		clay, brown gray, low mt, med dkt, Fe, mn, silt lens throughout as above	0.90	14
			910			30	0-2		clay, silt, brownish gray, med to sat'd, lumpy silt, brown, sat'd, low dkt clay lens 0.8-1.1'	1.03	15
4.0'			915			32	0-3.2		silt, brown, sat'd, low dkt (minor clay 2.7-3.2)	1.05	16
2.4'			920			34	3.2-4.0		clay, gray & brown, low mt, low to med dkt, minor s. lumps clay, silt, brownish gray, low mt, low to med dkt	0.74	17
3.7'			925			36	0-0.6		silt, brown, sat'd, low dkt, clay lens 0.6-1.8'	0.77	18
3.7'			930			38	0.6-2.4		silt, brown, sat'd, low dkt, minor VF6 sand	0.74	19
3.7'			935						VFG sandy silt, brown, sat'd, low dkt, silt, minor VF6 s, brown sat'd, low dkt	0.74	20
											21
											22



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-15

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Mormon Lake
DRILLING METHOD Geopac 7822DT
SAMPLING METHOD 2 1/4" x 4" dual R.B.
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY DJW
REMARKS 30.18801 92.6137525'

DATE STARTED 6-15-72
DATE COMPLETED -
CASING TYPE/DIAMETER PVC 3/4"
SCREEN TYPE/SLOT PVC 0.006" w/16" screen
SAND PACK TYPE 20/40
GROUT TYPE/QUANTITY -
DEPTH TO WATER -
GROUNDWATER ELEVATION -
Total Depth: 78 ft

PID (ppm)	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION		
3.4	1000						Silt, brown, sandy, low det.	0.23	23
3.6	1005						Silt, brown, sandy, low det., minor clay	0.73	24
3.7	1010						as above	0.76	25
2.8	1015						as above	0.95	26
4.0	1020						Clay, gray, low med det., low to med det., organic 0.4-4.0	1.43	27
2.4	1025						Clay, as above, silt 0.6-0.7	0.64	28
3.6	1030						Silt, brown, sandy, low det., clay 1.75-1.9'	0.49	29
3.6	1035						Silt, brown, sandy, low det., clay 1.75-1.9', 2.5-2.6	0.40	30
3.6	1040						Silt, brown, sandy, low det., clay 1.75-1.9', 2.5-2.6	0.40	31
3.6	1045						Clay, gray, low med det., low to med det., organic	1.28	32
2.9	1050						Clay, gray, low med det., low to med det., organic	1.29	33
2.1	1055						Clay, gray, low med det., low to med det., organic	0.88	34
3.8	1100						as above	1.08	35
4.0	1105						Silt, brown, sandy, low det., clay 1.75-1.9'	0.49	36
2.4	1110						Silt, minor to med clay content, gray, sandy, low det.	0.54	37
4.0	1115						Clay, gray, low med det., low to med det., organic	0.92	38
							Clay, gray, low med det., low to med det., organic	1.35	39
							Screen 28-38' (Native 28 ft, 20 ft det. 27 ft, pull 20)		
							Did not sample below 72 ft		
							Screen 38-48' (Native 33 ft, pull 17 ft)		
							Screen 78-48' (pulled well + good)		



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Lis Kou + Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 6-15-22

Project Location: Mormontown, La

Page 1 of

630 left office Don - HET #32

715 arrived

met w/ Geoff, Dylan, Jay, Chris - Iwan
Charles Truitt - ERM

Iwan asking to install boring @ CD-15 using Geoph 78220T
30.18801 92.61375 ± 9'

750 started pushing 2 1/4" x 4' dual tube to depth of 72 ft BLV

logged & signed all cases - did not collect any samples for Lab Analysis

pulled all 2 1/4" rods - added expendable point

pushed down to 98 ft BLV

added 4- 3/4" x 5' screens 0.006" slot w/ filter - attached to riser to surface

screen interval 78-98

well is venting

attempted to pull well - 20' of screen - filter sock broke off in hole

placed screen @ ~40 ft BLV to ground

well pushed all gravel out hole

pushed down 2 1/4" barrels w/ expendable point to 76 ft BLV

filled barrels w/ gravel - pulled & topped off all gravel to surface

used = 32 gal gravel - 7-8 buckets

moved over to begin setting wells

CD-15B

pushed 2 1/4" x 4' rods w/ expendable point to 48 ft BLV

added 2- 3/4" x 5' screens w/ filter sock attached to riser w/ electrical tape - riser to surface

pulled 2 1/4" rods - Native @ 33 ft - 1/4" coated bentonite pellets @ 71 ft BLV

moved over to set shallow well

CD-15A

pushed 2 1/4" rods w/ expendable point to 38 ft BLV

added 2- 3/4" x 5' screens w/ filter sock attached to riser w/ electrical tape

pulled 2 1/4" rods - Native @ 28 ft, 20/40 sand to 27 ft BLV, 1/4" coated bentonite

pellets @ 18 ft BLV - 10th day data overnight

Iwan decommissioning equipment

1600 left job

1645 arrived @ office



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 6-16-02

Project Location: Micromentum, La

Page 1 of

630 1st off o' shore Don-HET #32

715 arrived on-site
met w/ Geoff, Tony, Dylan - Ica
Charles - ERM

setup to graft wells

CD-15B

traverse @ 15 ft DV - used x 3 gallon sand (partially water)

CD-15A

traverse @ 10 ft DV - used x 3 gallon sand (partially water)
graft all to surface

mobilized to CD-5

setup adjacent to previously installed barge
used 3" Augers & drilled to 99 ft DV

all cuttings generated during drilling thrown on ground
pulled All Augers - back to TD w/ 2 1/4" barrel + expendable point

pushed 2 1/4" barrels to 110 ft DV - 8 gallon water added

3- 3/4" x 5' screen w/ sock (0.006" slot) attached to riser - removed 16 ft of 2 1/4" drill

w/c 68.02' BTOC - barrel @ 94' DV

1st lift Stickup 2.7'

1214 w/c 67.99

1230 " 68.02

1257 " 67.01

1312 " 68.00

1322 " 67.99

1334 " 67.99

1342 Begin purging well w/ peristaltic pump - tubing @ TD

TD: 112.25 BTOC Stickup: 2.7 ft. w/c: 67.99' BTOC

Ica & ERM filled all Jars

1555 Finish sample

1559 w/c = 67.98

1611 " = 67.98

1621 " = 67.99

1630 1st off site

1715 arrived @ office - restocked supplies



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.475

Sampled By: CRM

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	TDS mg/L	ORP MV	Turbidity NTU	Vol. Purged
95-110'											
CD-5D 3/4"	1344	31.5			3.65.2		7.45	248.4	27	-	initial
Date	1352	26.1			484.5		7.84	336.6	-210	-	1
6-16-22	1400	25.5			513.6		7.83	357.2	-248	-	2
Total Depth	1412	25.5			581.8		7.91	408.8	-258	-	3
112.25	1423	24.8			565.1		7.91	396.8	-269	-	4
Water Level	1432	24.9			565.8		7.81	397.2	-233	-	5
67.99	1445	25.7			565.1		7.76	396.1	-191	-	6
Volume	1455	25.1			559.1		7.71	391.4	-209	-	7
1.02	1502	26.1			556.3		7.68	388.1	-198	-	8
Stick Up											
2.7'											
GPS											
Sample Time											
Number of times dried:					Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data
 Project Name: Castex
 Project No. 1009.A25
 Sampled By: I. Com

Re

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	TDS pH MV PPM	ORP MV	Turbidity NTU	Vol. Purged
(295-110") CDSD 3/4"	1344	31.1				529	6.27	330	122	-	inlet
Date	1352	24.1				562	7.13	357	-103	-	1
6-16-22	1400	26.5				556	7.14	352	-148	-	2
Total Depth	1412	26.0				641	7.25	410	-150	-	3
112.25	1423	26.0				615	7.27	389	-164	OR	4
Water Level	1431	25.7				610	7.30	382	-153	OR	5
62.99	1445	26.2				611	7.32	387	-96	OR	6
Volume	1455	26.4				606	7.30	384	-111	-	7
1.02 gallon	1502	26.7				603	7.27	382	-106	OR	8
Stick Up											
2.7'											
GPS											
Sample Time											
1510	Number of times dried:				Analyses:						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.475

Project Name: Castex

Date: 6-17-22

Project Location: Marmetown, La

Page 1 of

630

left office

Don-HET #32

715

arrived on-site

met w/ Geoff, Jay, Dylan
Charles T. & RM

Dylan & Jay setup to grab - CD-5D (95-100') W/L: 67.95' BTOK (715)

Geoff setup to collect glass samples for CD15A+B

742

begin purging CD-15A

hubbing @ TD of well

pump broke

moved to CD-5D

CD-15A
TD: 39.74'
W/L: 18.36
stickup: 1.96'

Turn pulled + screen, riser + filter sock

placed tremie down 2' in barrels to 97FABU

mixed portland cement, bentonite - poured thru tremie

12 buckets $\approx$ 45 gallons grout

Then disconnecting equipment

980

left site

1015

arrived @ office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis
Project Name: Castex Development, LLC
Project Location: Thermentau, CA

Project No.: 1009.175
Date: 6-20-22
Page 1 of 2

900-	KL left HET office (Truck 36)	
	- Stopped for food / drinks	
945-	Arrived onsite	
1000-	Jay Culpepper + Geoff Miller w/ ICON arrived onsite	
	- Marcus Smith w/ ERM onsite	
1015-	Dylan White w/ ICON onsite	
	- ICON prepping equipment / rig for today's work	
1045-	ICON set up Geoprobe 7822 DT on CD-10 locations	
1100-	ICON started installing CD-10 temporary monitor well; ICON augering down to approx. 70' BLS w/ 2 1/2" Solid stem augers.	On-site Ryan L. - HET Geoff Miller Jay Culpepper } ICON Dylan White Marcus Smith - ERM
1145-	ICON breaks for lunch - let rig cool down	
1215-	Resumed augering	
1255-	ICON completed augering; pulling augers out of hole; ICON discarding soil cuttings from augers in the grass next to the location; not containerizing soil cuttings.	
1320-	Pulled augers; going back into same borehole w/ 2 1/4" barrels	
1400-	Pushed down to 87' BLS w/ 2 1/4" barrels →	
	- Ran well material downhole -	
	CD-10D → Daniels' Temporary Well	
	- Screen Interval :- (67-87') BLS - 0.006" PVC Slotted screen w/ Filter rock secured w/ black electric tape	
	- 3/4" PVC riser	
1410-	ICON started pulling 2 1/4" barrels - well coming up w/ barrels - poured approx. 12 gallons of water downhole to try to let well fall; could not get well to stay in hole - continued to come up as ICON pulled barrels.	
1420-	ICON pulling well material out of hole attempting - going to attempt to rest well in same hole.	
	- Pulled 2 1/4" barrels out of hole.	
	- Went right back into same borehole w/ 2 1/4" barrels again.	
1515-	ICON ran well material downhole	
	- Poured approx. 12 gallons of water in hole to help well stay down.	
1520-	started pulling barrels; Well stayed in hole. but came up approx 1-2' before ICON pushed it back down.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex Development, LLC

Date: 6-20-22

Project Location: Mentmore, LA

Page 2 of 2

1523- CD-10D Temporary well details:

- (67-82') - Screened Interval - 0.006" PVC Slotted screen w/ filter sock secured to 3/4" PVC riser w/ black electric tape.
- No Sand / Benbrite Pellets.
- Paving @ 66' B.S.

1528- ~~CD-10D~~ CD-10D (67-82') Water Level Reading #39.98' below T.O.C.

1545- CD-10D (67-82') Water Level #44.61' below T.O.C.

1600 - CD-10D (67-82') Water Level 47.26' below T.O.C.

1615 - CD-10D (67-82') Water Level 49.31' below T.O.C.

1629 - CD-10D (67-82') Water Level 50.68' below T.O.C.

1635 - water level continuing to drop / not ~~stabilizing~~ ICD will let head stabilize overnight, then water sample in the morning.

1645 - 1st 5, 7c



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis
Project Name: Castex Development, LLC
Project Location: Mormontown, LA

Project No.: 1009.475
Date: 6-21-22
Page 1 of 2

- 620- RL Left ~~the~~ Bayou, LA (Truck 36)
705 - Arrived onsite
- Geoff Miller, Jay Culpepper, Dylan White w/ ICON onsite
- Mason Smith w/ ERM onsite

On Site

Ryan L. - HET
Mason Smith - ERM
Geoff Miller
Dylan White
Jay Culpepper
ICON

- ICON collecting water bead from CD-10D.
DTW: 73.04' below TOC.
- Dylan & Jay completing well pads.
710- Pump on to ground water sample.

TIME	Temp	Conduct (us)	pH	ORP	TDS	Turb.	Vol.
710	27.8	418	6.38	-173	261	-	initial
716	Pump off - Dry @ 0.25 gal.						
726	Pump on - No flow						
729	Pulled all tubing - placed tubing in tank bag next to well						
730	Pump on again						
736	24.7	415	7.04	-425	263	OR	0.5 Dry
732	DTW - 79.60' Below TOC - Let well recharge						

800	DTW - 76.25' Below TOC						
808	25.5	429	7.13	-242	269	OR	20.05 (Dry)
840	25.5	442	7.63	-221	278	OR	20.75 (Dry)
- Pump off; let well recharge.							
858	DTW - 81.10' Below TOC						
915	DTW - 79.20' Below TOC						
929	DTW - 77.78' Below TOC						
955	DTW - 75.22' Below TOC						

- 1000- Sample TIME - ERM collecting split samples.
- Well dry quickly; wait to let recharge.

- 1115 - Continue sampling
1120 - Well dry - let well recharge.
- take lunch break.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liston & Lewis

Project No.: 1009.475

Project Name: Castex Development, LLC

Date: 6-21-22

Project Location: Mormentau, LA

Page 2 of 2

- 1730- Pump on - Continued sampling until well dried $\approx$ 1 liter of water
- turned off pump - wait for well to recharge
- 1730- Dylan and Jay finished w/ well completions; loaded up
Geopack from CD-10 location and moved to CD-15 location.
- they are going to set up to auger pilot hole for a new
well installation.
- 1400- Pump on - ~~sample~~ collected water samples = $\approx$ 1 liter
- 1405- wait for well to recharge.
- 1530- Pump on; resumed sampling
- 1600- Completed water sampling; ICON cleaning up area around well.
- Left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskour & Lewis

Project Name: Castex Development, LLC

Project Location: Morgan, CA

Project No.: 1009.475

Date: 6-22-22

Page 1 of 2

620- RL left Range Lt (Truck 36)	On-Site Ryan L. - HET Marion Smith - SRM Geoff Miller Jay Culpepper } ICON Dylan White
655 - Arrived on-site - Geoff Miller on-site	
730 - ICON setting up on CD-15 location w/ Geoprobe 7822 OT rig, setting a permanent monitor well	
7:40 - Began augering @ CD-10 CD-10 w/ 2 1/2" solid stem augers.	
850 - ICON augered down to 65' BLS; started pulling augers	
915 - Completed pulling augers; ICON discarding discarding soil cuttings on the ground next to rig. not containerizing soil cuttings.	
930 - ICON started pushing 3 1/4" casing in same borehole. - pushed 3 1/4" casing to 63' BLS	
940 - ICON leaves casing in the ground - moving geoprobe back to CD-10 location to pull pull and grant temporary monitor well - ICON doesn't have enough 2 1/2" pipe to set CD-15 well without granting CD-10	
1030 - ICON set up on CD-10A - to grant - pulled well material; ran 3 1/4" PVC screen pipe downhole through 2 1/4" barrels/casing - pulled all 2 1/4" barrels - grouted by gravity feed method through 3 1/4" PVC screen pipe from bottom up w/ $\approx$ 48 gallons of portland/bentonite slurry. until grout to surface.	
1145 - Completed grouting; dewatering pipe and equipment. - will top of grout is after dewater.	
1145 - Break for lunch	
1315 - ICON loading up rig to move to CD-15 - Unloaded rig	
1340 - Set up on CD-15 location; ICON pushing 2 1/4" barrels downhole inside of 3 1/4" casing	
1405 - @ TD; running well material downhole; poured $\approx$ 2 gallons of water in casing	
1410 - Pulling 2 1/4" pipe.	
1425 - Pipe out - measuring return and adding Sand/Pellets.	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client : Liskow Harris
Project Name: Castex Development, LLC
Project Location: Thermentan, LA

Project No.: 1009.475
Date: 6-22-22
Page 2 of 2

CD-10A (63-68') well details:

Screen - (63-68') → 0.006" Slotted PVC screen w/ Filter sock secured to
Native Material - 60' BLS 3/4" PVC riser w/ Slack electric tape.

NO SAND

Benbrite Pellets: - 59' BLS

- Casing @ 57' BLS

1445 - CD-15C well set -

1450 - ICON setting up to groundwater sample CD-10A (28-38')

1450 - DTW ~~17.93'~~ 17.93' below TOC

- Total Depth 39.20'

- Stickup - 1.25'

1500 - Pump on - CD-15A (28-38')

TIME	Temp.	Cond(us)	pH	ORP	TDS	Turb.	Volume
1503	28.8	1754	5.96	102	1170	-	initial
1510	23.1	1709	6.67	-6	1150	20.1	1 gal
1516	23.7	1693	6.87	-4	1143	10.63	1.5 gal
1521	22.9	1694	6.86	-30	1135	9.87	2 gal
1525	22.8	1685	6.87	-34	1128	9.87	2.5 gal

- ICONs parameters collected w/ ultrameter

1530 - Sample time - ERM collecting split samples.

1615 - ~~CD~~ completed collecting groundwater samples

- Pick-up equipment; left site



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Environmental Consultants

Client: Liskow + Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: 1009.A75

Date: 6-23-22

Page 1 of 2

620 - RL left Rayne, LA (Track 36)
700 - Arrived onsite
- ICON & ERM onsite
- ICON warming up geoprobe
715 - ICON started grouting CD-15C (63-68');
- Ran 3/4" PVC tremie pipe down hole
inside of 3/4" barrels; grouted by gravity feed
method through 3/4" PVC tremie pipe w/ $\approx$
gallons of portland/bentonite slurry until grout
to surface.
- pulling 3/4" casing as needed.
800 - completed grouting CD-15C; washing pipe
850 - ICON going work on well completions.
1000 - ICON set up on CD-15C (63-68') to groundwater sample.
- run tubing down well w/ check valves.
CD-15C
D.T.W. - 25.36' TD = 69.22' Stick-up: 1.31'

TIME	Temp	cond. (uS)	pH	TDS (ppm)	Turb.	Vol.
1016	28.1	641	6.03	407	-	initial
1021	29.8	744	6.72	478	-	0.5 gal
1030	25.0	649	7.51	415	52	1 gal (Dry)
1040	25.4	654	7.60	418	-	1.25 gal (Dry)

- Pump off
- Pump off
1050 - DTW - 55.08' below TOC
1100 - DTW - 49.31' below TOC
1200 - Sample time
- Triple filtered metal - Turb $\approx$ 2.0

[Signature]



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.475

Project Name: Castex Development, LLC

Date: 6-23-22

Project Location: Mormentau, CA

Page 2 of 2

1050- Set up on CD-15B to purge/sample while CD-15C recharges.

<u>CD-15B</u>							
<u>NTW - 17.97'</u>			<u>TD = 49.05'</u>	<u>S.U.</u>	<u>1.30'</u>		
<u>TIME</u>	<u>Temp</u>	<u>Cond.</u>	<u>pH</u>	<u>ORP</u>	<u>TDS</u>	<u>Turb.</u>	<u>Vol.</u>
1054	27.0	1433	7.28	-62	943	-	Initial
1057	23.0	1415	7.16	-124	938	32.5	0.5 gal
1104	23.0	1413	7.02	-143	938	6.59	1.0 gal
1110	22.8	1415	6.99	-135	939	2.94	1.5 gal
1115	22.6	1414	6.94	-132	938	3.72	2.0 gal
1120	22.7	1414	6.87	-125	938	3.77	2.5 gal
1130	← Sample TIME						
-ERM collecting split samples.							

1210- Sample CD-15C

1245- Completed sampling CD-15C

1300- Left Site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow + Lewis

Project No.: 1009.A75

Project Name: Castex Development, LLC

Date: 6-28-22

Project Location: Merrimack, LA

Page 1 of 3

800	- RL left HET office in Truck 30
	- Stopped for gas / drinks
900	- Arrived onsite
	- Marcus Smith w/ ERM onsite
930	- Drew Campbell w/ ICON onsite
	- unloaded ICON SRS and prepped to conduct slug testing.
1000	- Set up on <u>CD-3A (27-42')</u> ; opened well
1004	- Measured DTW
	DTW - 16.58' below TOC
1006	- Dropped transducer in well; @ $\approx 25'$ below ^{below} TOC
1036	- CD-3A <u>CD-3A (27-42')</u>
	- Started logging / test
1041	- added 8oz of water - poured into well through funnel
	- let well equalize.
1056	- added 8oz of water - takes $\approx 3-4$ seconds to pour water downhole.
	let equalize
1118	- added 8oz of water
	let equalize
1146	- stopped - logging / test
1150	- ICON packed up equipment
	- moved to CD-2 location
1155	- Arrived on CD-2 location. - opened wells.
1202	- <u>CD-2A (37-43')</u> - D.T.W. - 18.20' below TOC
	- Ran transducer down CD-2A to $\approx 25'$ below ^{below} TOC
1211	- Started test
1215	- Poured 8oz of water
	- let equalize.
1230	- Poured 8oz of water
	- let equalize
1245	- Poured 8oz of water
	- let equalize.
1303	- Stopped test
1320	- Break for lunch
1405	- Set back up on CD-2 location



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Ciskow & Lewis

Project No.: 1009. A75

Project Name: Castex Development, LLC

Date: 6-28-22

Project Location: Mormontau, LA

Page 2 of 3

1410- CD-2B (58-68') ~~open~~ well. already opened from earlier

- DTW - 28.88' - below TOC

- ICON setting up to do pump pump test

1418 - Ran tubing ($\frac{3}{8}$ " OD x $\frac{1}{4}$ " ID) downhole; connected up
portable pump.

1430- Pump on - CD-2B - Icon collecting water level measurement every (5) minutes; also every (5) minutes, measuring the amount of time it takes to pump 250 mL of water to determine flow rate. (trying to maintain consistent flow rate).

TIME	DTW	DTW below TOC	Volume	Time to pump 250 mL well
1430		29.48	250 mL	0:29.23
	Slow down	Pump	250 mL	
1435		31.69	250 mL	0:49.78
1440		31.93	"	0:47.26
1445		31.92	"	0:46.84
1450		32.13	"	0:49.63
1455		31.99	"	0:46.96
1500		32.16	"	0:49.94
1505		32.01	"	0:48.75
1510		32.17	"	0:47.74
1515		32.14	"	0:46.48
1520		32.24	"	0:50.83
1525		31.93	"	0:58.54
1530		31.95	"	1:02.38
1530		31.97	"	1:04.32

1539- Pump off - total of 5.15 gallons pulled from well

- Load up equipment; ICON placed pumped water in 55-gallon steel drum near turn-around in the vicinity of CD-2 + CD-3 locations.

1600- Moved to next location.

1610- Arrived @ CD-6 location.

- Set up on CD-6B (56-66')



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis
Project Name: Castex Development, LLC
Project Location: Mermentau, LA

Project No.: 1009.175
Date: 6-28-22
Page 3 of 3

- 1615 - CD-GB - D.T.W. - 23.03' below TOC
1618 - Ran (3/8" OD x 1/4" ID) tubing, downhole w/ water level probe; hooked up to peristaltic pump.
1621 - Pump on - Conducting "pump test" in same manner as CD-2B - collecting water levels ~~every~~ five (5) minutes; and measuring the time it takes to pump $\approx$ 250 mL of water from well @ same five (5) minute interval
CD-GB (56-66') Details:

TIME	D.T.W. below TOC	Time to pump 250 mL
1625	26.90'	1:23.85
— Slightly increased pump speed —		
1630	30.55'	0:57.41
1635	32.19'	1:25.44
— Slowed pump down slightly —		
1640	32.18'	1:30.29
1645	31.71'	1:40.66
1650	31.00'	—
— Pump shut off —		
— Change peristaltic pump drive to lower setting; pump not lifting water too fast and head getting too low —		
1653	— Resume pumping	—
1700	30.84'	1:37.84
1705	31.54'	1:38.27
1710	31.54'	1:43.02
1715	31.55'	1:41.54

1717 - Pump off - completed test - pump a total of $\approx$ 2.0 gallons of water.

1730 - Done for the day - left site



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis
Project Name: Castex Development, LLC
Project Location: Thermentau, LA

Project No.: 1009.A75
Date: 6-29-22
Page 1 of 3

7:15 - RL left Rayne, LA (Truck 30)

7:50 - Arrived on site

8:15 - Drew Campbell (ICON) and Marcus Smith (ERM) arrived @ site.

- ICON unloading SxS and loading equipment.
- Moved from muster point to CD-9 location.

8:30 - Arrived @ CD-9 location; ICON opened wells.

- CD-9B (58-68') - DTW - 31.88' below TOC.

- Ran 3/8" OD x 1/4" ID tubing down well w/ water level probe.
- Hooked up peristaltic pump to tubing; will conduct "pump test" consisting of pumping the well ~~at a specific~~ and ~~me~~ collecting DTW ~~in~~ level measurements @ different time intervals; also ~~will~~ measuring flow rate by determining volume time it takes to fill 250 mL volume.

8:39 - Pump on
CD-9B

TIME	DTW bTOC	Time to pump 250 mL
850	31.72'	1:59.43
855	31.69'	- Pump speed fluctuating -
	- increase pump speed -	
900	31.75'	1:57.79
915	31.75'	2:32.61
	- increase pump speed -	
920	31.77'	2:06.00
925	31.78'	2:04.64
930	31.79'	2:13.60
935	31.82'	1:46.71
940	31.86'	1:51.70
945	31.80'	1:51.64

947 - Pump off

- Load up equipment - ride to next location.

1010 - ICON arrived @ CD-10 location; opened CD-10 A (30-40')

1012 - CD-10 A - DTW = 13.59' below TOC.

- ICON ran transducer down well - set @ $\approx$ 20' bTOC
- let well equalize.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liston & Lewis

Project Name: Castex Development, LLC

Project Location: Mermentau, LA

Project No.: 1609.A75

Date: 6-29-22

Page 2 of 3

<u>CD-10A (30-40')</u>	
1026	- Started Test / logging
1030	- Poured in <u>8 oz</u> of water
	- let equalize
1049	- Poured in <u>8 oz</u> of water
	- let equalize
1110	- Poured in <u>8 oz</u> of water
	- let equalize
1130	- Stopped test / log
	- ICON removing transducer from well.
	- moved to next location
1137	- Set up on CD-4 location; opened CD-4A + CD-4B wells.
1141	- CD-4A = DTW = <u>19.25'</u> below TOC
1143	- ICON ^{from} transducer transducer down well - set @ <u>~ 25'</u> BTDC.
1153	- Started test / log of CD-4A (27-42')
1158	- Poured <u>8 oz</u> of water into well.
	- Let equalize
1207	- Poured <u>8 oz</u> of water
	- let equalize.
1248	- Poured <u>8 oz</u> of water
	- let equalize.
1229	- Stopped test / logging
	- pulled transducer from well; placed well cap back on well.
1237	- ICON moved to CD-4B (42-47')
	- Measured DTW = <u>40.17'</u> below TOC
	- Left water level probe in well
1239	- Ran <u>3/8" OD x 1/4" ID</u> tubing down well; ICON will attempt to conduct pump test.
	- hooked up peristaltic pump to conduct pump test - same method as described @ CD-9B location.
1310	- Pump off - Depth to water was too deep and could not get water to pump.
	- move to next location/new location.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis
Project Name: Castex Development, LLC
Project Location: Mermentau, LA

Project No.: 1009.175
Date: 6-29-22
Page 3 of 3

- 1337 - Set up on CD-11B (60-70') - opened well
1339 - CD-11B DTW - 31.58' below TOC.
- Ran 3/8" OD x 1/4" ID tubing and water level probe down well; Set
up portable pump to conduct pump test.
1346 - Pump on.
1400 - Pump off - well ~~not~~ pump not lifting water / water
not flowing to surface
- Rainstorm in vicinity of site; Read gauge to tanks
1415 - Heavy rain onsite; ICON shut down work
- Left site

* Waste water from testing placed in 55-gallon drums
either near CD-2 + CD-3 locations or drums near CD-5 locations.



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow-Harris

Project No.: 1009.A75

Project Name: Castex

Date: 9-8-22

Project Location: Tennings, La

Page 1 of

830 loaded supplies
845 left office
930 arrived onsite
Team Plugging wells
CD-9A/B CD-10C Main & Day
CD-10B ~~CD-10C~~ Plugging wells over the
w/te in collected

on-site
Don-Hey
Chris
Meson
Jay / I am

957 opened CD-14A video of each well being opened
1001 opened CD-7 A,B,C
1012 CD-6 A,B,C
1024 CD-5 A,B,C
1036 CD-4 A,B
1042 CD-9 A,B
1050 CD-13 A,B,C
1055 CD-8 A,B
1058 CD-10 A,B,C
1110 CD-15 A,B,C
1115 CD-2 A,B
1117 CD-11 A,B
1120 CD-3 A,B
1131 CD-12 A,B
1143 CD-1 A,B,C

C-pressure

TD + Sticking
controlled w/ probe
w/ correct tape

1255 mobbed to CD-9 A,B

W/CSS	W/C (B70C)	TD (B70C)	Sticking
CD-9 A	18.453794	39.59'	3.50'
CD-9 B	54.49'	71.26'	3.44'
CD-5 A	45.42'	44.76'	1.65'
CD-5 B	83.83'	70.91'	1.46'
CD-5 C	87.50'	—	1.84'
CD-4 A	43.21'	43.51'	1.63'
CD-4 B	63.17	68.93'	1.68'
CD-10 A	38.68'	41.00	1.05'
CD-10 B	91.65'	66.30	1.38'
CD-10 C	92.46	72.59	2.41'
CD-14 A	41.37'	41.22'	1.27'

changed probe for W/L
to 25.5' short



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: C. J. Kow + Lewis

Project No.: 1009A75

Project Name: Castex

Date: 9-8-22

Project Location: Jennings, La

Page 2 of

Well	W/L (Bore)	TD (Bore)	Strikeup
CD-7A	41.72'	16.65'	1.41'
CD-7B	41.95'	32.73 33.73	1.50'
CD-7C	41.92'	51.48'	1.46'
CD-6A	43.72'	41.50'	1.60'
CD-6B	47.27'	67.32'	1.38'
CD-6C	44.48'	81.31'	1.28'
CD-13A	43.47'	33.08'	1.09'
CD-13B	43.39'	43.16'	1.38'
CD-13C	70.20'	69.08'	1.13'
CD-8A	39.42'	31.26'	1.23'
CD-8B	77.17'	63.52'	1.30'
CD-12A	33.62 33.49	18.54'	1.63'
CD-12B	33.49'	39.63'	1.36'
CD-3A	39.16'	43.83'	1.88'
CD-3B	53.62'	66.82'	1.87'
CD-11A	41.05'	36.05'	1.04'
CD-11B	56.26'	71.22'	1.24'
CD-2A	41.89'	45.03'	1.91'
CD-2B	53.24'	70.07'	1.84'
CD-15A	42.58'	39.50'	1.42'
CD-15B	42.62'	49.32'	1.54'
CD-15C	50.14'	69.58'	1.56'
CD-1A	33.04'	17.66'	Flush mand
CD-1B	33.44'	36.65'	' -
CD-1C	59.48'	57.82'	' -

~~Inject~~ ION Has 2 Drums adjacent to CD-5 & 1 Drum near CD-2
Pugging CD-5C
Placed tubing down well
used ~ 5 gallon grout
cut below ground

1700 left site
1745 arrived @ office



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009.A75

Date: 1-18-24

Page 1 of 2

- 0700 - EM left HET in #410 on site
- Arrive on site. Overcast, 47°F
- ICON located first water well.
Cleared heavy brush w/ machete.
↳ SN. 153-733 Eric Montezano - HET
Chris Miller
Jay Culpepper } ICON
- WL: 65.09
TD: ~180' (ICON's probe only 100' long)
- 0830 - Well logging tool dropped into well using pulley.
↳ Reference point = top of casing.
- 0840 - While lowering tool to TD:
• Unit housing the wire slid forward 3-4" in bed of truck. Potentially reflected on first log.
- Log is measuring:
 i) Gamma
 ii) Resistivity
 iii) Conductivity
 iv) Temperature. * PROBE
⇒ Century Wireline 9512
Slim Line Induction Tool
- 0850 - Began pulling probe out of hole.
↳ ~17'/min rate of pulling.
- 0902 - Top of casing w/ probe.
0905 - Began lowering again.
0928 - Probe @ top of casing
↳ Log stopped.
- ICON loaded equipment & checked later.
- Move to SN 053-5083.
- Well not capped; also broken. ICON cut @ surface w/ saw. Water level @ surface.
- ICON lowered tool into well. Water coming out of well + onto ground as probe lowered.





**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 1-18-24

Project Location: Jennings, LA

Page 2 of 2

- TD measured @ 68.01. Should be ~ 120'.
- Well potentially silted in.
- 1046 - Began logging. Pulling probe up out of well.
- 1052 - Probe pulled to top of casing.
- 1053 - ~~Probe~~ lowering into well again.
- 1056 - Pulling up from TD.
- 1100 - Stopped logging.
- 1330 - Mob to area containing
SN971675 & ~~SN76167~~ SN76164
- Unable to locate well they are looking for. Slight rain begins.
- Continue to look for well.
- All personnel off site
- 1700 - Arrive @ HET

EIM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009.A7S

Date: 1-22-24

Page 1 of 1

0800 - EM left HET in # 33. on Site
0840 - Arrive on site Eric Montecarlo - HET
0915 - ICON on site Chris Miller
- Mob to SN 053-733 Jay Culpepper] ICON
location to re-attempt
to log.
- same probe as 1-18-24
↳ Century Wireline 9512
Slim Line Induction Tool.
1057 - lowering tool on SN:
1027 - 053-733

TD: 178.51' BTOC
Stickup: 0.92' pad in tact ~1.5" thick & above ground.
WL: 64.92' BTOC
Reference point: top of casing.
- ICON logged well w/ probe.
- HET given data on USB drive.
1420 - All personnel off site
1600 - Arrive @ HET

EM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

1002 OS
DLC

Client: _____

Project Name: _____

Project Location: _____

Project No.: 1009.175

Date: 6/10/24

Page _____ of _____

@0800 - LEFT OFFICE TRUCK #39
@0930 - ARRIVED ON SITE
@1030 - ICON ARRIVED
- TAY C. • HANNAH S. ERIN
- GEOFF M.
- MEAGAN L.
@1200 - SETUP ON CD-16 TO SOIL SAMPLE
@1630 - SAMPLED TO 60"
@1700 - BARRELS LEFT @ 60"
- WILL CONTINUE TOMORROW
@1730 - LEFT SITE
@1830 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

100205
DCC

Client: _____

Project Name: CASTEX

Project No.: 1009. A75

Project Location: SENNIOWS, LA

Date: 6/11/24

Page _____ of _____

@ 0645 - LEFT OFFICE, TRUCK #39
@ 0730 - ARRIVED ON SITE, SAME PERSONNEL
AS 6/10
- RETURNED TO CD-16 TO BEGIN SETTING
WELLS

@ 1000 - CD-16B [56-66']
• 2.25" BARRELS PULLED, RE-ENT WITH
X-POINT TO 66', 10' PVC SCREEN 0.75" WELLED
• SAND ADDED TO 55'
• BENT ADDED TO 52'
• 2.25" CASING PULLED TO 50'

@ 1130 - MOVED APPR 3' TO SET CD-16AZ [36-46']
• 2.25" BARREL WITH X-POINT PUSHED
TO 46', 10' OF PVC SCREEN SET @ 46'
• BARRELS PULLED, NATIVE COLLAPSE
TO 33', AND SAND ADDED
• BENT ADDED TO 30'

@ 1600 - MOVED 3' TO SET CD-16AI [16-26']
• 2.25" BARRELS WITH X-POINT PUSHED
TO 26', 10' OF 0.75" SCREEN SET @ 26'
• BARRELS PULLED, SAND TURET FROM
~~SURF~~ SURF TO 15'
• BENT @ 13'

@ 1630 - ALL WELLS GROUTED TO SURF WITH
TREMIE PIPE

CD-16B	→	25gal
CD-16AZ	→	15gal
CD-16AI	→	5gal



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

ICD 09
DCE

Client: _____

Project Name: CASTEX

Project No.: 1009. A75

Project Location: SENNIOLYS, LA

Date: 6/12/24

Page _____ of _____

- @ 0645 - LEFT OFFICE, TRUCK # 39
- @ 0730 - ARRIVED ON SITE
- SAME PERSONNEL 6/12/24
- @ 0800 - SETUP ON CD-14D TO BEGIN AUGERS
WITH 1.25" SOLID FLIGHT AUGERS
- @ 1200 - AUGER TO 109' PULLED AUGERS
- RE-ENTERED WITH X POINT TO 109'
- 15' OF PVC SCREEN SET @ TD
- BARRELS [2.25"] PULLED TO 90'
- WELL BEGAN PRODUCING GAS
- ICD WILL ALLOW WELL TO VENT
UNTIL TOMORROW
- @ 1300 - LEFT SITE
- @ 1500 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

100205
DCC

Client: _____

Project Name: CASTEX

Project No.: 1009.A75

Project Location: SENNIERS, LA

Date: 6/13/24

Page _____ of _____

- @0645 - LEFT OFFICE, TRUCK #39
- @0730 - ARRIVED ON SITE
- SAME PERSONNEL 6/12/24
- @0800 - RETURNED TO CD-~~14D~~ 14D
- WELL STILL PRODUCING GAS
- ICON WILL P&T

- WELL MATERIAL PULLED
- RE-ENTERED BOREHOLE WITH 2.25" CASING WITH T-POLE TO 109, THEN SEAL OF GROUT POURED FROM SURFACE WITH 4' OF CASING PULLED AT A TIME

- @1030 - CD-14D GROUTED TO SURFACE WITH APPROX 40gal OF GROUT
- @1100 - GEOFF/SAY LEFT SITE
- MEAGAN BEGAN GWD SAMPLING GD-16A1 WITH PERISTALTIC PUMP
- @1400 - SETUP TO SAMPLE GD-16A2 WITH PERISTALTIC PUMP
- @1515 - SETUP TO BEGIN SAMPLING GD-16B
- @1630 - FINISHED SAMPLING ALL 3 WELLS

* ALL SAMPLES SPLIT WITH GRM

- @1700 - LEFT SITE
- @1800 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: _____

Project Name: _____

Project Location: _____

100205
DU


Project No.: _____

Date: _____

Page _____

of _____

@0630 - LEFT OFFICE, TRUCK # 39
@0715 - ARRIVED ON SITE, SAME PERSONNEL
AS 10/13/24
@0800 - BEGAN SOIL SAMPLING CD-12
@1100 - SAMPLED TO 48'
- BARRELS WILL BE LEFT AT TD UNTIL
MONDAY
@1130 - LEFT SITE
@1300 - ARRIVED AT OFFICE





HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-14D

PROJECT NAME CASTEX
PROJECT NUMBER 1009.475
LOCATION SENNOWAY, LA
DRILLING METHOD GP 7822 DP
SAMPLING METHOD 2.25" x 4"
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS 30.18370248 - 92.6183326

DATE STARTED 6/12/24
DATE COMPLETED 6/12/24
CASING TYPE/DIAMETER PVC
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION
								* LITHOLOGY NOT LOGGED
					92			
					94			
					96			
					98			
					100			
					102			
					104			
					106			
					108			
					110			
					112			
					114			
					116			
					118			
					120			
					122			
					124			
					126			
					128			
					130			

6/13/24 WELL PLAC'D WITH
SAMPLING



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-16

PROJECT NAME CASTEX
PROJECT NUMBER 1009-475
LOCATION SENOUGUE, LA
DRILLING METHOD GP7822
SAMPLING METHOD DT 1-25
GROUND ELEVATION ---
TOP OF CASING ---
LOGGED BY JCC
REMARKS 30.19417607 -92.61520676

DATE STARTED 6/10/24 Pg 1 of 2
DATE COMPLETED 6/10/24
CASING TYPE/DIAMETER ---
SCREEN TYPE/SLOT ---
SAND PACK TYPE ---
GROUT TYPE/QUANTITY ---
DEPTH TO WATER ---
GROUNDWATER ELEVATION ---

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT/BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
1.7	1305				02			0-0.4 SILT, HIGH CLAY, RED GREY, LOW MOD DENSITY	0.42 1
					04			0.4-1.7 CLAY, MOD SILT, RED GREY, LOW MOISTURE, MOD DENSITY	
3.1					06			0-3.0 CLAY, AS ABOVE, LARGE C@2.8	1.58 2
					08				1.52 3
4.2					10			0-2.0 CLAY, AS ABOVE	1.84 4
	16A1		ERM	X	12			2.0-4.0 CLAY, MOD SILT, GREY, LOW MOISTURE, HIGH DENSITY	2.02 5
4.0					14			0-4.0 CLAY, AS ABOVE	2.02 6
			ERM	X	16				1.83 7
4.0					18			0-0.5 SILT	
					20			0.5-2.5 CLAY, MOD SILT, GREY, LOW MOISTURE, MOD DENSITY	0.52 8
					22			2.5-4.0 CLAY, HIGH SILT, GREY, LOW MOIST, MOD DEN	
3.0					24			0-3.0 CLAY, AS ABOVE	0.52 9
1.2					26			0-2.7 SILT, HIGH CLAY CONTENT, GREY MOD TAN, LOW MOIST DENSITY	1.94 10
3.5					28			0-3.5 SILT, MOD CLAY, RED SAND	1.62 11
					30			LOW DENSITY	0.65 12
3.1					32			0-2.7 SILT, AS ABOVE	0.65 13
					34			2.7-3.1 CLAY HIGH SILT	0.73 14
3.8					36			0-2.2 CLAY, MOD SILT, GREY, LOW MOIST, MOD DEN, 2.2-3.8 SILT HIGH CLAY, SAT, LOW DEN	0.72 15
3.7					38			0-3.0 SILT, AS ABOVE	0.70 16
2.9					40			3.0-3.7 CLAY, HIGH SILT, GREY, LOW MOIST, DAMP	0.72 17
					42			0-3.7 SILT, MOD SATURATED, LOW DEN	0.84 18
1.2					44			1.1-2.3 CLAY, MOD SILT, GREY, LOW MOIST, MOD DEN	1.47 19
					46			0-3.2 SILT, MOD CLAY, GREY, SATURATED, LOW DEN	0.71 20
3.1					48			0-3.7 SILT, GREY, SATURATED, LOW DENSITY	0.72 21
3.5					50			0-3.5 SILT, AS ABOVE	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-16 pg 2 of 2

PROJECT NAME CASTEX
PROJECT NUMBER 1009-A75
LOCATION _____
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS _____

DATE STARTED 6/10/24
DATE COMPLETED 6/10/24
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
3.7					42			SILT, grey, SATURATED, LOW DEN	0.70
4.0					44			0-4.0 SILT, AS ABOVE	0.58
3.5					46			0-3.0 SILT, AS ABOVE	0.70 22
3.9					48			3.0-3.5 CLAY mod SILT, GREY, LOW MOIST (DEN)	0.60 23
4.0					50			0-1.6 SILT grey, SATURATED, LOW DENSITY	0.59 24
3.4					52			1.6-3.9 CLAY mod SILT, GREY, LOW MOISTURE	0.52 25
3.2					54			mod DENSITY	0.52 26
2.9					56			0-4.0 SILT, mod CLAY, GREY, SATURATED, LOW DEN	0.52 27
4.0					58			0-3.4 CLAY, mod SILT, GREY AND TAN, LOW MOISTURE, mod DENSITY	0.52 28
3.8					60			0-3.2 CLAY, mod SILT, GREY, LOW moisture	0.52 29
					62			mod DENSITY	0.64 30
					64			0-2.9 CLAY, AS ABOVE	0.64 31
					66			0-4.0 SILT, mod CLAY, GREY, DAMP, LOW DENSITY	1.27 32
					68			0-0.9 SILT AS ABOVE	1.44 33
					70			0.9-1.9 CLAY	0.45 34
					72			1.9-3.8 SILT, GREY, SATURATED, LOW DEN	0.44 35
					74				
					76				
					78				
					80				
								6/11/24	
								CD-16B	CD-16A2
								SAND - 55'	CD-16A1
								BENT - 52'	NAT - 33'
								3.25" CAS - 50'	SAND - 15'
								SCREEN - 56-66	NA
									NA
									16-26



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-17 SJ 12F2

PROJECT NAME CASTEX
PROJECT NUMBER 1009.A75
LOCATION TENDON, LA
DRILLING METHOD LP 7822 2.25" x 4"
SAMPLING METHOD 1.25" x 4" DT
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY DL
REMARKS 30.17941179 -92.61662561

DATE STARTED 10/14/24
DATE COMPLETED 10/17/24
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	
2.2					2			0-2.2 CLAY, MOD SILT, GREY, LOW MOISTURE, MOD DENSITY, FC TAN	0.48
					4			SILT CONTENT DECREASING WITH DEPTH	1.02
4.0					6			0-4.0 CLAY, MINOR SILT CONTENT, GREY AND TAN, LOW MOISTURE, HIGH DENSITY	2.34
					8			MINOR MA/FC 0.1 SILT @ 2' DRIFT	2.55
			ERM		8			0-3.3 CLAY, AS ABOVE	
4.0					10			3.3-4.0 SILT, MOD CLAY, TAN, LOW MOISTURE, MOD DENSITY	3.00
					12			0-2.0 CLAY, MINOR SILT, GREY AND TAN	0.85
					14			LOW MOISTURE HIGH DENSITY	2.42
4.0					14			2.0-4.0 CLAY, HIGH SILT, TAN, LOW MOISTURE	2.20
			ERM		16			HIGH DENSITY	7
2.5					16			0-2.5 CLAY, HIGH SILT, TAN, DAMP TO SATURATED	1.43
					18			LOW DENSITY	8
2.7					18			0-2.7 CLAY, AS ABOVE	1.63
					20			0-2.9 CLAY, MOD SILT, TAN AND GREY	1.16
2.9					22			LOW MOISTURE MOD DENSITY	10
					22			0-1.0 CLAY AS ABOVE	
3.1					24			1.0-3.1 CLAY, HIGH SILT, GREY, LOW MOISTURE/DEN	0.97
					24			0-2.9 SILT, MINOR CLAY, GREY, DAMP, LOW DENSITY	0.72
2.9					26			0-3.0 SILT, AS ABOVE	0.70
3.0					28			0-2.8 CLAY, MINOR SILT, GREY, LOW MOISTURE	0.70
					30			MOD DENSITY	14
2.8					32			0-2.7 SILT, GREY, SATURATED, LOW DENSITY	0.58
					32			0-3.0 SILT, AS ABOVE	0.57
3.0					34			0-3.7 CLAY SILT, AS ABOVE	0.57
3.7					36			0-4.0 SILT, AS ABOVE	0.58
4.0					38			0-3.8 SILT, AS ABOVE	0.57
3.8					40				0.57



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-17 pg 2 of 2

PROJECT NAME _____
PROJECT NUMBER _____
LOCATION _____
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS _____

DATE STARTED 10/14/24
DATE COMPLETED 10/14/24
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

LITHOLOGIC DESCRIPTION

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION		
3.8					42			0-3.2 <u>SILT</u> , AS ABOVE	- 19	
3.7					44			0-3.2' <u>SILT</u> AS, ABOVE	0.72 20	
3.8					46			0-3.3 <u>SILT</u> , AS ABOVE	0.82 21	
4.0					48			3.3-3.8 <u>CLAY</u> , HIGH <u>SILT</u> , GREY, LOW MOIST / DEN	1.85 22	
								0-1.5 <u>SILT</u> , GREY, SAT, LOW DEN		
								1.5-2.9 <u>CLAY</u> , GREY, MOD DEN		
								2.9-4.0 <u>SILT</u> , HIGH <u>CLAY</u> , GREY, SATURATED, LOW DEN		
3.8	6/17/24				50			0-0.5 <u>SILT</u> , GREY, SATURATED, LOW DEN	1.82 23	
4.0					52			0.5-3.8 <u>CLAY</u> , <u>HIGH</u> <u>SILT</u> , GREY, LOW MOIST, MOD DEN	1.08 24	
4.0					54			0-3.0 <u>CLAY</u> , AS ABOVE	1.06 25	
4.0					56			3.0-4.0 <u>CLAY</u> , MOD <u>SILT</u> , GREY, LOW MOIST, MOD DEN	1.06 26	
4.0					58			0-1.7 <u>CLAY</u> , HIGH <u>SILT</u> , GREY, DAMP, LOW DEN	0.82 27	
4.0					60			1.7-4.0 <u>CLAY</u> , MOD <u>SILT</u> , GREY, LOW MOIST, MOD DEN	1.61 28	
3.8					62			0-4.0 <u>CLAY</u> , MOD <u>SILT</u> , GREY, LOW MOIST, MOD DEN	- 29	
4.0					64			0-4.0 <u>CLAY</u> , AS ABOVE	0.71 29	
4.0					66			0-1.1 <u>CLAY</u> , AS ABOVE	0.71 30	
4.0					68			1.1-1.9 <u>SILT</u> , GREY, SAT, LOW DEN		
3.6					70			1.9-4.0 <u>CLAY</u> , MOD <u>SILT</u> , GREY, LOW MOIST, MOD DEN		
					72			0-3.4 <u>CLAY</u> , HIGH <u>SILT</u> CONTENT, GREY, SAT		
					74			3.0-3.4 LOW DENSITY		
					76			0-2.6 <u>SILT</u> , GREY, SATURATED, LOW DENSITY		
					78			2.6-3.6 <u>CLAY</u> , HIGH <u>SILT</u> , GREY, DAMP, LOW DEN		
					80					
								CD-17B	CD-17AZ	CD-17AL
								51 62-72'	39-49	16-26
								NAT 66-72	31'	15'
								SAND 62-66	-	-
								BAZIT 52-55	28'	13'



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

KOD OS
DCC

Client: _____

Project Name: CASTEX

Project Location: _____

Project No.: 1009.A75

Date: 6/17/24

Page _____ of _____

@0800 - LEFT OFFICE, TRUCK # 39

@0900 - ARRIVED DJ SITE

- PERSONNEL

- MEAGHAN L.

- SASON C.

- GEOF M.

- HANNAN S. ERM

- RETURNED TO CD ~~40~~ 41 TO CONT
SAMPLING

@1030 - BEGAN SAMPLING

@1300 - SAMPLED TO 68', BEGAN SETTING
WELLS

- CD-17B [62-72']

- PULLED BARRELS [25"], RE-ENT W/E-POINT
TO 72', 10' PIZ SCREEN / W-SOCK @ TD PULLED
BARRELS TO 50', NAT COLLAPSE TO 66'
SAND FLOWED FROM SURF TO 62', RE-ENT
TO 50'

- CD-17A2 [39-49']

- MOVED APPROX 4' 2.25" W/E-POINT TO
45', 10' PIZ SCREEN W/sock SET @ TD
BARRELS PULLED, NAT COLLAPSE TO 31'
BENT @ 28'

@1700 - WILL GROW TOMORROW, LEFT SITE

@1750 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

1009 AS
Dec

Client: _____

Project No.: 1009 AS

Project Name: CASTEX

Date: 6/18/29

Project Location: SENNOWS, LA

Page _____ of _____

- 00630 - LEFT OFFICE TRUCK 39
00745 - ARRIVED ON SITE
- SAME PERSONNEL AS 6/17
00900 - BEGAN SETTING WELL
01000 - CD-17A1 [10-26]
- MOVED APPROX 4', 2.25" W/E BWT
TO 26', 10' PUT SCREEN W/SOCKET
BARRELS PULLED, NAT COLLAPSE TO
15' BENT @ 13
01100 - BROKE FOR LUNCH
01200 - BEGAN GROUTING ALL WELLS
WITH TREME PIPE TO SURF
CD-17A1 - 3 gal
CD-17A2 - 5 gal
CD-17B - 17 gal
01400 - BEGAN PURGING CD-17A1
01500 - WELL DRIED, BEGAN PURGING CD-17A2
01540 - SAMPLED CD-17A2
01600 - DRIED CD-17A1 AGAIN
- WILL SAMPLE TOMORROW
- LEFT SITE
01700 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

1000 OS
DCC

Client: _____

Project No.: 1009.A75

Project Name: CASSTES

Date: 6/19/24

Project Location: SENOIO4S

Page _____ of _____

00630 - LEFT OFFICE TRUCK #39
00730 - ARRIVED TO SITE
- SAME PERSONNEL AS 6/18
00800 - SET UP TO BEHIND PUMPED CD-17B
01030 - SAMPLED CD-17B
- RETURNED TO CD-17A1 TO CONT
SAMPLING

* WELL PRODUCING VERY LITTLE WATER

01400 - FINISHED SAMPLING LEFT SITE
01530 - ARRIVED AT OFFICE



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow

Project Name: Castex

Project Location: Marmontau, LA

Project No.: 1009-A75

Date: 7-3-24

Page 1 of 4

- 820 - RL left HET office - Truck 43
- 915 - Arrived onsite; Derek Porciani w/ ICON onsite
- ERM onsite - Marcus Smith
 - Set up near CB-4/CD-5 Area; Derek Porciani opening all wells to collect water levels / conduct survey
 - Drew Campbell will conduct slug tests on select wells
- 930 - S. J. Langlais & Associates onsite (Surveys) → will be surveying ~~all~~ ICON Monitor wells;
- 950 - Drew Campbell onsite; set up on CD-2B (58-68')
- 1000 - ICON dropped transducer downhole; hooked up computer & checking calibration
- Water Level = -
- 1025 - Pulled transducer; ran back down well
- checking calibration / set-up
 - ICON having issues with calibration of transducer
 - SW - 29.43'
 - Transducer @ 40' below TOC
- 1056 - Started logging
- 1101 - Poured down 8oz of ~~oil~~ - measured in measuring cup
- Let equalize
- 1120 - Added 8oz of water
- Let equalize
- 1140 - Added 8oz of water
- Let Equalize
- 1200 - Completed slug test; pulled transducer from well
- Dore w/ CD-2B; move to next well
 - RL left site to pick-up truck
- 1230 - Back onsite
- ICON setting up on CD-1C (48-58') to slug test
 - ~~dropped~~ transducer down Depth to water reading - 36.16"
 - Well was set as a flush mount on levee in rice field; the levee was reworked and ≈ 3" of soil was atop on well cover prior to slug testing



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Listow

Project No.: 1009.475

Project Name: Castex

Date: 7-3-24

Project Location: Mermentau, LA

Page 2 of 4

ICON set up on CD-1C(48-58')

1230 - ICON dropped transducer down hole/well - set @ 40' B TOC
- Calibrating system/software

1240 - Added 8oz of water measured w/ measuring cup
- Let stabilize

1250 - Added 8oz of water
- Let stabilize

1300 - Added 8oz of water
- Let stabilize

1310 - Stopped log
- Completed slug test/journaling
- waiting for Derek D. to finish using SXS

1405 - Set up on CD-8B(52-60) w/ SXS - MW location is near a
center of ~~the~~ the ~~the~~ the about 3-6" of standing water
- Depth to water = 54.44' B TOC

1434 - ICON ran transducer down well - started logging
- Calibrating system/software

1450 - Added 8oz of water - measured in measuring cup

1521 - Stopped the log
- Only running one slug in
- Rain/lightning in the area; ICON worried about electronics in the
rain.
- Loading up equipment/supplies
- make back to staging area near CD-4/CD-5
- load up
- transfer slug test data onto thumbdrive

1550 - left site

1640 - Back @ HET Office

Water Level Measurements on

Next Page



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow

Project Name: Castex

Project Location: Marmontau, LA

Project No.: 009-A75

Date: 7-3-24

Page 3 of 4

ICCN	Monitor Well	Depth to Water	TD
CD-1A	(13-18')	9.52'	-
CD-1B	(32-37')	10.02'	-
CD-1C	(48-58')	36.24'	-
CD-2A	(33-43')	18.61'	-
CD-2B	(58-68')	29.43'	-
CD-3A	(27-42')	16.08'	-
CD-3B	(60-65')	29.92'	-
CD-4A	(27-42')	14.03'	-
CD-4B	(62-67')	37.65'	-
CD-5A	(28-43')	14.85'	-
CD-5B	(65-70')	60.75'	-
CD-6A	(30-40')	18.70'	-
CD-6B	(56-66')	22.19'	-
CD-6C	(75-80')	N/A - gas gurgling + had pressure	-
CD-7A	(10-5')	dry	16.4'
CD-7B	(27-38')	17.52	-
CD-7C	(40-50')	17.57	-
CD-8A	(26-30')	8.18'	-
CD-8B	(52-62')	54.44'	-
CD-9A	(26-36')	N/A not located	-
CD-9B	(58-68')	N/A not located	-
CD-10A	(30-40')	8.55'	41.87'
CD-11A	(30-35')	18.33'	-
CD-11B	(60-70')	32.46'	-
CD-12A	(7-17')	5.00'	18.31
CD-12B	(29-39')	5.02'	39.53
CD-13A	(22-32')	16.49'	32.87
CD-13B	(32-42')	16.46'	42.91
CD-13C	(58-68')	45.48'	68.85

↓ More on Page ↓



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow

Project Name: Castex

Project Location: Mermentau, LA

Project No.: 1009.475

Date: 7-3-24

Page 4 of 4

Icon	Monitor Well	Depth to Water	TD
CD-14A	(36-46')	16.88	40.95'
CD-15A	(28-38')	18.86	39.30'
CD-15B	(38-48')	18.91	49.13'
CD-15C	(63-68')	26.26'	69.29'
CD-16A1	(16-26')	18.60	27.44'
CD-16A2	(36-46')	18.53'	47.19'
CD-16B	(63-68')	27.50'	67.23'
CD-17A1	(16-26')	19.15'	27.45'
CD-17A2	(39-49')	19.90'	51.45'
CD-17B	(62-72')	33.30'	72.75'

RL



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-18

PROJECT NAME Castex
PROJECT NUMBER 1009 AFS
LOCATION Jennings, LA
DRILLING METHOD Geoprobe 7872 BT
SAMPLING METHOD 2.25 x 4' Dual Tube
GROUND ELEVATION -
TOP OF CASING -
LOGGED BY TW
REMARKS 30.17836, -92.61795 +/- 10'

DATE STARTED 7/23/24
DATE COMPLETED 7/29/24
CASING TYPE/DIAMETER PVC / 0.75"
SCREEN TYPE/SLOT Slotted PVC w/ filter sock
SAND PACK TYPE 20/40 Silica
GROUT TYPE/QUANTITY Portland Cement
DEPTH TO WATER -
GROUNDWATER ELEVATION -
TOTAL DEPTH 64' BLS

Page 1 of 2

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
2'			0815	0-4	X	2			0-0.5' silty clay, brown-gray, low moist, med dens 0.5-2' clay, l gray, low moist, med dens	1.58
4'			0820		X	6			0-4' clay, l gray, low moist, med-high dens, mn, Ca @ 3.4'	1.81
4'			0825	6-8	X	8				2.72
4'			0830		X	10			0-4' clay, redbrown to l gray, low moist, med-high dens, Ca @ 0.4' + 3.5'	2.52
4'			0835	10-12	X	12				2.85
4'			0840		X	14			0-4' clay, AS ABOVE	2.68
4'			0845	14-16	X	16			Silt lens @ 3.8-4'	2.20
2.1'			0850		X	18			0-2.1' clayey silt, brown, damp, low dens, clay lens @ 0.3-0.4'	0.66
2.6'			0855		X	20			0-2.6' clay, min silt, brown, low moist, med-high dens	2.09
2.2'			0857		X	22			0-2.1' clay, gray brown, low moist, high dens, silt lens @ 0.5-0.6'	2.17
2.5'			0900		X	24			0-1' clay, AS ABOVE	0.75
1.9'			0905		X	26			1-2.5' silt, gray, med moist, low dens, Ca @ 0.5'	0.82
2'			0910	26-28	X	28			0-1' silt, AS ABOVE	1.76
2.8'			0915		X	30			1-1.9' clay, min silt, gray, low moist, med dens	1.54
3'			0920		X	32			0-2' clay, AS ABOVE	0.77
3'			0925		X	34			0-2.2' clay, gray, low moist, med dens	0.92
3.4'			0930		X	36			2.2-2.7' silt, gray, med moist, low dens	0.98
3.9'			0935		X	38			0-1.2' clay, gray, min silt, low moist, med dens	0.79
			0940		X	40			1.2-3' silt, gray, SAT, low dens	0.61
					X				0-3' silt, brown gray, SAT, low dens	
					X				0-3.7' silt, AS ABOVE, SAT	
					X				0-3.9' silt, AS ABOVE, SAT	
					X				0-3.7 silt, AS ABOVE	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-18

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Jennings, LA
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY TW
REMARKS _____

DATE STARTED 7/23/24
DATE COMPLETED 7/29/24
CASING TYPE/DIAMETER PVC / 0.75"
SCREEN TYPE/SLOT Slotted PVC w/ filter sock
SAND PACK TYPE 20/40 Silica
GROUT TYPE/QUANTITY Portland Bentonite
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 64' BLS

Page 2 of 2

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	R.C.
4'			0945			42			0-4' Silt, graybrown, saturated, low dens	0.56
4'			0950			44			0-2' Silt, as above	0.95
3.4'			0955			46			2-4' clay, gray, low moist, med dens 0-2' clay, gray, as above	0.65
4'			1000			48			2-3.4' Silt, min clay, gray brown, saturated, low dens	0.49
4'			1005			50			0-4' Silt, graybrown, saturated, low dens, min clay	0.55
3.5'			1010			52			0-2.9' Silt, gray saturated, (Flow in possible) 2.7-4' clay, gray, low moist, med dens, silt lens @ 3.8-4'	1.05
3.1'			1015			54			0-3.5' clay, gray, low moist, med dens, silt lens @ 0.8-0.9' 2.1-2.2'	0.54
3.1'			1020			56			0-3.1' clayey silt, graybrown, med moist, low dens wood @ 0.8'	0.49
4'			1035	56-58		58			0-2' clayey silt as above 2-3.7' silt, gray, saturated, low dens	0.98
4'			1030			60			0-2' clayey silt, gray, saturated to med moist, low dens, wood @ 2.1'	0.57
3.7'			1035			62			2-4' silty clay, gray, low moist, med dens 0-4' silt to clayey silt, gray, saturated, low dens	0.62
3.6'			1040			64			0-3.7 silty clay, gray, low moist, med dens, silt lens sat @ 1.2-1.7' 3.4-3.7'	0.64
						66			0-3.6' silt, gray, sat, low dens, clay lenses @ 1.3-1.5', 2-2.1' increasing in grain size	
						68			TD = 64' BLS	
						70			CD-18A (16-26')	
						72			CD-18B (32-42')	
						74			CD-18C (52-57')	
						76			CD-18D (64-74')	
						78				
						80				



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 7/23/24

Project Location: Jennings, LA

Page 1 of 1

0600	Left office in truck #39, Todd WEBB	ICON
0700	Arrived on site, reviewed HASP	GEOFF M.
0800	ICON set up on CD-18 w/ Geoprobe 7832 DT pushed to 40' BLS w/ 2.25" x 4" dual tubes	CHRIS M.
1000	Finished logging, stopped for RAIN	JAY C.
1138	Resumed drilling and logging @ 40' BLS to 52' BLS	ERM
1220	ICON pulled all 2.25" barrels and re-entered same borehole w/ 2.5" Augers - Auger to 52' BLS; pulled Augers	CHARLES T.
1410	Resumed logging and drilling w/ 2.25" x 4" dual tubes pushed to 64' BLS and stopped because of flow in. ICON left 2.25" @ TD and will set deep monitor well tomorrow	
1545	Offsite	
1645	Arrived @ office	

TW



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.975

Project Name: Castex

Date: 7/24/24

Project Location: Jennings, LA

Page 1 of 1

0600	Left office in truck #39, Toms WEBB	<u>Icon</u>
0700	Arrived onsite, Review H&EP	<u>Geoff M.</u>
0740	While Icon was setting back up on <u>CD-18</u> the current operator asked Icon to clear the ROAD	<u>Chris M.</u> <u>JAY C.</u>
0800	Icon began pulling 2.25" Barrels that were @ 64' BLS	<u>ERM</u> <u>Charles T.</u>
0840	Icon finished pulling 2.25" Barrels and re-entered same borehole w/ 3.25" casing w/ expendable point pushed to 64' BLS, then pushed 2.25" Barrels w/ expendable point to 74' BLS; Set well @ 64-74' BLS (<u>CD-18D</u>), pulled all 2.25" Barrels, measured native @ 63', Sand @ 62', and Bent Pellets @ 59' BLS; casing (3.25") @ 57' BLS	
1005	Icon letting pellets hydrate (8 gallons of potable water added during well installation)	
1030	Stopped for Rain	
1230	Icon began grouting <u>CD-18D</u> using tremie pipe finished grouting to surface	
1400	Left site	
1500	Arrived @ office	

TN



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.475

Project Name: Castex

Date: 7/25/24

Project Location: Jeaning, LA

Page 1 of 1

0600	Left office in truck #39, Todd Webb	Icon
0700	Arrived onsite, Reviewed HAP	Graeff M.
	Icon Set up on CD-18 location; moved geoprobe A few feet	Chris M.
0730	Icon began Augering w/ 2.5" Auger too Augered to 48' BLS, pulled Augers and re-entered same borehole w/ 3.25" casing, pushed to 52' BLS Roderic Vaughan w/ LDEAR stopped to talk while on his way to observe the current operator perform a wireline log of the oil/gas well at the end of Bruce Lane. Icon pushed 2.25" barrels w/ expandable point through 3.25" casing to 57' BLS Pulled All 2.25" barrels, After setting the well @ 52-57' BLS (0.75" slotted PVC w/ filter sock) CD-18C Icon added measured native @ 50', Added sand to 51', Added Bentonite Pellets to 48'; 3.25" casing @ 45' BLS	Jay C.
0950	Icon letting pellets hydrate / Added ~2 gallons of Potable water Icon moves the Geoprobe over a few feet and pushes 3.25" casing to 30', then pushed 2.25" barrels through 3.25" casing to 42' BLS, Set well @ 32-42' BLS (0.75" slotted PVC w/ filter sock) CD-18E Added Icon measured native @ 32', added sand to 31', added Bentonite Pellets to 28'; casing @ 26' BLS	ERM Charles T.
1100	No water added - letting pellets hydrate	
1130	Icon moved the Geoprobe over a few feet and began setting up to Install an HPT boring	
1215	Began pushing HPT probe; To @ 80' BLS Icon pulled All HPT probe rods, placed tremie pipe @ 65' BLS	
1400	Grouters to surface - see picture And data for HPT Log of CD-18 Stopped work because of Rain Left Site	
1500	Arrived @ office	



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.475

Project Name: Castex

Date: 7/26/24

Project Location: Jacksona Jennings, LA

Page 1 of 1

0600	left office in truck #39, Todd WEBB	<u>ICON</u>
0700	Arrived onsite, reviewed HASP	Geoff M.
0730	Icons set up on CD-18B, groutin to surface using tremie pipe And pulled remaining casing	Chris M.
0845	Icon set up on CD-18C, groutin to surface using tremie pipe And pulled remaining casing; stopped for rain	Jay C.
	Icon plans to set CD-18A the following week	<u>ERM</u>
1130	left Site	Charles T.
1230	Arrived @ office	

TW



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009A75

Project Name: Castex

Date: 7/29/24

Project Location: Jennings, LA

Page 1 of 1

0800	Left office in truck #39, Todd Webb	<u>ICON</u>
0900	Arrive onsite @ <u>CD-18</u> location	Geoff M.
	Reviewed HSP	Chris M.
	All Personnel onsite	Jay C.
0945	Icon Set up on <u>CD-18A</u> w/ Geoprobe 7822 DT	<u>ERM</u>
	Pushed 2.25" x 4' Barrels w/ expendable point to 26' BLS	Charles T.
	Set well @ 16-26' BLS (0.75" slotted PVC w/ filter sock)	
	measured native @ 24', Added sand to 15', Added Bentonite Pellets	
	to 12', Added ~ 3 gallons of water to hydrate pellets	
1100	Moved to next location <u>CD-19</u> , Set up w/ Geoprobe 7822 DT	
	pushed to 78' BLS w/ 2.25" x 4' dual tubes	
	Logged & sampled soil; ERM split soil w/ Icon	
1530	Icon grouted <u>CD-18A</u> to surface using tremie pipe	
1545	Left site	
1700	Arrived @ office	

TW



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-19

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, LA
DRILLING METHOD Gas probe 7822 DT
SAMPLING METHOD 2.25' x 4' Dual Tube
GROUND ELEVATION —
TOP OF CASING —
LOGGED BY TW
REMARKS 30.17865, -92.62061 +1-9'

DATE STARTED 7/29/24
DATE COMPLETED —
CASING TYPE/DIAMETER PVC / 0.75"
SCREEN TYPE/SLOT Slotted PVC w/ filter sock
SAND PACK TYPE 20/40 silica
GROUT TYPE/QUANTITY Portland Cementite
DEPTH TO WATER —
GROUNDWATER ELEVATION —
TOTAL DEPTH 80' BLS

page 1 of 3

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
1.2'				1135	NS	2			0-1.2' silty clay, gray brown, low moist, med dens, fe	0.77
3.5'				1135	6-8'	4			0-3.5' clay, gray brown, low moist, med high dens, fe	1.70
4'				1140	8-10'	6			0-3' clay to clayey silt (0.9-2.5'), gray brown, low moist, med dens	1.30
4'						8			3-4' silt, gray brown, med moist to sat, low dens	0.40
2.3'						10			0-1' silt, as above	0.70
2.2'						12			1-4' clay, gray brown, low moist, high dens, fe, med silt lens @ 1.8-1.9' saturated	2.15
2.8'						14			0-0.7' clay, gray, low moist, high dens	1.36
3.4'						16			0.7-2.3' silty clay, brown gray, low moist, med dens, silt lens @ 1.5-1.6'	2.42
2.7'						18			0-2.2' silty clay, gray brown, low moist, med dens, fe, Ca sat silt lenses @ 1.7-1.9', 0-0.2'	2.70
2.3'						20			0-2.5' silty clay, as above, silt lenses throughout	2.18
3.6'				1215	22-24'	22			0-3.4' clay, gray, low moist, high dens, shell fragments silt @ 3-3.4'	1.63
3.6'						24			0-2.7' silt, brown, low moist, SAT @ 1-2', low dens	1.61
3.6'						26			0-3' silt, brown, med clay, low moist, SAT @ 0.8-1.2', 2-2.5' shells @ 1.8'	2.55
3.6'						28			0-0.8' silt, as above, med moist	1.98
3.6'				1235	30-32'	30			0.8-2.3' clay, med silt, greenish gray, low moist, high dens	1.14
						32			0-0.3' clay, as above	1.31
						34			1.3-2.2' clayey silt, greenish gray, low moist, low dens, shells	1.23
						36			0-2.7' silt, gray to brown, saturated, low dens, shell frag @ 0.6'	1.09
						38			0-3.6' silt, brown, saturated, low dens	
						40			0-3.6' silt, as above	
									0-3.6' silt, brown gray, SAT, low dens	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

CD-19

PROJECT NAME

1009 A75

PROJECT NUMBER

Castex

LOCATION

Tennings, LA

DRILLING METHOD

SAMPLING METHOD

GROUND ELEVATION

TOP OF CASING

LOGGED BY

TW

REMARKS

DATE STARTED

7/29/24

DATE COMPLETED

CASING TYPE/DIAMETER

SCREEN TYPE/SLOT

SAND PACK TYPE

GROUT TYPE/QUANTITY

DEPTH TO WATER

GROUNDWATER ELEVATION

TOTAL DEPTH

Page 2 of 3

Recovery	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	E.C.
3.7'						42			0-3.7' silt, brown gray, sat, low dens	1.0
3.9'						44			0-3.9' silt, brown gray, sat, low dens	1.0
3.9'						46			0-2.2' silt, AS ABOVE 2.2-3.9' clay, gray brown, mod dens, low moist	1.0
2.2'						48			0-2.2' clay, gray brown, low moist, mod dens, wood @ 1.2', 1.6'	1.11
3.3'						50			0-3.3' clay, min silt, gray, low moist, mod dens, silt lens @ 1.8-2'	1.0
3.4'						52			0-3' clay, AS ABOVE	1.40
3.9'						54			3-3.7' clayey silt, brown gray, mod moist, low dens 0-3.9' silt, min clay, gray brown, saturated, low dens, clay lens @ 0.0-0.1', 2.4-2.6', 3.5-3.8'	0.53
2.3'						56			0-2.3' clayey silt, gray brown, damp, low dens	0.46
3'						58			0-3' clayey silt, AS ABOVE, wood, saturated	0.36
3'						60			0-3' clayey silt, AS ABOVE	0.53
2.2'						62			0-1.9' clay, gray, low moist, mod dens, wood @ 0.5'	1.01
3.7'						64			1.9-2.2' silt, min clay, mod moist, low dens, wood @ 2'	1.03
2.6'						66			0-3.7' clayey silt, gray brown, mod moist-sat, low dens, clay lens @ 1.5, 1.7', 3.3-3.5'	1.11
3.9'						68			0-1' clayey silt, AS ABOVE, sat	1.35
4'						70			1-2.6' clay, min silt, gray, low moist, mod dens	0.41
2.6'						72			0-2.7' clay, gray, low moist, mod dens, wood	0.35
4'						74			2.7-3.9' silt, min clay, gray, saturated-mod moist, low dens, wood	1.20
4'						76			0-3.5' silt, sat, gray, low dens	1.0
3.9'						78			3.5-4' clay, min silt, gray, low moist, mod dens	1.0
						80			0-2.6' silt, gray, sat, low dens, clay lens @ 2.1-2.2'	1.20
									0-4' clay, gray, low moist, mod dens, wood	
									0-4' clay, AS ABOVE	
									0-4' clay, gray, low moist, mod-high dens	
									0-3.9' clay, gray, low moist, mod dens (7/30/24)	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No. CD-19

PROJECT NAME Castex
PROJECT NUMBER 1009-A75
LOCATION Jennings, LA
DRILLING METHOD _____
SAMPLING METHOD _____
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS TW

DATE STARTED 7/29/24
DATE COMPLETED _____
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____
TOTAL DEPTH 80' BLS

Page 3 of 3

PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION
					82			
					84			
					86			
					88			
					90			
					92			
					94			
					96			
					98			
					100			
					102			
					104			
					106			
					108			
					110			
					112			
					114			
					116			
					118			
					120			

CD-19D Temp well
Native

TD = 80' BLS
CD-19A (10-20')
CD-19B (32-42')
CD-19C (52-62')
CD-19D (94-104') Temp well



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.ATS

Sampled By: ICON

oversight of ICON
ERM taking splits

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity mS/cm ppm	Conductivity µS/cm µ	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged gallons
CD-19D (94-104) 0.75"	1140	ICON Set up to sample			w/ peristaltic pump & check valve						
Date	1142	Pump ON									
4/30/24	1146	32.9	—	—	446	687	7.43	—	80	—	Int.
Total Depth	1154	27.3	—	—	553	830	7.59	—	-93	—	0.5
~106' BTOC	1200	25.9	—	—	450	675	7.63	—	-125	—	1
Water Level	1205	25.8	—	—	492	740	7.70	—	-133	—	2
64.74' BTOC	1211	26.9	—	—	410	618	7.72	—	-151	—	3
Volume gallons	1218	26.6	—	—	407	604	7.76	—	-159	OR	4
0.95	1225	26.3	—	—	355	585	7.83	—	-177	OR	5
Stick Up											
2.31'											
GPS											
Sample Time											
1230	Number of times dried: <u>0</u>				Analyses: <u>SEE COC</u>						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Giskow & Lewis

Project No.: 1009.475

Project Name: Castex

Date: 7/30/24

Project Location: Jennings, LA

Page 1 of 1

0600 left office in truck #39, TOW WEBB
0700 Arrived onsite, Reviewed HASP
0720 Icon resumed drilling @ 78' BLS (CD-19), pushed to 80' BLS
liner stuck ~~between~~; will pull all 2.25" barrels
pulled all 2.25" barrels, Logged 78-80' BLS
Icon re-entered same borehole w/ 2.5" Augers
pushed to 78' BLS
1015 Pulled Augers then re-entered same borehole w/ 2.25" barrels
(expandable point), pushed to 104' BLS, set well @ (0.75" slotted
PVC w/ filter sock) 94-104' BLS, pulled up barrels to reveal
screens (CD-19D Temp Well)
1050 Icons letting well stabilize
1125 Icons measured water level @ 64.74' BTCL, stick up @ 231'
TD was not measured because ~~the~~ tap was too short
Icon set up to GW sample CD-19D w/ peristaltic pump with
check valve; see field parameter sheet for details
Note: Purge water was used to grout CD-19D
1315 Icon pulled Temp well CD-19D, placed formic @ TD then
pulled all 2.25" barrels while grouting to surface
1510 Icon began pushing 2.25" casing, after moving over a couple feet
(CD-19B) pushed to 32' BLS, then ~~was~~ pushed 2.25" barrels to
42' BLS, Set well @ 32-42' BLS (0.75" slotted PVC w/ filter sock)
measured native @ 32' BLS, Added sand to 31' BLS, Added pellets
to 28' BLS, casing @ 27' BLS - no water added
1600 Left site
1700 Arrived @ office

ICON

Geoff M.

Chris M.

Jay C.

ERA

Charles T.

TDW



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

ICON Oversight - MW Install

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 7/31/2024

Project Location: Jennings, LA

Page 1 of 2

on site

- 0615 - EM left HET in #39.
0700 - Arrive on site @ CD-19 location
80°F, sunny. ERM on site
- ICON on site. Began grouting
CD-19B (32-42') Set on 7/30.

Eric Montecano - HET
Charles Trahan - ERM
Gretff Miller
Chris Miller
Jay Culpepper } ICON

- Poured bentonite / portland mixed
grout through 3 1/4" rods left @ 27' BLS.
Removed rods as they filled.
* through trim pipe
dropped through 3 1/4" rods. EM

- 0830 - Grouted CD-19B to surface. Used ~ 16 gal.
- Move over ~ 3' to install well.
- Drilled 2.5" x 5' solid stem augers to 38' BLS.
Pulled all pipe out of hole.
- Re-entered hole w/ 3 1/4" x 4' rods w/ point.
Drilled 3 1/4" casing to 52' BLS.
- Dropped 2 1/4" x 4' rods to 52' BLS inside of
3 1/4" casing. Drilled 2 1/4" rods to 62' BLS.
- Placed 10' of 3 1/4" PVC, 0.010" slot, w/ filter sock
screen & 60' of 3 1/4" PVC riser attached to
62' BLS.

- 1045 - Pulled all 2 1/4 rods out of hole. Began adding
pellets. Native sand filled in above & around
screen. Pulled 3 1/4 casing as pellets were
added.

↳ ICON having issues w/ pellets & native
* sand bridging in 3 1/4 barrels. Bentonite
seal possibly includes native sand.

CD-19C (52-62') Well set.

Native = 52'
* Pellets = 46'

EM
3 1/4" rods left @ 23' BLS
27'



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 7/31/2024

Project Location: Jennings, LA

Page 2 of 2

- 1245 - ILON setting up to grout CD-19C well set today.
- Pulled 3/4 rods as grout was poured through trim pipe. Trim pipe was dropped to top of bentonite, through 3/4 rods. Removed as they filled.
↳ Used ~ 25 gal.
 - Move over to install CD-19A. (~ 3')
 - Drilled 2 1/4" rods to 20' BLS. Placed 10' of 3/4" PVC, 0.010" slot, screen w/ filter sock; attached 15' of 3/4" riser & placed @ TD.
 - Pulled all 2 1/4" rods out of hole. Added sand & pellets.

1430 - CD-19A (10-20') well set.

Native = 18'

Sand = 9'

Pellets = 6'

- ILON loaded GP 7822 & moved to next location. Cleaned work area.

1500 - All personnel off site

- Arrive @ HET

EM



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

pg. 1 of 2

BORING No. CD-20

PROJECT NAME Castex
PROJECT NUMBER 1009.A75
LOCATION Jennings, LA
DRILLING METHOD GP 7822 DT
SAMPLING METHOD 2 1/4" x 4' Dual Tube
GROUND ELEVATION _____
TOP OF CASING _____
LOGGED BY _____
REMARKS EM
30.1766499, -92.6200773

DATE STARTED 8-1-2024
DATE COMPLETED 8-1-2024
CASING TYPE/DIAMETER _____
SCREEN TYPE/SLOT _____
SAND PACK TYPE _____
GROUT TYPE/QUANTITY _____
DEPTH TO WATER _____
GROUNDWATER ELEVATION _____

TD = 48' BLS

RECOVERY	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	EC (mS/cm)	PICTURES
2.7'			0750	ERM NO SPLIT	X	2	CL		0-1.1' Clay, mid silt, gray + brown, low moist, low dense 1.1-1.7' Clay, brown + gray, low moist, low dense 1.7-2.7' Clay, brown + gray, orange Fe staining, low moist, low to mod dense	1.49	
			0755			4					
4.0'			0800	ERM SPLIT	X	6	CL		0-4.0' Clay, gray + orange Fe staining, low moist, mod to high dense increasing w/ depth	1.34	
			0805	ERM SPLIT	X	8				1.84	
4.0'			0810			10	CL		0-0.3 SAA 0.3-2.3' Silty Clay, clay decrease w/ depth, gray, low moist, low dense, no silt @ 1.3-1.5', 2.0-2.2'	1.45	
			0815			12	ML		2.3-4.0' Clayey Silt, brown, high moist, low dense, clay lens @ 2.6, 3.4-3.7'	1.21	
			0820			14	ML		0-0.5' SAA, silt decreasing w/ depth 0.5-2.5' Clay, gray w/ orange Fe staining, low moist, high dense, Ca nodules @ 2.0'	2.15	
2.5'			0825			16	CL			2.16	
2.4'			0830			18	ML		0-0.4' Silt, brown, sat, low dense 0.4-2.4' Clay, gray + brown, low moist, mod dense, silt lens @ 0.8-1.0'	2.11	
2.4'			0835			20	CL		0-2.4' Clay, gray & brown, low moist, mod dense in clay, low dense in silt lenses @ 0.5, 0.7, 0.9, 1.1, 1.3'	2.30	
3.4'			0900	ERM SPLIT	X	22	CL		0-1.1' SAA, silt lens @ 0.4-0.5' 1.1-3.4' Clay, gray, low moist, mod to high dense, min silt @ 2.7-3.4'	2.60	
2.6'			0905			24	ML		0-0.3' Silty Clay, gray, low moist, low dense 0.3-2.6' Silt, brown, sat, low dense	1.17	
3.9'			0910			26	ML		0-2.5' SAA 2.0-3.9' Silt, high clay, silt decrease w/ depth, brown, low moist, low dense, Ca frags @ 2.0-2.8', clay @ bottom	1.15	
2.6'			0915			28	CL		0-0.5' Silty Clay, brown, low moist, low dense. 0.5-2.6' Clay, brown + gray, low moist, mod-high dense, silty clay @ 1.3-2.2'	1.44	
3.8'			0920			30	ML		0-2.1' Silt, brown, sat, low dense 2.1-3.8' Clay, brown + gray, low moist, mod dense	1.75	
2.5'			0925	ERM SPLIT	X	32	CL		0-2.5' Clay, brown, low moist, mod dense, silt lens @ 0.3-0.6', + 1.4-1.7'	1.91	
3.9'			0930			34	CL		0-3.9' Clay, gray, low moist, low dense, silty @ 1.9-3.0'	1.43	
3.0'			0935			36	ML		0-1.2' SAA, silty @ 0-0.4' 1.2-3.0' Silt, brown, sat, low dense	0.88	
3.8'			0940			38	ML		0-1.1' SAA 1.1-2.1' Silty Clay, brown, low moist, low dense 2.1-3.8' Silt, brown, sat, low dense, clay lens @ 2.9-3.1'	0.93	
3.3'			0945				ML		0-3.3' Silt, brown, sat, low dense	0.84	



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.
Environmental Consultants
91 Apollo Road
Scott, Louisiana 70583
(337) 261-1963 Fax (337) 261-1953

BORING No.

CD-20

PROJECT NAME

Castex

PROJECT NUMBER

1009.A75

LOCATION

Jennings, LA

DRILLING METHOD

Geoprobe 7822DT

SAMPLING METHOD

2 1/4" x 4" Dual Tube

GROUND ELEVATION

TOP OF CASING

LOGGED BY

EM

REMARKS

DATE STARTED

8-1-2024

DATE COMPLETED

8-1-2024

CASING TYPE/DIAMETER

SCREEN TYPE/SLOT

SAND PACK TYPE

GROUT TYPE/QUANTITY

DEPTH TO WATER

GROUNDWATER ELEVATION

TD = 48' BLS

RECOVERY	PID (ppm)	SCREENED INTERVAL	SAMPLE TIME	SAMPLE ID	EXTENT	DEPTH (FT BLS)	U.S.C.S.	GRAPHIC LOG	LITHOLOGIC DESCRIPTION	EC (mS/cm)	PICTURES
3.8'			0950			40	ML	///	0-1.5' SAA, clayey silt @ 1.2-1.6'	0.90	
						42	CL	///	1.5-3.8' Clay, brown, low moist, clamp @ top, low dense, min silt decrease w/ depth.		
2.3'			0955	SPLIT		44	CL	///	0-1.8' Clay, gray, low moist, low dense increasing w/ depth	1.57	
						44	ML	///	1.8-2.3' Clayey Silt, gray, clamp, low dense		
2.8'						46	ML	///	0-1.9' SAA	0.92	
3.4'			1000			46	CL	///	1.9-2.8' Silty Clay, gray, low moist, low dense		
						46	ML	///	2.8-3.4' Clayey Silt, clamp, low dense, gray.		
2.2'			1005			48	ML	///	0-2.2' Silt, sat, gray, low dense	0.60	
						50					
						52					
						54					
						56					
						58					
						60					
						62					
						64					
						66					
						68					
						70					
						72					
						74					
						76					
						78					
						80					

+ HPT probe drilled to ~82' BLS



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants

ICON oversight - SB install,
HPT install

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 8-1-2024

Project Location: Jennings, LA

Page 1 of 2

- 0615 - EM left HET in #39.
0700 - Arrive on site @ CD-20 location. 78°F, sunny.
0715 - All personnel on site.
- ICON set up of CD-20 location w/ Geoprobe 7822 NT.
- Began drilling. Using 2 1/4" x 4" Dual Tube to sample.
- See boring log.

on site
Eric Montesano - HET
Charles Trahan - EAM
Geoff Miller
Chris Miller
Jay Culpapper } ICON

CD-20 (30.1766499, -92.6200773)

TD = 48' (2 1/4" s)

TD = 82' (HPT)

- Liner stuck in sample barrel @ 48' BLS. Pulled all pipe out of hole. Re-entered w/ point to 48'.
1000 - Liner Flow in sand @ 48' BLS. Pulled all pipe out of hole.
1045 - Re-entered hole w/ 3 1/4" x 4" Dual tube w/ point attached.
↳ Drilled 3 1/4" s to 36' BLS.
- Move over ~ 3' and set up to HPT probe on CD-20.
- HPT pushed to ~ 82' BLS.
1150 - ICON pulled cell pipe out of hole.
1300 - Re-entered hole w/ 2.5" x 5' solid stem augers.
↳ Augered to 72' BLS.
1400 - Landowner on site.
- ICON stopped work. CD-20 location not on property of interest.





**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**
Environmental Consultants

Client: Liskow & Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009.A75

Date: 8-1-2024

Page 2 of 2

1415 - KON pulling all augers out of hole.

- Dropped trim pipe to ~55' BLS. Poured
grout through trim & removed as they filled.
Grouted to surface. Used ~35 gal.

- Pulled 3'4's out of other hole after dropping
trim to TD. Grouted through trim. Same
as above. Used ~20 gal.

1615 - Chained work area. All personnel off s.le.

1710 - Arrive @ HET

EM



HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.
Environmental Consultants

ICON oversight - Soil Sampling

Client: Liskow & Lewis

Project No.: 1009.A75

Project Name: Castex

Date: 8-2-2024

Project Location: Jennings, LA

Page 1 of 1

- 0630 - EM left HET in #39.
0725 - EM on site @ CD-19 location.
- All personnel on site. ICON setting
up to hand auger. ~ 81°F, Sunny.
- Mob to HA-10 location.
ICON began drilling w/ hand auger
↳ Dutch head

on site
Eric M. - HET
Charles T. - ERM
Geoff M.]
Chris M.] ICON
Jay C.]

HA-10 (30.1787721, -92.6192609)

		<u>EC</u>
0810	0-2 Clay, brown & red brown, Fe stain, low to mod dense	1.66
0815	2-4 SAA & Clay, min silt, gray, low moist, mod dense	2.35
0820	4-6 Clay, min silt, gray & brown, low moist, mod dense	2.85

- ERM split all samples. Collected terracores
on each.

- ICON completed work for today. Grouted
HA-10 from surface. Used ~ 2 gal.

- 0900 - All personnel off site.
1000 - Arrive @ HET

EM



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow and Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009.A75

Date: 8/6/2024

Page 1 of 2

- 0845 - Leaving the office. Truck #36 Icon
- 0940 - Arrived on site. Geoff setting up Geoff Miller
- CD-18A ERM
WD = 21.05' Stick up 1.98' Charles Trahan
Total = 27.91' Pump on 0950
depth
- well dried up
- CD-18B
Stick up = 2.05' Water depth = 21.04' Total Depth = 43.91'
Pump On 1009
Sampling 1050, TDS, Chlorides, BTEX, TPH-G, TPH-D and O,
Cations, Anions, Total Metals ~~and Radium~~ Radium
- CD-18A Pump on 1148
- CD-18C
Stick up = 1.75' Total depth = 52.63'
Water level = 26.03'
Pump on 1159 Sample time 1250
TDS, Chlorides, BTEX, TPH-G and D and O, Cations, Anions,
Total Metals → Change to Dissolved because turbidity, Radium
- CD-18A → Sample time 1330 → Didn't finish
Dried up
- CD-18D
Stick up = 2.02' Water depth = 28.28'
Total Depth = 75.89'
Pump On 1350 → TDS, Chlorides, BTEX, TPH-G, D, and O, Cations, Anions,
Total Metals, Radium
Sample time 1430 →



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow and Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1009-A75

Date: 8/6/2014

Page 2 of 2

- 1505 - Back to CD-18A sampling
- 1515 - ~~7:00~~ going pit purge water in SS gal drum on site
- finish rads tomorrow. Slow well. Other samples same as other wells
- 1610 - Left site
- 1700 - Back at the office



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009-A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity TDS	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-18A	0950	26.8			460	692	7.44		-19	-	Initial
Date	0952	23.7			407	608	7.26		-51	-	0.15
8/6/24	0954	23.4			466	691	7.49		-94	-	0.25
Total Depth	0955	22.8			480	714	7.50		-113	-	0.35
27.91'	1149	24.4			439	653	7.61		55	-	0.5
Water Level	1151	24.6			474	702	7.86		-79	-	0.6
21.08'											
Volume											
On = .16 g/l H ₂ O = .48 g/l											
Stick Up											
1.98'											
GPS											
Sample Time											
1330	Number of times dried: <u>1</u>				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size (check valve)	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity µmhos/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
C0-18B	1009	29.7			819	1198	7.32		-77	—	Initial
Date	1015	24.1			821	1190	7.40		-134	—	0.5
8/6/24	1021	23.6			870	1255	7.30		-139	—	1.0
Total Depth	1030	23.4			948	1363	7.24		-131	29	2.0
43.91'	1040	23.9			890	1284	7.27		-131	5.5	3.0
Water Level											
21.04'											
Volume											
One = .52 gal Three = 1.56 gal											
Stick Up											
2.05'											
GPS											
Sample Time											
1050	Number of times dried: 0				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009-A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size (check Value)	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity mg/l	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-18C	1205	24.6			570	834	7.54		-119	-	0.5
Date	1212	24.2			589	863	7.43		-119	-	1
8/6/24	1225	24.6			626	925	7.38		-108	-	2
Total Depth	1233	24.2			626	917	7.38		-116	-	2.5
58.63'	1239	23.9			636	927	7.33		-116	413	3
Water Level											
26.03'											
Volume											
One = .75 gal Three = 2.25 gal											
Stick Up											
1.75'											
GPS											
Sample Time											
1250	Number of times dried: 0				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009-A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size (Check Value)	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity Resistivity	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-18D	1354	24.3			513	759	7.56		-114	—	0.5
Date	1400	23.7			575	838	7.64		-122	—	1
8/6/24	1409	23.9			570	840	7.40		-120	—	2
Total Depth	1418	24.1			575	845	7.38		-122	—	3
75.89'	1425	24.3			573	842	7.37		-120	9.68	4
Water Level											
28.28'											
Volume											
One = 1.09 gal Three = 3.27 gal											
Stick Up											
2.02'											
GPS											
Sample Time											
1430	Number of times dried: 0				Analyses:						



**HYDRO-ENVIRONMENTAL
TECHNOLOGY, INC.**

Environmental Consultants

Client: Liskow and Lewis

Project Name: Castex

Project Location: Jennings, LA

Project No.: 1001. A75

Date: 2/7/2024

Page 1 of 1

- 0625 - Leaving the office. Truck #36
- 0715 - Arrived on site. Icon set up.
- 0815 - ERM filling up gallon radium jug.
Quit and move to new wells. Icon will try again later. (Slow well)
- 0805 - Icon setting up on 3 well cluster
- 0815 - CD-19A Total depth = 22'
Stick up = 2.21' Water Level = 20.05'
Pump On 0824 Sample time 0850
Icon doing TDS, Chlorides, BTEX, TPH-G, D, and O, Cations, Anions, Total Metals. Not collecting radium jug.
Well is too slow per Icon.
- 1150 - End sampling
- 1200 - Icon sampling CD-18A again
- 1250 - Finished sampling CD-18A. Icon has a radium jug
- CD-19B Stick up = 2.10' Total depth = 43.89'
Water Level = 20.11'
Pump On 1303 Sample time 1330
Icon doing TDS, Chlorides, BTEX, TPH-G, D, and O, Cations, Anions, Total Metals, and Radium
- Finish sampling 1400
- CD-19C Stick up = 2.05' Total depth = 64.18'
Water Level = 34.71" • Using check valve
Pump On 1411 Sample time 1500
Icon doing TDS, Chlorides, BTEX, TPH-G, D, and O, Cations, Anions, Total Metals, Radium
- Finish sampling 1545 • Icon disposing of purgewater in drum
- 1615 - Leave site 1700 - Back at office



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity TDS mg/L	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
C0-19A	0824	28.9			2883	3879	7.14		98	—	initial
Date	0825	25.8			2864	3827	6.97		56	—	0.1
8/7/24	0830	27.3			2885	3870	6.97		-45	—	0.2
Total Depth	0842	28.7			2892	3896	7.33		-101	4.91	0.3
22'											
Water Level											
20.05'											
Volume											
One = .04 gal Three = .12 gal											
Stick Up											
2.21'											
GPS											
Sample Time											
0850	Number of times dried: 0				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity TDS mg/l	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-19B	1306	34.0			1834	2543	7.92		-138	—	initial
Date	1310	26.7			1868	2550	7.79		-142	—	0.5
8/7/24	1315	25.2			1857	2546	7.58		-141	6.40	1
Total Depth	1318	24.9			1843	2536	7.50		-139	3.99	1.5
43.89'	1322	25.0			1849	2544	7.45		-136	2.68	2
Water Level	1327	25.2			1841	2527	7.45		-131	1.59	2.5
20.11'											
Volume											
one = .55 gal three = 1.65 gal											
Stick Up											
2.10'											
GPS											
Sample Time											
1330	Number of times dried: 0				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: Castex

Project No. 1009.A75

Sampled By: Icon/ERM

Rev: 2/17

Well# / Size (Check Valve)	Time	Temp. °C	DO%	DO mg/l	TDS Specific Conductivity Resistivity	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-19C	1414	32.5			540	818	8.60		29	—	initial
Date	1425	26.7			579	856	8.01		-110	—	1
8/7/24	1437	26.6			581	858	7.74		-109	—	2
Total Depth	1445	26.2			621	909	7.65		-123	—	2.5
64.18'	1453	27.4			601	887	7.67		-129	—	3
Water Level											
34.71'											
Volume											
one = 0.68 gal three = 2.04 gal											
Stick Up											
2.05'											
GPS											
Sample Time											
1500	Number of times dried: 0				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009.A75

Sampled By: DEC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-10C	1445										
Date											
6/13/22											
Total Depth											
72.5											
Water Level											
71.56											
Volume											
Stick Up											
2.52											
GPS											
Sample Time											
	Number of times dried:				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009LAZS

Sampled By: DC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm TDS	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
AD-16A	PERISTALTIC Pump USED TO SAMPLE,										
Date	TURBID @ TD										
6/13/24	1055	27.2			836.8	1197	6.74		-22	—	0
Total Depth	1100	24.0			750.7	1084	6.84		-33	—	0.5
27.63	1105	23.6			753.5	1097	7.16		26	6.80	1.0
Water Level	1117	24.4			762.4	1097	7.29		66	11.1	1.5
18.84	1128	24.4			751.3	1101	7.29		76	15.2	2.0
Volume	1139	24.2			762.4	1101	7.30		88	9.82	2.5
	1141	STOP PURGING									
Stick Up											
1.72											
GPS											
Sample Time											
	Number of times dried:				Analyses:						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009-A75

Sampled By: DS

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm <u>DS</u>	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CO-16A2	SAMPLED WITH PERISTALTIC PUMP, TURBIDY										
Date	SET AS TD										
6/13/24	1316	26.6			695.3	1012	7.85			—	0
Total Depth	1317	24.5			712.3	1032	7.85			—	0
46.65	1321	23.9			797.2	1147	7.74			—	0.5
Water Level	1326	23.9			841.7	1209	7.85			2.12	1.0
18.94	1332	24.1			844.7	1209	7.55			3.21	1.5
Volume	1336	24.1			855.4	1229	7.49			1.89	2.0
	1342	23.9			863.7	1243	7.45			2.89	2.5
Stick Up											
2.0											
GPS											
Sample Time											
	Number of times dried: <u>0</u>				Analyses: <u>Full KIT</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASPER

Project No. 1009.A35

Sampled By: Joe

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-16A	Sampled with Peristaltic Pump, Turbidity										
Date	TD OF WELL										
6/13/20	1511	Pump On									
Total Depth	1512	31.9			3522	534	7.20		70	-	0
102.10	1515	27.3			108.4	611	8.25		-40	-	0.5
Water Level	1521	26.0			419.7	626	7.79		-90	OK	1.0
2313	1528	27.0			430.2	644	7.69		-78	368	1.5
Volume	1535	27.3			430.6	643	7.53		-63	752	2.0
	1543	22.3			428.9	640	7.52		-63	OK	2.5
Stick Up	1544	Pump Off									
GPS											
Sample Time											
1550	Number of times dried: <u>0</u>				Analyses: <u>Full Kit</u>						



HYDRO-ENVIRONMENTAL TECHNOLOGY, INC.

Groundwater Field Parameter Data

Project Name: CASTEX

Project No. 1009-425

Sampled By: SEC

Rev: 2/17

Well# / Size	Time	Temp. °C	DO%	DO mg/l	Specific Conductivity mS/cm	TDS Conductivity mS/cm	pH SU	pH MV	ORP MV	Turbidity NTU	Vol. Purged
CD-17A1	SAMPLED WITH PERISTALTIC PUMP, TURBID										
Date	2 TD OF WEEK										
6/18/24	1441	25.0			1376	888.4	7.85		126	-	0
Total Depth	1448	25.3			1509	1189	7.57		121	-	0.5
76.49	1453	WELL DRIED, PUMP OFF									
Water Level	1615	PUMP ON									
70.0	1618	23.3			1545	1128	7.66				
Volume	1619	WELL DRIED, PUMP OFF									
									-21	=	1.0
Stick Up											
16.0											
GPS											
Sample Time											
Number of times dried:		25				Analyses: Full kit					