UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 6

DATE: 08/18/2012

Well TD:		**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** **SW**

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 8/19/2012

ACTIVITIES:

Held safety meeting .
Driving 20" conductor
Drove 20" conductor pipe with 352' of penetration
Rigged down csg.tools. And hammer
Cut 20" pipe 6" below rotary
Recut pipe at ground level
Nipple up 20" drilling flange
20" diverter and 20" high drill
20" bell nipple and flow line

ESTIMATED TOTAL COST - **DAILY:** $21,035.00 **COST TO DATE:** $332,030.43

REMARKS:

Drove 366 feet of 20" x 56 with DDS threads with 352 feet of penetration

Responsible Care® Good Chemistry at Work