UNITED DRILLING SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 21

DATE: 09/02/2012

Well TD:	853	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:	17.5" U.R	**WGT. on Bit (000's):**	0 -- 5	**Rotary RPM:**	75
Pump SPM:	115	**Pump PSI:**	730	**Pump GPM:**	376

Mud System:

Type: **FW** | | **SW** | X |

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 9/3/2012

ACTIVITIES:

Held safety meeting.
Under ream 14.5" hole to 17.5" f / 635' t / 707'
Pull out of hole to unplug bit.Going in hole with Under Reamer
Under ream f / 707' t / 853'
Pump high vis pill and pull out of hole.
Waiting on Baker Atlas wireline.

1 - 17.5" U.R. drilled 242' in 18.5 hrs.

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS: Under ream with no returns.

Responsible Care® Good Chemistry at Work