UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 22

DATE: 09/03/2012

Well TD:	853	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** | **SW** X

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 9/4/2012

ACTIVITIES:

Held safety meeting.
Rig up wireline truck and ran caliper logs.
Rig down wireline and move csg onto pipe racks.
Nipple down BOP'S
Rig up csg tools and pick up machine.
Picked up first jt csg and made up float shoe.
Going in hole to 852'. (RKB)
Rig down csg tools and picked up machine.
Held safety meeting with Halliburton.Rig up Halliburton
and test line to 3000 psi OK
Mix and pump 1560 sxs.(322) Class A cmt.mix @ 16.8 ppg
.25% D-air +37.2% salt +.6% gel + .5% gasstop.(No cement returns.)
Waiting on cement.

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Responsible Care® Good Chemistry at Work