UNITED DRILLING SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 30

DATE: 09/11/2012

Well TD:	2717	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** | **SW** x

Viscosity	36
Mud Weight	10.2
PV	8
YP	15
GEL	3/16

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB
20"	352	366
16	593	609
10 3/4"	840	856

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 9/12/2012

ACTIVITIES:

Held safety meeting.
Underreaming 9 7/8" hole to 12.5" f / 1513' t / 2265'

1 underreamer -- 12.25" drilled 1409" in 44 hrs.

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Responsible Care® Good Chemistry at Work