UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 36

DATE: 09/17/2012

Well TD: 2717 | **Well TD Yesterday:** | **Footage Drilled:**

Bit No: | **WGT. on Bit (000's):** | **Rotary RPM:**

Pump SPM: | **Pump PSI:** | **Pump GPM:**

Mud System:

Type: **FW** **SW**

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB
20"	352	366
16"	593	609
10.75"	840	856
7"	2660	

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 9/18/2012

ACTIVITIES:

Continued moving rig off location.
Set 8 anchors for snubbing unit.
Unloaded Cudd,s snubbing equipment.
Nippling up 7 1/16" BOP'S

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Responsible Care® Good Chemistry at Work