UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 38

DATE: 09/19/2012

Well TD:	2717	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** **SW**

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6AM **QUITTING TIME:** 6AM 9/20/2012

ACTIVITIES:

Held safety meeting.
Finished rigging up Snubbing Unit and retrieve
test plug. Rigged up slick line and set MWD in 3 1/2" drill pipe.
Retrieve setting tool and tested csg. @ 1100 psi Held !/2 hr OK.

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Responsible Care® Good Chemistry at Work