Acadian Gas Pipeline – Pontchartrain No 1 (La Serial No 971444)

Bayou Corne Action Plan

Napoleonville Salt Dome

Contact Information

Company Representative	Name: Doug Kotar – Regional Manager - Operations Office Phone: [redacted] Cell Phone: [redacted] Email: dkotar@eprod.com
Onsite Operations Control Room (Staffed 24 hours)	Phone: [redacted] Phone: Cell Phone: N/A

Activities

Operational Period Report Date/Time	Date: April 7, 2014 24 hours
Current Status of Operation or Activity	Pumping operation is shut down due to water pump problems, will resume as soon as repaired.
Current Activities and Objectives	Compressor facility remains manned 24 hours. Normal injection and withdrawal rates as required to maintain pipeline system pressures. Operator continues to visit well site 4 times a day, inspecting site security, monitoring for leaks and visual site inspection for subsidence. Cavern Pressure – 1405# psig
Proposed Activities and Objectives	Continue with fresh water injection and gas withdrawal from well once repairs are made to water pump

Send to injection-mining@la.gov

Subject: “Bayou Corne Action Plan