Acadian Gas Pipeline – Pontchartrain No 1 (La Serial No 971444)

Bayou Corne Action Plan

Napoleonville Salt Dome

Contact Information

Company Representative	Name: Joe Walker – Regional Manager - Operations Office Phone: [redacted] Cell Phone: [redacted] Email: Jwwalker@eprod.com
Onsite Operations Control Room (Staffed 24 hours)	Phone: [redacted] Phone: Cell Phone: N/A

Activities

Operational Period Report Date/Time	Date: May 4, 2014 24 hours
Current Status of Operation or Activity	WELL HEAD VALVES OPEN AND FRESH WATER INJECTION INTO CAVERN STARTED ON 3/20/14 GAS WITHDRAWL FROM CAVERN BEGAN ON 3/23/14 AT 24 MCFD
Current Activities and Objectives	Compressor facility remains manned 24 hours. Normal injection and withdrawal rates as required to maintain pipeline system pressures. Operator continues to visit well site 4 times a day, inspecting site security, monitoring for leaks and visual site inspection for subsidence. Cavern Pressure – 1342# psig
Proposed Activities and Objectives	FRESH WATER INJECTION INTO CAVERN (1650 BPH) CONTINUES TODAY, AS DOES GAS WITHDRAWL FROM CAVERN.

Send to injection-mining@la.gov

Subject: "Bayou Corne Action Plan .