Acadian Gas Pipeline – Pontchartrain No 1 (La Serial No 971444)

Bayou Corne Action Plan

Napoleonville Salt Dome

Contact Information

Company Representative	Name: Joe Walker – Regional Manager - Operations Office Phone: [redacted] Cell Phone: [redacted] Email: Jwwalker@eprod.com
Onsite Operations Control Room (Staffed 24 hours)	Phone: [redacted] Phone: Cell Phone: N/A

Activities

Operational Period Report Date/Time	Date: MAY 19, 2014 24 hours
Current Status of Operation or Activity	WELL HEAD VALVES ARE IN CLOSED POSITION. FRESH WATER INJECTION INTO WELL AND WITHDRAWL OF GAS ARE AT 0 FLOW RATE AS OF 5:15PM MAY 16, 2014
Current Activities and Objectives	Compressor facility remains manned 24 hours. Normal injection and withdrawal rates as required to maintain pipeline system pressures. Operator continues to visit well site 4 times a day, inspecting site security, monitoring for leaks and visual site inspection for subsidence. Cavern Pressure – 1377# psig
Proposed Activities and Objectives	WELL WILL BE SHUT IN AND MONITORED FOR A DETERMINED AMOUNT OF TIME ACCORDING TO WELL WORK-OVER PROCEDURE.

Send to injection-mining@la.gov

Subject: "Bayou Corne Action Plan . William P. McMillan