Acadian Gas Pipeline – Pontchartrain No 1 (La Serial No 971444)

Bayou Corne Action Plan

Napoleonville Salt Dome

Contact Information

Company Representative	Name: Joe Walker – Regional Manager - Operations Office Phone: [redacted] Cell Phone: [redacted] Email: jwwalker@eprod.com
Onsite Operations Control Room (Staffed 24 hours)	Phone: [redacted] Phone: Cell Phone: N/A

Activities

Operational Period Report Date/Time	Date: June 21, 2014 24 hours
Current Status of Operation or Activity	Well shut down for 45 days.
Current Activities and Objectives	Compressor facility remains manned 24 hours. Well shut in for 45 days for water to saturate. Operator continues to visit well site 4 times a day, inspecting site security, monitoring for leaks and visual site inspection for subsidence. Cavern Pressure – 1655# psig
Proposed Activities and Objectives	Well shut down. Hooking up piping for dewater after work over.

Send to injection-mining@la.gov

Subject: “Bayou Corne Action Plan