# Acadian Gas Pipeline – Pontchartrain No 1 (La Serial No 971444)

## Bayou Corne Action Plan

## Napoleonville Salt Dome

### Contact Information

| | |
|---|---|
| Company Representative | Name: Joe Walker – Regional Manager - Operations<br>Office Phone: [redacted]<br>Cell Phone: [redacted]<br>Email: jwwalker@eprod.com |
| Onsite Operations Control Room ( Staffed 24 hours) | Phone: [redacted]<br>Phone:<br>Cell Phone: N/A |

### Activities

| | |
|---|---|
| Operational Period Report Date/Time | Date: June 24, 2014<br>24 hours |
| Current Status of Operation or Activity | Well shut down for 45 days for water to saturate with brine. |
| Current Activities and Objectives | Compressor facility remains manned 24 hours. Well shut in for 45 days for water to saturate. Operator continues to visit well site 4 times a day, inspecting site security, monitoring for leaks and visual site inspection for subsidence.<br>Cavern Pressure – 1656# psig |
| Proposed Activities and Objectives | Well shut down. Hooking up piping for dewater after work over. |

Send to injection-mining@la.gov

Subject: "Bayou Corne Action Plan