UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 32

DATE: 09/13/2012

Well TD:	2717	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** | **SW** X

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB
20"	352	366
16"	593	609
10.75"	840	856
7"	2660	

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6am **QUITTING TIME:** 6am 9/14/2012

ACTIVITIES:

Held safety meeting.
Rig up laydown machine.
Laid down 4" drill pipe and BHA
Nipple down 11" BOP'S
Rig up csg tools and ran 61 jts 7" set @ 2660'
Rig down csg tools.
Waiting on Halliburton. 5hrs.
Rig up Halliburton,test lines to 5000 psi

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Ran 61 jts .7" J55 26# with buttress threads torque to 9500 ft/lb. Set @ 2660. G.L.

Responsible Care® Good Chemistry at Work