UNITED DRILL SERVICES COMPANY

Oxy -Geismar Well # 3 A
Drilling Report

REPORTED BY: Leroy Arabie

REPORT NO: 33

DATE: 09/14/2012

Well TD:	2717	**Well TD Yesterday:**		**Footage Drilled:**	
Bit No:		**WGT. on Bit (000's):**		**Rotary RPM:**	
Pump SPM:		**Pump PSI:**		**Pump GPM:**	

Mud System:

Type: **FW** | **SW** X

Viscosity	
Mud Weight	
PV	
YP	
GEL	

Inclination Surveys

Depth	Angle

Csg Depths	GL	RKB
20"	352	366
16"	593	609
10.75"	840	856
7"	2660	

Activities Previous 24 Hours:

SAFETY MEETING:

OPERATIONS: **START TIME:** 6am **QUITTING TIME:** 6am 9/15/2012

ACTIVITIES:

Mix and pump 2018 sks.Premium cement(417 bbls.) mix @ 16.8ppg
Had good cement returns back to surface (103 bbls)
Plug did not bump up. 7:00 a.m.
Waiting on cement for 72 hrs.

While WOC
Picked up directional tools and Heavy Wate and 3 1/2" drill pipe
Going in hole to 2550'

ESTIMATED TOTAL COST - **DAILY:** #REF! **COST TO DATE:** #REF!

REMARKS:

Responsible Care® Good Chemistry at Work